

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

**TRADE: SCAFFOLDER - DISMANTLE**

<b>Job No:</b>	<b>7723/15</b>	<b>Client:</b>	<b>THOMAS</b>
<b>Address:</b>	6A Hilder Road, Ermington NSW 2115	<b>Supervisor:</b>	Andrew Cashmore

<b>Key:</b>	"1" action now	"2" action ASAP	"3" action ASAP
-------------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and your Safe Work Method Statement prepared in accordance with WHS Regulation 2011 s309-315 Part 6.4

**Note 2:** All scaffolding to comply with AS/NZS 1576.1-2010 and Safe Work NSW industry standard – *erecting, altering and dismantling scaffolding - Part 1* [or as amended]

**Note 3:** All *manual tasks* are to comply with the requirements of WHS Regulation 2011 - Hazardous manual tasks Part 4.2 or Safe Work Australia - National Code of Practice for Manual Handling 2009 [or as amended] or Safe Work NSW Code of Practice - Hazardous manual tasks

**Note 4:** Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of WHS Regulation 2011 - Falls s78-80 Part 4.4

**Note 5:** Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed all weather access to site and work areas.  Unload and move equipment and materials to designated area to keep footpath / work place access clear.	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate scaffold components and to restrict access. Provide designated storage areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and		✓			✓		2	Identify the risks and plan the tasks in consultation with the	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
	cuts Over exertion or repetitive movements								'workers'  Use task specific trained 'workers' and team lifting.  Rotate 'workers' and vary tasks		
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to dust-  Hazardous chemicals - Biological -	Dust inhalation - respiratory problems  Skin and eye allergies/ irritations.		✓			✓		2	Appropriate procedures to contain dust.  Use appropriate PPE - disposable dust protection.	Contractor / all 'workers'	
Exposure to UV light / weather -  UV light - glare  Extreme temperatures	Skin cancer / sun burn -  Dehydration - heat stroke or fatigue  Sight damage		✓			✓		2	Reduce exposure where possible.  Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working too close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person  Site Supervisor  Contractor / all 'workers'	
Dismantle scaffold - general -  Slips, trips, falls and accessibility -  Inadequate fall prevention system -  Gravity - overbalancing / struck by falling objects -  Manual tasks -	Slips, trips and falls from work platform  Back injuries - muscle sprains and strains  Fractures, bruises lacerations and personal injuries		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers'  Use task specific trained and experienced 'workers'  Rotate 'workers' and vary tasks  Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area by others Set up a clear work area	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
<p>Weather conditions - rain and wind loading on scaffold</p> <p>Scaffold collapse -</p> <p>Proximity to other 'workers'.</p>									<p>and maintain clear travel path.</p> <p>Dismantling of scaffold to be undertaken once shade cloth and mesh is removed.</p> <p>Ensure scaffold ties are only removed once shade cloth and mesh is removed and stripping has reached the level of the tie.</p> <p>Use appropriate PPE</p> <p>Use SWMS</p>		
<p>Dismantle scaffold - kickboards, handrails and deck</p> <p>Slips, trips, falls and accessibility -</p> <p>Inadequate fall prevention system -</p> <p>Gravity - overbalancing /struck by falling objects -</p> <p>Manual tasks –</p> <p>Weather conditions - rain and wind loading on scaffold</p> <p>Scaffold collapse -</p> <p>Proximity to other 'workers'.</p>	<p>Slips, trips and falls from work platform</p> <p>Back injuries - muscle sprains and strains</p> <p>Fractures, bruises lacerations and personal injuries</p>		✓			✓		3	<p>Identify the risks and plan the tasks in consultation with the 'workers'</p> <p>Assess travel path and distance to work area</p> <p>Ensure unobstructed access to work areas.</p> <p>Use task specific trained and experienced 'workers'. - rotate 'workers' and vary tasks</p> <p>Ensure 'workers' are harnessed to scaffold at all times when dismantling components.</p> <p>Ensure 'worker' only disconnects when working on two [2] planks and protected by handrail.</p> <p>Scaffolder 'worker' to work back towards scaffold access</p> <p>When access is disconnected dismantle next lift</p> <p>Use appropriate PPE</p>	Contractor / all 'workers'	
<p>Ladder access to work areas -</p> <p>Slips, trips, falls and accessibility -</p> <p>Inadequate work platform -</p> <p>Windy and or wet conditions -</p>	<p>Fall from ladder</p> <p>Fractures, bruises lacerations and personal injuries</p>		✓			✓		3	<p>Identify the risks and plan the tasks in consultation with the 'workers'</p> <p>Use scaffold as working platform.</p> <p>Ensure ladder is at 4:1 slope.</p> <p>Secure ladder at base and top.</p> <p>Ensure 'workers' face the</p>	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Gravity - overbalancing									ladder when climbing up and down ladder.  Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area by <i>others</i>  Limit the use of ladders		
Site clean up on completion of work  Manual tasks  Exposure to dust -  Hazardous chemicals  Biological -	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries - cuts and abrasions.		✓			✓		3	Place all associated building waste and rubbish in the designated waste area / skip bin  Leave site / work area in a clean and tidy condition  Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company  
Name:

Signed by:



for and on behalf of:

Cape Cod Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No. 5519

ABN:

Address:

Phone:

Email: