

---

## **HAZARDOUS MATERIALS ASSESSMENT REPORT**

**Client:** Cape Cod Australia Pty. Limited

**Job details:** Owner: Dilon Pty. Ltd.  
Location: 43 Llandaff Street, Bondi Junction

Plans for Job No: 7628/14 Revision No: C Dated: 19-03-15

**Council area:** WAVERLEY

**Date of assessment:** 27<sup>th</sup> March 2015

**Our reference:** HM03820315

**The Client acknowledges that:**

This report is provided for **the exclusive information of the Client**. It is a term and condition of the terms upon which this report is provided, that if the Client chooses to rely upon the report, that the Company and the Person making this report will not be liable to the Client or to any other Person who suffers personal or property damage or financial loss in respect of any cause of action or tort, contract or however the cause of action is said to arise.

This report is **not a guarantee or warranty** or an all-encompassing report dealing with the above property from every aspect. It is based on the condition of the property and the **"Readily Accessible Areas"** at the time of assessment. It is a reasonable attempt to identify as far as *reasonably practicable*, any significant hazardous materials i.e. materials *"that may"* contain asbestos [ACM] or [ACD], ceiling dusts *"that may"* contain lead, paints *"that may"* contain lead or synthetic mineral fibres [SMF], **visible** at the time of assessment.

This report, based on visual assessment, will not disclose hazardous materials in inaccessible areas, not readily accessible or obstructed at the time of assessment. Areas which are not normally accessible were not assessed and include but are not limited to – inside walls, the interior of a flat roof or beneath a suspended floor filled with earth.

This report is **not a Certificate of Compliance** with the requirements of the WHS Act 2011 and WHS Regulations 2011, relevant Codes of Practice or Australian Standards or NSW Office of Environment and Heritage [OEH] Regulations.



**Front northern elevation of the residence**

## 1. GENERAL DESCRIPTION OF THE EXISTING RESIDENCE

<b>Estimated age:</b>	Circa 1940
<b>Type of construction:</b>	Freestanding single storey full brick / brick cavity construction on sandstone block footings with intermediate brick piers supporting a suspended timber floor system.
<b>External cladding:</b>	Clay masonry brickwork
<b>Roof:</b>	Traditional cut and pitched timber hipped and valley roof structure with front gables and slate roofing tiles.

**Occupancy Status:** Was the residence occupied at the time of assessment?

Yes	✓	No	Not Applicable
-----	---	----	----------------

**Orientation:** For the purpose of this report the front of the residence faces:

East	West	North	✓	South	Northeast	Northwest	Southeast	Southwest
------	------	-------	---	-------	-----------	-----------	-----------	-----------

## 2. AREAS ASSESSED

This assessment covers the following “*Readily Accessible Areas*” of the existing residence layout to identify as far as *reasonably practicable* any significant hazardous materials i.e. materials “*that may*” contain asbestos [ACM] or [ACD], ceiling dusts “*that may*” contain lead, paints “*that may*” contain lead or synthetic mineral fibre insulation [SMF].

Under Floor Space	✓	Exterior	✓	Roof Surfaces	✓	Roof Cavity	✓	Interior	✓	Garage	✓
-------------------	---	----------	---	---------------	---	-------------	---	----------	---	--------	---

### 3. ASSESSMENT OF THE EXISTING RESIDENCE LAYOUT FOR HAZARDOUS MATERIALS

Area Assessed	Description and Comment	Assessment / Action
<b>Under Floor Space</b>	Predominantly dry with groundwater seepage noted towards the front of the underfloor area. No hazardous materials were noted. <b>Note:</b> no work is proposed in this area.	No action is required.
<b>Exterior</b>		
Cladding	Face clay masonry brickwork including brick gables <b>Note:</b> not associated with the proposed Contract works.	No action is required.
	Timber weatherboard cladding to front balcony gable. <b>Note:</b> not associated with the proposed Contract works.	No action is required.
Eave soffit lining	Probable asbestos cement [ACM] sheet to the eave soffits including front gables. <b>Note:</b> existing western, southern and eastern elevation eaves to be removed to accommodate first floor addition as part of the proposed Contract works.	<b>19.0m<sup>2</sup></b> Remove and dispose of the probable ACM eave soffits in a manner approved by WorkCover NSW, NSW OEH and Waverley Council. See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM]. All necessary steps are to be taken to protect the retained northern elevation eaves including the front gable soffits from damage during the course of the works. Appropriate dust suppression measures to be provided. No further action is required.
Roofing	Slate roofing tiles to pitched roof surfaces. <b>Note:</b> approximately 90% of the roof structure to be removed to accommodate first floor addition as part of the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
	Slate roofing tiles to pitched roof surfaces to the front balcony roof. <b>Note:</b> existing slate tiles to be replaced with concrete tiles as part of the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
	Sheet metal roofing to rear enclosed patio roof. <b>Note:</b> not associated with the proposed Contract works.	No action is required.

Area Assessed	Description and Comment	Assessment / Action
Front balcony	Possible asbestos cement [ACM] sheet / fibrous plaster to the balcony soffit lining with cove profile plaster cornices. <b>Note:</b> not associated with the proposed Contract works.	All necessary steps are to be taken to protect the balcony soffit from damage during the course of the works.
Front porch	Probable asbestos cement [ACM] sheet to the porch soffit. <b>Note:</b> not associated with the proposed Contract works.	All necessary steps are to be taken to protect the porch soffit from damage during the course of the works.
Rear Enclosed Patio	Possible asbestos cement [ACM] sheet / fibrous plaster to the patio soffit lining with cove profile plaster cornices. <b>Note:</b> not associated with the proposed Contract works.	All necessary steps are to be taken to protect the patio soffit from damage during the course of the works.
External WC	Painted cement render to the walls Fibrous plaster ceiling with cove profile plaster cornices. <b>Note:</b> not associated with the proposed Contract works.	No action is required.
Painting - general	Combination of oil based and acrylic based surface coating to timber windows, eaves, fascia and trims. No exposed lead based paints were observed.	Appropriate dust suppression measures to be provided. No further action is required.
<b>Interior</b>		
Entry Foyer	Painted cement render to the walls. Timber panelled fibrous plaster ceiling including timber at wall ceiling junction. <b>Note:</b> partial internal <i>common</i> brick wall with Bedroom 3 to be demolished to form new opening for staircase; timber panelling to be removed; and ceiling to be made good; and all surfaces to be made good as part of the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Bedroom 1 <b>Note 1:</b> Shown as Lounge on Construction Drawing 3 of 8 for Job No. 7628/14 <b>Note 2:</b> bay window	Painted cement render to the walls. Decorative fibrous plaster ceiling with decorative profiled plaster cornices. <b>Note:</b> not associated with the proposed Contract works.	No action is required.

Area Assessed	Description and Comment	Assessment / Action
Hallway	<p>Painted cement render to the walls.</p> <p>Fibrous plaster ceiling with decorative profiled plaster cornices.</p> <p><b>Note:</b> not associated with the proposed Contract works.</p>	No action is required.
Bedroom 2 <b>Note:</b> Shown as Bedroom 4 on Construction Drawing 3 of 8 for Job No. 7628/14	<p>Painted cement render to the walls.</p> <p>Decorative fibrous plaster ceiling with decorative profiled plaster cornices.</p> <p><b>Note:</b> not associated with the proposed Contract works.</p>	No action is required.
Bedroom 3 <b>Note:</b> Shown as Guest room on Construction Drawing 3 of 8 for Job No. 7628/14	<p>Painted cement render to the walls.</p> <p>Decorative fibrous plaster ceiling with decorative profiled plaster cornices.</p> <p><b>Note:</b> partial internal <i>common</i> brick wall with Entry to be demolished to form new opening for staircase; ceiling frame to be adjusted to accommodate internal staircase; existing ceiling lining and cornices to be removed and replaced; and all surfaces to be made good as part of the proposed Contract works.</p>	<p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p>
Airlock to Bathroom	<p>Painted cement render to the walls.</p> <p>Fibrous plaster ceiling with decorative profiled plaster cornices.</p> <p><b>Note:</b> not associated with the proposed Contract works.</p>	No action is required.
Bathroom	<p>Painted cement render to the walls above wall tiles to 2.1m.</p> <p>Decorative fibrous plaster ceiling with decorative profiled plaster cornices</p> <p><b>Note:</b> not associated with the proposed Contract works.</p>	No action is required.
Lounge/ Family <b>Note:</b> fireplace	<p>Painted cement render to the walls.</p> <p>Timber panelled fibrous plaster ceiling including timber at wall ceiling junction.</p> <p><b>Note:</b> not associated with the proposed Contract works.</p>	No action is required.
Kitchen	<p>Painted cement render to the walls above wall tiles to 2.1m.</p> <p>Decorative fibrous plaster ceiling with decorative profiled plaster cornices.</p> <p><b>Note 1:</b> sheet vinyl flooring</p> <p><b>Note 2:</b> not associated with the proposed Contract works.</p>	No action is required.

Area Assessed	Description and Comment	Assessment / Action
Bathroom 2 <b>Note:</b> roof space access	Wall tiles from floor to ceiling level. Fibrous plaster ceiling with decorative profiled plaster cornices. <b>Note:</b> not associated with the proposed Contract works.	No action is required.
Rear Entry Hallway	Combination of painted cement rendered walls and plasterboard to the framed <i>common</i> wall with Bedroom 4. Decorative fibrous plaster ceiling with wide decorative profiled plaster cornices. <b>Note:</b> not associated with the proposed Contract works.	No action is required.
Laundry	Painted cement render to the walls. Fibrous plaster ceiling with cove profiled plaster cornices. <b>Note:</b> not associated with the proposed Contract works.	No action is required.
Bedroom 4 <b>Note:</b> Shown as Bedroom 6 on Construction Drawing 3 of 8 for Job No. 7628/14	Combination of painted cement rendered walls and plasterboard to the framed <i>common</i> wall with Hallway 2. Decorative fibrous plaster ceiling with wide decorative profiled plaster cornices. <b>Note:</b> not associated with the proposed Contract works.	No action is required.
Painting - general	Combination of oil based and acrylic based surface coating to walls, timber windows, eaves, fascia and trims. No exposed lead based paints were observed.	Appropriate dust suppression measures to be provided. No further action is required.
<b>Pitched Roof Cavity</b>	Traditional cut and pitched timber roof structure and ceiling frame. <b>Note 1:</b> approximately 90% of the roof structure to be removed to accommodate first floor addition as part of the proposed Contract works. No sarking noted to the underside of the slate roofing tiles. Minimal ceiling dust was noted. <b>Note 2:</b> brick chimney to Kitchen to be demolished down to ceiling level as part of the proposed Contract works.	In our opinion the air quality will not be generally affected during the course of the construction of the new first floor addition. Appropriate dust suppression measures to be provided. No further action is required.
<b>Electrical Meter Board</b>	Located on wall of front porch. <b>Note 1:</b> to be retained in current position as part of the proposed Contract works. <b>Note 2:</b> electrical POA to be relocated as part of the proposed Contract works.	No action is required.

Area Assessed	Description and Comment	Assessment / Action
<b>Garage</b>	Freestanding brick structure with a pitched hipped roof and terra cotta roofing tiles. <b>Note:</b> not associated with the proposed Contract works.	No action is required.
<b>Carport</b>	Freestanding lightweight metal flat roof structure. <b>Note:</b> not associated with the proposed Contract works.	No action is required.
<b>Approximate area of materials “<i>that may</i>” contain asbestos [ACM] to be removed as part of the proposed Contract works.</b>		<b>19.0m<sup>2</sup></b>

### **DEMOLITION WORK PLAN**

The partial demolition of the residence and the removal, storage, handling and disposal of building materials must be carried out as far as *reasonably practicable* in accordance with the following Regulations;

- Work Health and Safety Act 2011 and Work Health and Safety Regulations 2011
- WorkCover NSW - Code of Practice - *How to manage and control asbestos in the workplace*
- Safe Work Australia - Code of Practice - *How to safely remove asbestos*
- NSW Work Health and Safety (Hazardous Substances) Regulation 2001
- NSW Work Health and Safety (Asbestos Removal Work) Regulation 2001
- Australian Standard AS2601 [2001] - Demolition of Structures
- NSW Protection of the Environment Operations Act [1997]
- NSW Protection of the Environment Operations [Waste] Regulation [2005]
- NSW Office of Environment and Heritage [OEH] Regulations and Guidelines

A Demolition Work Plan must be submitted to WAVERLEY Council and the Principal Certifying Authority (PCA) if WAVERLEY Council is not the PCA, not less than five [5] working days ***before commencing any demolition works*** involving products or materials “*that may*” contain asbestos [ACM].

A copy of the Demolition Work Plan must be maintained on site and be made readily accessible to the Council Officer or ‘workers’ upon request.

### **ASBESTOS [ACM] REMOVAL CONTROL PLAN**

#### **Safe Work Method Statement - Removal & Disposal of Materials *that may* contain Asbestos**

Any work involving the demolition, storage and disposal of products or materials “*that may*” contain asbestos [ACM] must be carried out as far as is *reasonably practicable* to minimise the release of airborne asbestos dust and fibres [ACD] in accordance with the following requirements;

- Relevant Work Health and Safety legislation including but not limited to WorkCover NSW - Code of Practice - *How to manage and control asbestos in the workplace*; Safe Work Australia

- Code of Practice - *How to safely remove asbestos* and NSW Office of Environment and Heritage [OEH] requirements.

- The person with Management Control of the workplace and the licensed Asbestos Removalist must, so far as is *reasonably practicable*, and before commencing the asbestos [ACM] removal work, consult with and inform the following people about the asbestos [ACM] removal work and when the work will commence, so as to eliminate or minimise the exposure of the risks associated with asbestos:
  - The person who commissioned the asbestos removal work [Site Management]
  - A person conducting a business or undertaking at the workplace [Contractors]
  - The occupants of the domestic premises [Owner or Tenant]
  - Anyone occupying premises in the immediate vicinity of the workplace [Neighbours]
- All work procedures are to be devised as far as is *reasonably practicable*, to minimise the release of dust and fibres [ACD].
- Appropriate warning signage and barricades are to be erected to prevent as far as is *reasonably practicable*, entry of anyone not connected with the removal activity into the work area.
- The sign must be clearly displayed in a prominent visible position at the front of the site; containing the words “**DANGER ASBESTOS REMOVAL IN PROGRESS**” and including the details of the licensed Asbestos Removal Contractor [PCBU].
- When working with products and materials “*that may*” contain asbestos [ACM] all ‘workers’ are to wear personal protective equipment [PPE] including coveralls and approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 – *Respiratory Protection devices* and AS/NZS1715- *Selection, use and maintenance of respiratory protective devices*.
- As far as is *reasonably practicable*, use non powered hand tools for the removal of the materials *that may* contain asbestos [ACM] as these generate much less dust [ACD]. **Do not use** abrasive cutters and sanders, scrub or water blast the surface of products and materials “*that may*” contain asbestos [ACM].
- All products and materials “*that may*” contain asbestos [ACM] are to be kept damp to minimise as far as is *reasonably practicable* the generation of airborne asbestos dust and fibres [ACD]. Prevent and or contain excess run off water.
- Where it is *reasonably practicable* work in well ventilated areas.
- Use drop sheets to collect debris of materials *that may* contain asbestos [ACM]. Dispose of smaller products and materials “*that may*” contain asbestos [ACM] pieces and collected dust [ACD] in recommended heavy duty plastic bags which are clearly labelled “**asbestos waste**”.
- Wet clean or use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69 – *Industrial vacuum cleaners*. Household vacuum cleaners **must never be used** where asbestos [ACM] or [ACD] is or may be present, even if the unit has a HEPA filter.
- Wall cladding and ceiling lining sheets “*that may*” contain asbestos [ACM] are **not** to be reused.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be stored, transported and disposed of in accordance with the NSW Protection of the Environment



Operations Act [1997] and NSW Protection of the Environment Operations [Waste] Regulation [2005]

- All products and materials “*that may*” contain asbestos [ACM] or [ACD] is to be either wrapped in recommended heavy duty plastic sheeting or placed in leak proof lined bins or vehicles and appropriately covered and sealed.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be stored in a secure area and removed from site as soon as is *reasonably practicable* in a covered leak proof vehicle.
- A Clearance Certificate of Statement, prepared by a suitably *competent person* i.e. an Occupational Hygienist, WorkCover NSW licensed Asbestos Removalist, licensed Asbestos Assessor or a “*competent person*” must be provided to Council upon completion of the works prior to an Occupation Certificate being issued, which confirms that the material “*that may*” contain asbestos [ACM] or [ACD] has been removed appropriately and the relevant Conditions of Consent have been satisfied.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be disposed of as soon as is *reasonably practicable*, at a licensed asbestos disposal site and in a manner approved by WorkCover NSW, NSW Office of Environment and Heritage [OEH] or WAVERLEY Council.

#### **Safe Work Method Statement – Lead based Paints**

All Contractors [PCBU's] and ‘workers’ involved in the cleaning, repairing or replacement of suspected lead based paint are to follow the following procedures in order to minimise as far as is *reasonably practicable*, health risks from lead based paints. These procedures include but are not limited to:

- Appropriate warning signage and barricades are to be erected to prevent as far as is *reasonably practicable*, entry of anyone not connected with the removal activity into the work area.
- When working with lead based paints all ‘workers’ are to wear personal protective equipment [PPE] including coveralls and an approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 - *Respiratory Protection devices* and AS/NZS1715 - *Selection, use and maintenance of respiratory protective devices*. Eye protection, complying with AS/NZS1336 and AS/NZS1337 whenever full face respirators are not used.
- The property Owner [Client] is to be advised to clear or cover personal effects in adjoining living spaces as much as is practical.
- Any openings between living areas are to be sealed prior to the commencement of any removal work of lead based paints to prevent as far as is *reasonably practicable*, dust entering the retained living areas.
- Use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69 - *Industrial vacuum cleaners*, to prevent as far as is *reasonably practicable*, the release of dust that may contain lead while it is being removed. **Do not use** household vacuum cleaners even if the unit has a HEPA filter.
- Dispose of collected lead based paint dust in sealed approved plastic bags which are clearly labelled.
- All dust containing lead or other contaminants is to be disposed of as far as *reasonably practicable* in a manner, and at a site, approved by WorkCover NSW, NSW Office of Environment and Heritage [OEH], appropriate disposal Authority or WAVERLEY Council.

#### 4. AREAS NOT ASSESSED

All areas associated with the proposed building works were able to be assessed.

#### 5. UNDETECTED HAZARDOUS MATERIALS

Due to the level of accessibility including the presence of obstructions the overall degree of risk of **undetected** hazardous materials is considered as far as *reasonably practicable* to be:

Low	✓	Moderate		Moderate to High		High	
-----	---	----------	--	------------------	--	------	--


#### CERTIFICATION

This document certifies that the existing residence layout described in this report has been assessed as far as *reasonably practicable* for the inclusion of hazardous materials i.e. materials “*that may*” contain asbestos [ACM] or [ACD], paints “*that may*” contain lead, ceiling dusts “*that may*” contain lead or synthetic mineral fibres [SMF] in the existing structure.

**This assessment and report was carried out by:** John Spindler

**Builders Licence No.** 84050C

**Signed for and on behalf of** JONSPIN Building Services Pty. Limited



**John Spindler**

**Date of Issue:** 28<sup>th</sup> March 2015