


# SAFE WORK METHOD STATEMENT

Page 1 of 7

Company [PCBU]:	San Sing Enterprises	Project Name/No:	All Jobs
Work Activity / Task:	INTERNAL LININGS INSTALLER	Principal Contractor:	Cape Cod Australia Pty Ltd
Prepared by:	Brian San Sing	Date:	8/9/14
Signature:		Note:	Sign off to be provided at Tool Box talk

## Note: Review of Control Measures -


If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

Task/Problem	Hazard	Likelihood			Result			Priority	Possible Control	Action By	Date
Variation to plan Change of Brief	Unknown	Likely	Possible	Unlikely	Major	Severe	Minor		Tool Box Talk Work Method Statement	Contractor Supervisor	
		V			V			1			

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site	<ul style="list-style-type: none"> <li>Slips, trips, falls and accessibility.</li> <li>UV / weather exposure.</li> </ul>	<ul style="list-style-type: none"> <li>Site specific induction.</li> <li>All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site.</li> <li>Tool box talk to highlight any OHS concerns relative to the site.</li> <li>Ensure that the site and work place access is unobstructed.</li> <li>Ensure all weather access to work areas.</li> <li>Provision of designated waste areas.</li> </ul>	Cape Cod SSE SSE Cape Cod Cape Cod Cape Cod

Reviewed by: GK  
Principal Contractor's Representative

CM  
Position

  
Signature

10/10/2014  
Date

## SAFE WORK METHOD STATEMENT [cont.]

Page 2 of 7

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			<ul style="list-style-type: none"> <li>Storage of materials in designated areas.</li> <li>Regular site clean ups.</li> </ul>	SSE Cape Cod
2	Unloading of tools and materials.	<ul style="list-style-type: none"> <li>Manual handling injuries.</li> <li>Slips, trips and falls.</li> <li>Proximity of other "workers".</li> <li>Public access.</li> </ul>	<ul style="list-style-type: none"> <li>Team lifting and carrying.</li> <li>Training of "workers" in correct lifting and carrying methods.</li> <li>Unload and move the tools and materials to a designated area to keep footpath / work place access clear.</li> </ul>	SSE SSE SSE
3	Setting up equipment	<ul style="list-style-type: none"> <li>Manual handling injuries.</li> <li>Slips, trips and falls.</li> <li>Proximity of other "workers".</li> <li>Public access.</li> </ul>	<ul style="list-style-type: none"> <li>Set up in a clear area and maintain a clear travel path.</li> <li>Training of "workers" in the setting up of ladders / trestles, electrical leads and power tools.</li> <li>Ensure the proper use of all safety guards provided.</li> <li>Ensure that all power tools and electrical leads have current tagging.</li> <li>Ensure that power tools are attached to a residual current device [RCD].</li> </ul>	SSE SSE SSE SSE SSE
4	Ground floor installation	<ul style="list-style-type: none"> <li>Slips, trips, falls and accessibility.</li> <li>Electrocution.</li> <li>Fall from height.</li> <li>Hazardous substances.</li> <li>Exposure to noise</li> <li>Exposure to dust.</li> <li>Manual handling.</li> <li>Sprains and strains.</li> <li>Cuts and abrasions.</li> <li>Proximity of other "workers".</li> </ul>	<ul style="list-style-type: none"> <li>Assess the site conditions and conduct a Risk Assessment before commencing.</li> <li>Identify location of the electrical and water services.</li> <li>Identify that the electrical service has been isolated or safely recommissioned before commencing work.</li> <li>Ensure that all exposed openings and voids in the floor are guard railed or covered.</li> <li>Team lifting and carrying of large flat sheets of plasterboard.</li> </ul>	SSE SSE Cape Cod Cape Cod SSE

Reviewed by: Gary Klomp  
Principal Contractor's Representative

Construction Manager  
Position

  
Signature


10/10/2014  
Date

## SAFE WORK METHOD STATEMENT [cont.]

Page 3 of 7

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
		<ul style="list-style-type: none"> <li>Public access.</li> </ul>	<ul style="list-style-type: none"> <li>Reduce team lifting and positioning of ceiling sheets by use mechanical panel lifter.</li> <li>Training of employees in correct lifting and carrying methods.</li> <li>Ensure that the correct lifting and carrying techniques are used at all times.</li> <li>Rotate "workers" and vary tasks performed.</li> <li>Training of "workers" in safe working from ladders.</li> <li>Check the ladder / trestles for damage / defect before use.</li> <li>Check that the trestle work platform is stable before use.</li> <li>Limit the use of ladders as work platforms.</li> <li>Provide MSDS for hazardous substances – plasterboard adhesives, insulation, and setting plaster.</li> <li>Training of "workers" in the safe handling and use of plasterboard adhesives, insulation, setting plaster.</li> <li>Use appropriate PPE – safety glasses, footwear, noise and dust protection [disposable] and gloves.</li> <li>Wear disposable dust protection when mixing powders, sanding or sweeping.</li> <li>Use disposable dust protection and power sander with vacuum attachment and dust bags to reduce air borne dust.</li> <li>Monitor dust when sanding is</li> </ul>	<p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p> <p>SSE</p>

Reviewed by: Gary Klomp  
Principal Contractor's Representative

  
Signature

Construction Manager  
Position


10/01/2014  
Date

## SAFE WORK METHOD STATEMENT [cont.]

Page 4 of 7

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			<p>being undertaken.</p> <ul style="list-style-type: none"> <li>• Use scaffolding for void and raked ceilings.</li> <li>• Storage of materials in designated areas.</li> <li>• Maintain a clean and tidy work area by removing off cuts of plaster to designated waste area.</li> <li>• Provide "Restricted Access" warning signage and establish a "No access area" to designated waste area by barricading to prevent access to the area of work. Provide a spotter where necessary.</li> </ul>	<p>SSE/Cape Cod</p> <p>SSE</p> <p>SSE</p> <p>Cape Cod</p>
5	<p>Carry tools and materials up ramp.</p> <p>External access to upper floor</p>	<ul style="list-style-type: none"> <li>• Slips, trips, falls and accessibility.</li> <li>• Electrocutation.</li> <li>• Fall from height.</li> <li>• Hazardous substances.</li> <li>• Exposure to noise.</li> <li>• Exposure to dust.</li> <li>• Manual handling.</li> <li>• Sprains and strains.</li> <li>• Cuts and abrasions.</li> <li>• Proximity of other "workers".</li> </ul>	<ul style="list-style-type: none"> <li>• Assess the site conditions including the weather and conduct a Risk Assessment before commencing work.</li> <li>• Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing.</li> <li>• Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.</li> <li>• Ensure that the perimeter protection is in place [scaffolding and edge protection] and level walk platforms are in place before accessing work from roof surface.</li> <li>• Ensure that the edge protection to the roof surface (roof rail) and level work platforms are in place before accessing the upper floor</li> </ul>	<p>SSE</p> <p>Cape Cod</p> <p>Cape Cod</p> <p>Cape Cod</p> <p>Cape Cod</p>

Reviewed by: Gary Klomp  
Principal Contractor's Representative

  
Signature

Construction Manager  
Position

10/10/2014  
Date

## SAFE WORK METHOD STATEMENT [cont.]


Page 5 of 7

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			level from roof surface. <ul style="list-style-type: none"> <li>• Ensure that the perimeter protection [temporary guard rail] is in place to balconies before commencing.</li> <li>• Training of "workers" in safe working at heights and movement on scaffolding and roof surfaces.</li> <li>• Training of "workers" in safe working at heights including over internal stairwell voids and from external balcony decks.</li> <li>• Ensure that all exposed openings and voids in the floor are guard railed or covered.</li> <li>• Provide scaffolding or platform cover to the stairwell void.</li> <li>• Use of ladder and plank over stairwell voids is not permitted.</li> <li>• Ensure that temporary guard rails and scaffolding is in place over stairwell void before commencing work and that the temporary guard rail is reinstalled when plastering is complete and scaffolding has been removed.</li> <li>• Identify location of electrical and water services.</li> <li>• Identify that the electrical service has been isolated or safely recommissioned before commencing work.</li> <li>• Team lifting and carrying of large flat sheets of plasterboard.</li> <li>• Cut sheets at ground level before carrying to upper level.</li> <li>• Reduce team lifting and</li> </ul>	Cope Cod  SSE  SSE  Cope Cod  Cope Cod  SSE  Cope Cod  SSE  Cope Cod  SSE  SSE  SSE

Reviewed by:

Gary Klomp

Principal Contractor's Representative


  
Signature
Construction Manager

Position

10/10/2014  
 Date

### SAFE WORK METHOD STATEMENT [cont.]

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			positioning of ceiling sheets by use mechanical panel lifter.	
			• Training of "workers" in correct lifting and carrying methods.	SSE
			• Ensure that the correct lifting and carrying techniques are used at all times.	SSE
			• Rotate "workers" and vary tasks performed.	SSE
			• Training of "workers" in safe working from ladders.	SSE
			• Check the ladder or trestles for damage / defect before use.	SSE
			• Check that the trestle work platform is level and stable before use.	SSE
			• Limit the use of ladders as work platforms.	SSE
			• Provide MSDS for hazardous substances – plasterboard adhesives, insulation, and setting plaster.	SSE
			• Training of "workers" in the safe handling and use of plasterboard adhesives, insulation, setting plaster.	SSE
			• Use appropriate PPE – safety glasses, footwear, noise and dust protection [disposable] and gloves.	SSE
			• Monitor dust when sanding is being undertaken.	SSE
			• Wear disposable dust protection when mixing powders, sanding or sweeping.	SSE
			• Use disposable dust protection and power sander with vacuum attachment and dust bags to	SSE

Reviewed by: Gary Klomp  
Principal Contractor's Representative

Principal Contractor's representative

Signature

**Construction Manager**  
Position

10/09/2014  
Date

## SAFE WORK METHOD STATEMENT [cont.]


Page 7 of 7

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			<p>reduce air borne dust.</p> <ul style="list-style-type: none"> <li>• Use scaffolding for void and raked ceilings.</li> <li>• Storage of materials in designated areas.</li> <li>• Maintain a clean and tidy work area by removing off cuts of plaster to designated waste area.</li> <li>• Provide "Restricted Access" warning signage and establish a "No access area" to designated waste area by barricading to prevent access to the area of work. Provide a spotter where necessary.</li> </ul>	<p>SSE</p> <p>SSE</p> <p>SSE</p> <p>Cape cod</p>

Reviewed by:

Gary Klomp

Principal Contractor's Representative


  
Signature
Construction Manager

Position

10/10/2014

  
Date