


SAFE WORK METHOD STATEMENT

Page 1 of 7 v1.13

| | | | |
|-----------------------|---|-----------------------|--|
| Company Name: | Sydney Waste & Property Services | Project Name/No: | All Jobs |
| Work Activity / Task: | DEMOLITION - MANUAL | Principal Contractor: | Cape Cod Australia Pty. Ltd. |
| Prepared by: | Jamie Ross | Date: | 13/11/2014 |
| Signature: |  | Note: | Sign off to be provided at Tool Box talk |

Note: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "Specific Risk Assessment" for the tasks.

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|--------------------------------------|--|---|--|
| 1 | Access to site | <ul style="list-style-type: none"> Slips, trips, falls and accessibility. UV light / weather exposure. | <ul style="list-style-type: none"> Site specific induction. All "workers" to register before entering the site; to read the General Construction Safety Plan signage; and to read the Site Specific Risk Assessment form. Tool box talk to highlight any WHS concerns relative to the site. Ensure that site and work place access is unobstructed. Ensure all weather access to work areas. Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible. Provision of designated waste areas. Storage of materials in designated areas. Regular site clean ups. | Contractor Contractor Contractor Contractor Cape Cod Contractor Cape Cod Contractor Contractor |
| 2 | Unloading plant, equipment and tools | <ul style="list-style-type: none"> Manual task injuries Slips, trips and falls. Proximity of other "workers". Public access. | <ul style="list-style-type: none"> Team lifting and carrying. Training of "workers" in correct lifting and carrying methods. Unload and move the equipment to designated area to keep footpath / work place access clear. | Contractor Contractor Contractor |

Reviewed by: Gary Klomp
On behalf of Cape Cod

Construction Manager
Position

Signature


Date

17/10/2014

SAFE WORK METHOD STATEMENT [cont.]


Page 2 of 7 v1.13

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|--------------------------------|---|--|---|
| 3 | Setting up equipment | <ul style="list-style-type: none"> Manual task injuries Slips, trips and falls. Proximity of other "workers". Public access. | <ul style="list-style-type: none"> Set up in a clear area and maintain a clear travel path. Training of "workers" in setting up of electrical leads and power tools and pneumatic tools. Ensure proper use of all safety guards provided. Ensure that all power tools and electrical leads have current tagging. Ensure that all power tools are attached to a residual current device [RCD]. | <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> |
| 4 | Stripping of external cladding | <ul style="list-style-type: none"> Slips, trips, falls and accessibility UV light / weather exposure Electrocution Hazardous materials Exposure to dust Exposure to noise Manual task injuries Cuts and abrasions. Proximity of other "workers". Public access. | <ul style="list-style-type: none"> Assess the site conditions and conduct a <i>Site Specific Risk Assessment</i> before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing installation work. Provide "Demolition in Progress" and "Restricted Access" warning signage. Establish a "No access area" to work areas by barricading to prevent access to the area of work. Provide a 'spotter' where necessary. Identify any products or materials that <i>may</i> contain asbestos [ACM]. Ensure that the scaffolding is safe and erected by a qualified Scaffolder before commencing. Ensure that the scaffolding and edge protection is in place before commencing. Correct use of ladder. | <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> |

Reviewed by: Gary Klomp
On behalf of Cape Cod

Construction Manager
Position

Signature


Date

17/10/2014

SAFE WORK METHOD STATEMENT [cont.]


Page 3 of 7 v1.13

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|-------------------------------------|---|---|---|
| | | | <ul style="list-style-type: none"> Use appropriate PPE - safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves and hard hats. Training of "workers" in the safe use of hand tools and power tools. Systematic safe removal of materials. Team lifting and carrying. Storage of materials in designated waste areas Regular site clean ups. Ensure materials are not stored on roof surface or scaffold. | <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> |
| 5 | Demolishing of ground floor by hand | <ul style="list-style-type: none"> Slips, trips, falls and accessibility. UV light / weather exposure. Hazardous materials. Identification of services. Electrocution. Gas explosions. Falling objects. Exposure to dust. Exposure to noise. Manual task injuries Heavy lifting. Cuts and abrasions. Proximity of other "workers". Public access. | <ul style="list-style-type: none"> Assess the site conditions and conduct a <i>Site Specific Risk Assessment</i> before commencing. Identify any products or materials that <i>may</i> contain asbestos [ACM]. Identify services and make sure all electrical, gas, water and sewerage services have been isolated or safely relocated before commencing. Use Licensed Electrician and Plumber to isolate, disconnect and relocate existing services. Provide "Demolition in Progress" and "Restricted Access" warning signage. Establish a "No access area" to work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. Monitor air quality. | <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> |

Reviewed by: Gary Klomp
On behalf of Cape Cod

Construction Manager
Position

Signature


Date

17/10/2014

SAFE WORK METHOD STATEMENT [cont.]


Page 4 of 7 v1.13

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|-------------------------------|--|---|---|
| | | | <ul style="list-style-type: none"> Ensure that all exposed openings and voids in the floor are guard railed or covered. Use appropriate PPE – safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves, and hard hats. Training of “workers” in the safe use of pneumatic and electrical power tools. Systematic safe removal of materials. Team lifting and carrying. Provide shade cloth around work area and wet down dust as required to prevent wind borne dust. Storage of materials in designated waste areas Regular site clean ups. Ensure all exposed nails are removed. | <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> |
| 6 | Demolishing brickwork by hand | <ul style="list-style-type: none"> Slips, trips, falls and accessibility. Hazardous materials. Identification of services. Electrocution. Gas explosions. Falling objects. Exposure to dust. Exposure to noise. Manual task injuries Heavy lifting. Cuts and abrasions. Proximity of other trades. | <ul style="list-style-type: none"> Assess the site conditions and conduct a Risk Assessment before commencing. Provide “Demolition in Progress” and “Restricted Access” warning signage. Establish a “No access area” to work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. Identify any products or materials that may contain asbestos [ACM]. Identify services and ensure all electrical, gas, water and sewerage services have been | <p>Contractor</p> <p>Cape Cod</p> <p>Contractor</p> <p>Cape Cod & Contractor</p> <p>Cape Cod & Contractor</p> |

Reviewed by: Gary Klomp
On behalf of Cape Cod

Construction Manager
Position

Signature



Date

17/6/2014

SAFE WORK METHOD STATEMENT [cont.]


Page 5 of 7 v1.13

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|---|---|--|--|
| | | | <ul style="list-style-type: none"> isolated or safely relocated before commencing. Use Licensed Electrician and Plumber to isolate, disconnect and relate existing services. Use appropriate PPE - safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves, and hard hats. Training of "workers" in safe use of pneumatic and electrical power tools. Systematic safe removal of materials. Team lifting and carrying. To upper floor areas provide a chute for materials into designated waste area as required. Provide a spotter where necessary. Monitor air quality. Provide shade cloth around work area and wet down dust as required to prevent wind borne dust. Storage of materials in designated waste areas Regular site clean ups. | <p>Cape Cod</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor Contractor</p> <p>Cape Cod</p> <p>Cape Cod & Contractor</p> <p>Contractor Cape Cod</p> |
| 7 | Stripping of existing roof frame and covering | <ul style="list-style-type: none"> Slips, trips, falls and accessibility. UV light / weather exposure. Fall from height. Hazardous materials. Identification of services. Electrocution. Gas explosions. Falling objects. | <ul style="list-style-type: none"> Assess the site conditions including the weather and conduct a <i>Site Specific Risk Assessment</i> before commencing. Identify any products or materials that <i>may</i> contain asbestos. Identify services and ensure all electrical, gas, water and sewerage services have been isolated or safely relocated before commencing. | <p>Contractor</p> <p>Cape Cod & Contractor</p> <p>Cape Cod & Contractor</p> |

Reviewed by: Gary Klomp
On behalf of Cape Cod

Construction Manager
Position

Signature


Date

17/10/2014

SAFE WORK METHOD STATEMENT [cont.]

Page 6 of 7 v1.13

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|----------|---|---|---|
| | | <ul style="list-style-type: none"> Exposure to dust. Exposure to noise. Manual task injuries Heavy lifting. Cuts and abrasions. Proximity of other trades | <ul style="list-style-type: none"> Use Licensed Electrician and Plumber to isolate, disconnect and relate existing services. Training of "workers" in safe working at heights. Provide "Demolition in Progress" and "Restricted Access" warning signage. Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a 'spotter' where necessary. Ensure that the scaffolding and edge protection is in place before commencing. Correct use of ladder Use appropriate PPE - safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves and hard hats. Training of "workers" in the safe use of hand tools and power tools. Systematic safe removal of materials. Team lifting and carrying. Provide a chute for materials into designated waste area as required. Provide a spotter where necessary. Provide shade cloth / mesh around work area and wet down dust as required to prevent wind borne dust. Storage of materials in designated waste areas Regular site clean ups. Ensure all roof tarps are tied | <p>Cape Cod</p> <p>Contractor</p> <p>Cape Cod</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Contractor</p> <p>Cape Cod</p> <p>Cape Cod & Contractor</p> <p>Contractor</p> <p>Cape Cod</p> <p>Contractors</p> |

Reviewed by: Gary Klomp
On behalf of Cape Cod

Construction Manager
Position

Signature

Date

17/6/2014

SAFE WORK METHOD STATEMENT [cont.]


Page 7 of 7 v1.13

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|-------------------------------------|--|--|--|
| | | | down and not weighted with tiles. • Ensure materials are not stored on the roof or scaffold. | Cape Cod & Contractor |
| 8 | Site clean up on completion of work | • Manual task injuries • Exposure to dust • Exposure to hazardous substances | • Remove any temporary barricades if no longer required • Place all rubbish / debris in designated waste storage area • Leave site / work area in a clean and tidy condition | Contractor Contractor Contractor |

Reviewed by: Gary Klomp
On behalf of Cape Cod

Construction Manager
Position

Signature


Date

17/10/2014