

SITE SPECIFIC Risk Assessment

| | | | | | | | |
|-------|--|-----|---|---------|--|------|--|
| Date: | | New | ✓ | Revised | | Page | |
|-------|--|-----|---|---------|--|------|--|

TRADE: PLUMBER / DRAINER / GASFITTER

| | | | |
|----------|-----------------------------------|-------------|-------------------|
| Job No: | 7546/14 | Client: | SHALVI & HECHTMAN |
| Address: | 7 Oceanview Avenue, Dover Heights | Supervisor: | Dean Beringer |

| | | | |
|------|----------------|-----------------|-----------------|
| Key: | "1" action now | "2" action ASAP | "3" action ASAP |
|------|----------------|-----------------|-----------------|

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

Note 3: Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the tasks.*

| Job Step / Hazard | Potential Harm | Likelihood | | | Result | | | Priority | Possible Controls | Responsible Person/s | Date |
|---|---|------------|----------|----------|--------|--------|-------|----------|--|---------------------------------|------|
| | | Likely | Possible | Unlikely | Major | Severe | Minor | | | | |
| Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined | Slips, trips and falls | | ✓ | | | ✓ | | 3 | Assess travel path and distance to work area Ensure unobstructed access to site and work areas. | Site Supervisor / all 'workers' | |
| Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined | Slips, trips and falls | | ✓ | | | ✓ | | 2 | Assess travel path and distance to work area Ensure unobstructed access to work areas. Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas | Site Supervisor / all 'workers' | |
| Manual tasks | Muscle strain - back injuries and cuts Over exertion or repetitive movements | | ✓ | | | ✓ | | 2 | Use trained 'workers' and team lifting. Rotate 'workers' and vary tasks. | Contractor / all 'workers' | |
| Exposure to dust - Hazardous chemical - Biological - | Dust inhalation / skin and eye allergies/ irritations - respiratory problems. | | ✓ | | | ✓ | | 3 | Use appropriate PPE - disposable dust protection. Appropriate procedures to contain dust. | Contractor / all 'workers' | |

| Job Step / Hazard | Potential Harm | Likelihood | | | Result | | | Priority | Possible Controls | Responsible Person/s | Date |
|--|--|------------|----------|----------|--------|--------|-------|----------|---|--|------|
| | | Likely | Possible | Unlikely | Major | Severe | Minor | | | | |
| Exposure to noise Plant / equipment. | Hearing damage | | ✓ | | | ✓ | | 2 | Isolate plant and equipment. Use appropriate PPE | All 'workers' | |
| Exposure to UV light / weather - UV light - glare Extreme temperatures | Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage | | ✓ | | | ✓ | | 2 | Reduce exposure where possible. Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE. | Contractor / all 'workers' | |
| Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified Gas service - Hazardous chemical Biological | Electric shock or electrocution Gas explosion Inhalation and exposure to hazardous chemicals. | | ✓ | | ✓ | | | 3 | Identify that the electrical supply is isolated prior to work commencing. RCD installed on mains supply / portable generator Isolate gas service. | Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers' | |
| Removal of temporary floor to wet areas - lips, trips, falls and accessibility - Access ways not clearly defined - Manual task | Slips trips and falls Muscle strain - back injuries and cuts | | ✓ | | | ✓ | | 2 | Use of small sheet (off cuts). Use trained 'workers' and team lifting. | Contractor / all 'workers' | |
| Gluing PVC pipes in confined spaces Hazardous chemical Biological | Headaches Inhalation and exposure to hazardous chemicals - respiratory and sight damage | | ✓ | | | ✓ | | 2 | Use trained and experienced 'workers'. Monitor 'workers' condition Adequate ventilation and lighting. Use appropriate PPE. Provide SDS. | Site Supervisor Contractor / all 'workers' | |
| Use of power tools and equipment - Electricity - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological - Equipment | Electrical shock or electrocution Hearing loss Inhalation of dust - respiratory problems. Eye and skin irritations / allergies - Sight damage | | ✓ | | | ✓ | | 2 | RCD installed on mains supply / portable generator Guards to plant and equipment fully operational. Adequate ventilation and lighting Use trained 'workers'. Use of appropriate PPE. | Contractor/ all 'workers' | |

| Job Step / Hazard | Potential Harm | Likelihood | | | Result | | | Priority | Possible Controls | Responsible Person/s | Date |
|---|--|------------|----------|----------|--------|--------|-------|----------|---|---|------|
| | | Likely | Possible | Unlikely | Major | Severe | Minor | | | | |
| Chasing pipes in brickwork or timber using power tools - Electricity - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological | Electric shock or electrocution Hearing damage. Dust inhalation / skin and eye allergies / irritations - respiratory problems. | | ✓ | | | ✓ | | 2 | RCD installed on mains supply / portable generator Appropriate procedures to contain dust. Use trained and experienced 'workers' Rotate 'workers' and vary tasks. Use appropriate PPE Use of sharp tools. | Site Supervisor Contractor / all 'workers' | |
| Carry materials and tools up to ground floor work area - Slips, trips, falls and accessibility - Access ways not clearly defined - Manual tasks | Slips, trips and falls Muscle strain - back injuries and cuts | | ✓ | | | ✓ | | 2 | Assess travel path and distance to work area Ensure unobstructed access work area. Ensure unobstructed access to work area. Team lifting and carrying. SWMS | Contractor / all 'workers' | |
| Carry materials, toilet pans and tools up ramp / scaffold - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Slope of ramp - Windy and or wet conditions - Manual tasks | Slips, trips and falls from work platform. Muscle strain - back injuries and cuts | | ✓ | | | ✓ | | 2 | Assess travel path and distance to work area Ensure unobstructed access work area. Guardrails to ramp are in place. Ramp surface clean and dry. Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry. Use trained 'workers' and team lifting. | Contractor / all 'workers' | |
| Building in toilet pans and bath - Manual tasks | Muscle strain - back injuries and cuts | | ✓ | | | ✓ | | 2 | Use trained and experienced 'workers' and team lifting | Carpenter / Plumber | |
| Excavation for sewer and storm water - Manual tasks - Stability of the excavation material | Muscle strain - back injuries and cuts Collapse of excavation sides | | ✓ | | | ✓ | | 2 | Use trained and experienced 'workers' Rotate 'workers' and vary tasks. Monitor the excavation works. Use appropriate PPE. SWMS | Site Supervisor Contractor / all 'workers' | |
| Site clean up on completion of work | Exposure to dust - Hazardous | | ✓ | | | ✓ | | 3 | Remove any temporary barricades if no longer | Contractor / all 'workers' | |

| Job Step / Hazard | Potential Harm | Likelihood | | | Result | | | Priority | Possible Controls | Responsible Person/s | Date |
|---|---|------------|----------|----------|--------|--------|-------|----------|---|----------------------|------|
| | | Likely | Possible | Unlikely | Major | Severe | Minor | | | | |
| Manual tasks Exposure to dust - Hazardous chemicals Biological - | chemicals - Biological – Personal injuries - cuts and abrasions. | | | | | | | | required Place all rubbish in appropriate bins Leave site / work area in a clean and tidy condition | | |

I / We have consulted with Cape Cod Australia Pty. Ltd. and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Ltd. work site.

Company
Name:

Signed by:



for and on behalf of:

Cape Cod Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: