

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

**TRADE: DEMOLISHER - MANUAL**

Job No:	7655/15	Client:	FRANCE
Address:	4 Surfside Avenue, Clovelly NSW 2031	Supervisor:	David Wahba

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** all *manual tasks* to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 and /or WorkCover NSW Code of Practice - Hazardous manual tasks

**Note 4:** Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Ensure unobstructed access to site and work areas	Site Supervisor / all 'workers'	
Stored materials -  Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas.	Site Supervisor / all 'workers'	
Protection of other 'workers' and the public -  Slips, trips, falls and accessibility -  Gravity - stability of the structure	Slips, trips and falls Wind- borne dust  Injuries due to collapse - fractures, bruises lacerations and personal injuries		✓			✓		2	Provide barricades to work areas to restrict access  Use of shade cloth to isolate work area.  Monitor air quality for airborne dust/ fibres  Wet down dust.	Site Supervisor  Contractor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
	repetitive movements								'workers' and team lifting. Rotate 'workers' and vary tasks		
Exposure to noise - equipment / plant	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	Contractor / all 'workers'	
Exposure to dust - Hazardous chemical - Biological -	Dust inhalation / skin and eye allergies/ irritations. Respiratory problems		✓			✓		3	Damp down area as work proceeds. Monitor for airborne dust/ fibres Use appropriate PPE.	Contractor / all 'workers'	
Exposure to lead based paints -  Hazardous chemicals - Biological	Dust inhalation - respiratory problems  Skin and eye allergies/ irritations.		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Apply appropriate procedures necessary to contain dust / flaking paint surfaces.  Use appropriate PPE - disposable contact / dust protection.  Regularly monitor for airborne dust	Contractor / all 'workers'	
Exposure to UV light / weather -  UV light - glare  Extreme temperatures -	Skin cancer / sun burn -  Dehydration - heat stroke or fatigue  Sight damage		✓			✓		2	Reduce exposure where possible.  Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Location of services - Electricity -  Insulation to old wiring frayed or brittle [conduit] or easily damaged –  water pipe electrified  Gas service -  Hazardous chemical Biological	Electric shock or electrocution  Gas service - explosion  Inhalation and exposure to hazardous chemicals.		✓		✓			3	Identify that the electrical service is isolated prior to work commencing.  RCD installed on mains supply / portable generator  Isolate gas supply.	Supervisor / all 'workers'	
Use of electrical / battery powered plant and	Electrical shock or electrocution		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'	Contractor/ all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
equipment -  Electricity - Exposure to noise -	Hearing loss  Sight damage								RCD installed on mains supply / portable generator  Protect power lead from damage - power saw blade / sharp edges / vehicular traffic  Use stands and hooks for leads in trafficable areas  Guards to plant and equipment fully operational.  Use task specific trained 'workers' in the use of the plant and equipment  Use of appropriate PPE.		
Cutting concrete / brickwork with petrol driven saw-  Exposure to noise - Exposure to dust - Hazardous chemicals - Biological - Tools and equipment Struck by flying objects	Hearing loss -  Inhalation of exhaust fumes / dust - respiratory problems –  Exposure to lead based paints -  Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers'  Guards to equipment fully operational  Monitor the air quality for exhaust fumes / dust  Regularly monitor the condition of the 'workers' within the work area  Adequate ventilation and lighting.  Use appropriate PPE.	Contractor / all 'workers'	
Removal of wall linings 'that may' be asbestos cement [ACM] -  Slips, trips, falls and accessibility -  Hazardous chemicals -  Biological - Manual tasks - Proximity to other 'workers' and public	Inhalation and exposure to fibres / dust - respiratory problems  Slips, trips and falls through frame  Fractures, bruises lacerations and personal injuries  Exposure to ceiling dust - eye and skin irritations - respiratory problems.  Exposure to lead based paints -		✓			✓		3	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas  Conduct hazardous chemical assessment prior to work commencement of the works.  Appropriate removal procedures to contain dust / fibres  Regularly monitor for airborne dust/ fibres	Site Supervisor  Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									<p>Use task specific trained / experienced '<i>workers</i>' - ensure '<i>workers</i>' know their responsibility during the work / removal process</p> <p>Appropriate warning signage and barricades to restrict access into the work area</p> <p>Remove ceiling sheets with minimal breakage</p> <p>Wet down to minimise dust / fibre release</p> <p>Use appropriate PPE SWMS</p>		
<p>Removal of wall cladding '<i>that may</i>' contain asbestos cement [ACM] / fibre-cement [FC] -</p> <p>Slips, trips, falls and accessibility -</p> <p>Inadequate fall prevention system / work platform -</p> <p>Windy and or wet conditions -</p> <p>Gravity - overbalancing -</p> <p>Hazardous chemicals -</p> <p>Biological -</p> <p>Manual tasks -</p> <p>Proximity to other '<i>workers</i>' and public</p>	<p>Inhalation and exposure to ACM /FC fibres / dust - respiratory problems</p> <p>Exposure to lead based paints -</p> <p>Slips, trips and falls from work platform / through frame</p> <p>Fractures, bruises lacerations and personal injuries</p> <p>Exposure to ceiling dust - eye and skin irritations - respiratory problems.</p>		✓			✓		3	<p>Identify the risks and plan the task in consultation with the relevant '<i>workers</i>'</p> <p>Assess travel path and distance to work area</p> <p>Ensure unobstructed access to work areas.</p> <p>Conduct hazardous chemical assessment prior to commencement of the works</p> <p>Appropriate removal procedures to contain dust / fibres.</p> <p>Regularly monitor for airborne dust/ fibres</p> <p>Use task specific trained / experienced '<i>workers</i>' - ensure '<i>workers</i>' know their responsibility during the work / removal process</p> <p>Appropriate warning signage and barricades to restrict access into the work area.</p> <p>Remove wall cladding with minimal breakage</p> <p>Wet down to minimise dust / fibre release</p> <p>Seal residues of ACM / FC that cannot be removed from timber framed members</p>	<p>Supervisor</p> <p>Contractor / all '<i>workers</i>'</p>	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									Wrap all removed material in heavy duty plastic sheeting and seal  Use appropriate PPE SWMS		
Access and work in confined space  Ergonomic -  Hazardous chemicals -  Biological -  Extreme temperature	'Worker' trapped in confined space  Inhalation and exposure to dust  Skin and eye irritations and allergies  Dehydration		✓			✓		3	Identify the risks and plan the task in consultation with the 'workers' Use task specific trained, experienced 'workers'.  Rotate 'workers' and vary tasks  Use task specific trained 'workers' in safe working in confined spaces  Use of appropriate PPE  Monitor for airborne dust/ fibres  Monitor 'workers' condition within the work area  Adequate fluid intake  Adequate ventilation and lighting	Contractor / all 'workers'	
Clean up of debris / waste - by hand  Slips, trips, falls and accessibility –  Access ways not clearly defined -  Manual tasks -  Hazardous chemicals -  Biological -  Exposure to dust -	Muscle strain - back injuries and cuts / abrasions  Over exertion or repetitive movements  Inhalation and exposure to dust / respiratory problems  Skin and eye irritations and allergies.		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Damp down area as work proceeds.  Monitor for airborne dust/ fibres  Use task specific trained and experienced 'workers'.  Rotate 'workers' and vary tasks  Use appropriate PPE. SWMS	Supervisor  Contractor / all 'workers'	
Using bucket / wheel barrow to remove debris / spoil -  Slips, trips, falls	Slips, trips and falls.  Back injury - muscle strain / sprain - cuts		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
and accessibility -  Manual tasks									Ensure unobstructed access to work areas.  Use task specific trained 'workers' and rotate 'workers' tasks.  Limit the weight of each bucket load to easily manageable size.  SWMS		
Use of ramp to load truck with wheelbarrow -  Slips, trips, falls and accessibility -  Slope of ramp  Site and weather conditions - wet site / rain -  Manual tasks	Slips, trips and falls  Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access between work area and truck loading area.  Ramp surface clean and dry  Use task specific trained 'workers'  SWMS	Site Supervisor  Contractor / all 'workers'	
Site clean up on completion of work  Manual tasks  Exposure to dust -  Hazardous chemicals  Biological -	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries - cuts and abrasions.		✓			✓		3	Place all associated building waste and rubbish in the designated waste area / skip bin  Leave site / work area in a clean and tidy condition  Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company  
Name:

Signed by:



Signed by:

(Contractor PCBU)

ABN:

Address:

Phone:

Fax:

Email:

for and on behalf of:

Cape Cod Australia Pty. Limited

ABN: 54 000 605 407

Builder's Licence No.: 5519