

<b>Date:</b>	13/5/2016	<b>New</b>	✓	<b>Revised</b>	6/6/2016	<b>Page</b>	
--------------	-----------	------------	---	----------------	----------	-------------	--

**TRADE: DEMOLISHER - MANUAL**

<b>Job No:</b>	<b>7748/16</b>	<b>Client:</b>	<b>THRELFO</b>
<b>Address:</b>	61 Colane Street, CONCORD WEST	<b>Supervisor:</b>	Shane Denny

<b>Key:</b>	"1" action now	"2" action ASAP	"3" action ASAP
-------------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and your Safe Work Method Statement prepared in accordance with WHS Regulation 2011 s309-315 Part 6.4

**Note 2:** Removal or disturbance of *materials that may contain* or be *contaminated by asbestos* [ACM] or [ACD] must meet the requirements of WHS Regulation 2011 - Chapter 8 s419-529

**Note 3:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 4:** All *manual tasks* are to comply with the requirements of WHS Regulation 2011 - Hazardous manual tasks Part 4.2 or Safe Work Australia - National Code of Practice for Manual Handling 2009 [or as amended] or Safe Work NSW Code of Practice - Hazardous manual tasks

**Note 5:** Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of WHS Regulation 2011 - Falls s78-80 Part 4.4

**Note 6: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.**

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed all weather access to site and work areas.  Unload and move equipment and materials to designated area to keep footpath / work place access clear	Site Supervisor / all 'workers'	
Stored materials -  Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas.	Site Supervisor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Protection of other 'workers' and the public -  Slips, trips, falls and accessibility -  Gravity - stability of the structure	Slips, trips and falls  Wind- borne dust  Injuries due to collapse - fractures, bruises lacerations and personal injuries		✓			✓		2	Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area  Use of shade cloth to isolate work area.  Monitor air quality for airborne dust/ fibres  Wet down dust.	Site Supervisor  Contractor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting. Rotate 'workers' and vary tasks	Contractor / all 'workers'	
Exposure to noise - equipment / plant	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	Contractor / all 'workers'	
Exposure to dust - Hazardous chemical - Biological -	Dust inhalation / skin and eye allergies/ irritations. Respiratory problems		✓			✓		3	Damp down area as work proceeds.  Monitor for airborne dust/ fibres Use appropriate PPE.	Contractor / all 'workers'	
Exposure to lead based paints -  Hazardous chemicals - Biological	Dust inhalation - respiratory problems  Skin and eye allergies/ irritations.		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Apply appropriate procedures necessary to contain dust / flaking paint surfaces.  Use appropriate PPE - disposable contact / dust protection.  Regularly monitor for airborne dust	Contractor / all 'workers'	
Exposure to UV light / weather -  UV light - glare  Extreme temperatures -	Skin cancer / sun burn -  Dehydration - heat stroke or fatigue  Sight damage		✓			✓		2	Reduce exposure where possible.  Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Contact with o/head electrical services / point of attachment - Power lines not	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing.  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold	Licensed Electrical Contractor or Approved person	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
isolated, covered or enclosed -  Working to close to electrical supply -  Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective									- extended an appropriate distance past the boundary	Site Supervisor  Contractor / all 'workers'	
Location of services - Electricity -  Insulation to old wiring frayed or brittle [conduit] or easily damaged –  water pipe electrified  Gas service -  Hazardous chemical Biological	Electric shock or electrocution  Gas service - explosion  Inhalation and exposure to hazardous chemicals.		✓		✓			3	Identify that the electrical service is isolated prior to work commencing.  RCD installed on mains supply / portable generator  Isolate gas supply.	Supervisor / all 'workers'	
Use of electrical / battery powered plant and equipment -  Electricity - Exposure to noise -	Electrical shock or electrocution  Hearing loss  Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  RCD installed on mains supply / portable generator  Protect power lead from damage - power saw blade / sharp edges / vehicular traffic  Use stands and hooks for leads in trafficable areas  Guards to plant and equipment fully operational.  Use task specific trained 'workers' in the use of the plant and equipment  Use of appropriate PPE.	Contractor/ all 'workers'	
Cutting concrete / brickwork with petrol driven saw-  Exposure to noise -	Hearing loss -  Inhalation of exhaust fumes / dust - respiratory		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers'  Guards to equipment fully operational	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Exposure to dust - Hazardous chemicals - Biological - Tools and equipment Struck by flying objects	problems –  Exposure to lead based paints -  Sight damage								Monitor the air quality for exhaust fumes / dust  Regularly monitor the condition of the 'workers' within the work area  Adequate ventilation and lighting - where required provide for two [2] fan air circulation system.  Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area  Use appropriate PPE.		
Removal or disturbance of ceiling linings 'that may' be contaminated by lead dust, asbestos cement [ACM] dust or fibres -  Slips, trips, falls and accessibility -  Hazardous chemicals -  Biological -  Manual tasks -  Proximity to other 'workers' and public	Inhalation and exposure to fibres / dust - respiratory problems  Slips, trips and falls through frame  Fractures, bruises lacerations and personal injuries  Exposure to ceiling dust - eye and skin irritations - respiratory problems.  Exposure to lead based paints -		✓			✓		3	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas  Conduct hazardous chemical assessment prior to work commencement of the works.  Appropriate removal procedures to contain dust / fibres  Regularly monitor for airborne dust/ fibres  Use task specific trained / experienced 'workers' - ensure 'workers' know their responsibility during the work / removal process  Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area by others  Remove ceiling sheets with minimal breakage  Wet down to minimise dust / fibre release	Site Supervisor  Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									Use appropriate PPE SWMS		
Hand demolish rendered brickwork at ground level -  Slips, trips, falls and accessibility -  Access ways not clearly defined -  Electricity -  Exposure to dust -  Manual tasks -  Hazardous chemicals -  Biological -  Gravity - stability of the structure -  Proximity to other 'workers'	Slips, trips and falls  Electric shock or electrocution  Muscle strain - back injuries and cuts  Over exertion or repetitive movements.  Inhalation and exposure to dust - skin and eye irritations and allergies.  Exposure to lead based paints - Injuries due to collapse		✓		✓			2	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Regularly monitor stability of the structure  Use task specific trained / experienced 'workers' - rotate 'workers' and vary tasks  Guards to plant and equipment fully operational  Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area  Wet down to minimise dust release.  Regularly monitor for airborne dust / fibres  Adequate ventilation and lighting - where required provide for two [2] fan air circulation system.  Use appropriate PPE SWMS	Supervisor  Contractor / all 'workers'	
Removal or disturbance of wall / gable cladding 'that may' contain asbestos cement [ACM] / fibre-cement [FC] -  Slips, trips, falls and accessibility -  Inadequate fall prevention system / work platform -  Windy and or wet conditions -	Inhalation and exposure to ACM /FC fibres / dust - respiratory problems  Exposure to lead based paints -  Slips, trips and falls from work platform / through frame  Fractures, bruises lacerations and personal injuries  Exposure to		✓			✓		3	Identify the risks and plan the task in consultation with the relevant 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Conduct hazardous chemical assessment prior to commencement of the works  Appropriate removal procedures to contain dust / fibres.	Supervisor  Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Gravity - overbalancing -  Hazardous chemicals -  Biological -  Manual tasks -  Proximity to other 'workers' and public	ceiling dust - eye and skin irritations - respiratory problems.								<p>Regularly monitor for airborne dust/ fibres</p> <p>Use task specific trained / experienced 'workers' - ensure 'workers' know their responsibility during the work / removal process</p> <p>Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area by others</p> <p>Remove gable cladding with minimal breakage</p> <p>Wet down to minimise dust / fibre release</p> <p>Seal residues of ACM / FC that cannot be removed from timber framed members</p> <p>Wrap all removed material in heavy duty plastic sheeting and seal</p> <p>Use appropriate PPE SWMS</p>		
<p>Access and work in confined space</p> <p>Ergonomic -</p> <p>Hazardous chemicals -</p> <p>Biological -</p> <p>Extreme temperature</p>	<p>'Worker' trapped in confined space</p> <p>Inhalation and exposure to dust</p> <p>Skin and eye irritations and allergies</p> <p>Dehydration</p>		✓			✓		3	<p>Identify the risks and plan the task in consultation with the 'workers'</p> <p>Use task specific trained, experienced 'workers'.</p> <p>Rotate 'workers' and vary tasks</p> <p>Use task specific trained 'workers' in safe working in confined spaces</p> <p>Use of appropriate PPE</p> <p>Monitor for airborne dust/ fibres</p> <p>Monitor 'workers' condition within the work area</p> <p>Adequate fluid intake</p> <p>Adequate ventilation and lighting - where required provide for two [2] fan air circulation system.</p>	Contractor / all 'workers'	
Clean up of debris	Muscle strain -		✓			✓		2	Identify the risks and plan	Supervisor	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
/ waste - by hand  Slips, trips, falls and accessibility –  Access ways not clearly defined -  Manual tasks -  Hazardous chemicals -  Biological -  Exposure to dust -	back injuries and cuts / abrasions  Over exertion or repetitive movements  Inhalation and exposure to dust / respiratory problems  Skin and eye irritations and allergies.								the task in consultation with the 'workers'  Damp down area as work proceeds.  Monitor for airborne dust/ fibres  Use task specific trained and experienced 'workers'.  Rotate 'workers' and vary tasks  Use appropriate PPE. SWMS	Contractor / all 'workers'	
Using bucket / wheel barrow to remove debris / spoil -  Slips, trips, falls and accessibility -  Manual tasks	Slips, trips and falls.  Back injury - muscle strain / sprain - cuts		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Use task specific trained 'workers' and rotate 'workers' tasks.  Limit the weight of each bucket load / wheel barrow.  SWMS	Contractor / all 'workers'	
Use of ramp to load truck with wheelbarrow -  Slips, trips, falls and accessibility -  Slope of ramp  Site and weather conditions - wet site / rain -  Manual tasks	Slips, trips and falls  Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access between work area and truck loading area.  Ramp surface clean and dry  Use task specific trained 'workers'  SWMS	Site Supervisor  Contractor / all 'workers'	
Site clean up on completion of work  Manual tasks  Exposure to dust -	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries		✓			✓		3	Place all associated building waste and rubbish in the designated waste area / skip bin  Leave site / work area in a	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Hazardous chemicals Biological -	- cuts and abrasions.								clean and tidy condition  Remove any temporary barricades if no longer required		

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company  
Name:

Signed by:



for and on behalf of: Cape Cod Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No. 5519

ABN:

Address:

Phone:

Email: