

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

TRADE: SCAFFOLDER - ERECTION

Job No:	7604	Client:	Daly
Address:	107 Cecily Street, Lilyfield	Supervisor:	John Walton

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: All scaffolding to comply with AS/NZS 1576.1-1995 and WorkCover NSW industry standard – *erecting, altering and dismantling scaffolding - Part 1*

Note 3: Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas.	Site Supervisor /all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas. Provide and maintain barricades to isolate scaffold components and to restrict access. Provide designated storage areas for waste / rubbish	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Use trained 'workers' and team lifting. Rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV light / weather -	Skin cancer / sun burn -		✓			✓		2	Reduce exposure where possible.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
UV light - glare Extreme temperatures	Dehydration - heat stroke or fatigue Sight damage								Monitor ' <i>workers</i> ' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE.		
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working too close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical supply is isolated prior to work commencing. Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all ' <i>workers</i> '	
Location of underground electrical, sewer, and storm water service trenches - Gravity - scaffold collapse	Scaffold collapse Fractures, bruises lacerations and personal injuries		✓		✓			3	Thorough site inspection to locate services - consultation with Owners to identify the location of the service trenches before erecting scaffold.	Site Supervisor / Approved person / Contractor	
Carry scaffolding components to ground floor work areas - Slips, trips, falls and accessibility - Access ways not clearly defined - Site and weather conditions - wet site - windy and or wet conditions - Manual tasks	Slips, trips and falls Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access work areas. Use trained ' <i>workers</i> '. Rotate ' <i>workers</i> ' and vary tasks. Use appropriate PPE	Contractor / all ' <i>workers</i> '	
Erect scaffold on unstable /disturbed ground Gravity - scaffold	Scaffold collapse Fractures, bruises lacerations and		✓		✓			2	Use large sole plates Site specific induction to identify hazard	Contractor / all ' <i>workers</i> '	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
collapse - Site and weather conditions - wet site - windy and or wet conditions	personal injuries								Ensure frames are adequately braced Use trained and experienced 'workers'		
Erect scaffold by lifting, carrying and placing all components - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Gravity - overbalancing - Site and weather conditions - wet site - windy and or wet conditions - Manual tasks - Gravity - struck by falling objects - Proximity to other 'workers'	Slips, trips and falls from work platform Back injuries - muscle sprains, strains and cuts Fractures, bruises lacerations and personal injuries		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access work areas. Use trained and experienced 'workers' Provide barricades to restrict access to around / under work areas. Ensure frames are adequately braced Use appropriate PPE Use SWMS	Contractor / all 'workers'	
Passing scaffolding components from ground or building level - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Gravity - overbalancing - Site and weather conditions - wet site - windy and or wet conditions - Manual tasks - Gravity - struck by falling objects -	Slips, trips and falls from work platform Back injuries - muscle sprains, strains and cuts Fractures, bruises lacerations and personal injuries		✓		✓			1	Use trained and experienced 'workers'. Rotate 'workers' and vary tasks performed Provide barricades to restrict access to around / under work areas. Don't stack or store scaffold components on scaffold. Use appropriate PPE Use SWMS	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Proximity to other 'workers'.											
Erecting scaffold - top out Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Gravity - overbalancing - Windy and or wet conditions - Manual tasks - Gravity - struck by falling objects - Proximity to other 'workers'.	Slips, trips and falls from work platform Back injuries - muscle sprains, strains and cuts Fractures, bruises lacerations and personal injuries		✓		✓			1	Assess travel path and distance to work area Ensure unobstructed access to work areas. Work from two [2] plank width working platform. Provide handrails as work proceeds Access to scaffold by ladder, balcony deck, or internal stair / ladder Use trained and experienced 'workers' SWMS	Contractor / all 'workers'	
Site clean up on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological – Personal injuries - cuts and abrasions. Biological -	Exposure to dust - Hazardous chemicals - Biological – Personal injuries - cuts and abrasions.		✓			✓		3	Remove any temporary barricades if no longer required Place all rubbish in appropriate bins Leave site / work area in a clean and tidy condition	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Ltd. and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Ltd. work site.

Company
Name:

Signed by:



for and on behalf of: *Cape Cod* Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: