

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

TRADE: CARPENTER

Job No:	7603/14	Client:	BOLAND
Address:	20 Everett Street, Maroubra NSW 2035	Supervisor:	DEAN BERINGER

Key:	"1" action now	"2" action ASAP	"3" action ASAP
-------------	-----------------------	------------------------	------------------------

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

Note 3: all *manual tasks* to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 or WorkCover NSW Code of Practice - Hazardous manual tasks

Note 4: Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "Specific Risk Assessment" for the task or tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas. Provide and maintain barricades to isolate material and to restrict access Provide designated waste areas.	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Assess travel path and distance to work area Use mechanical assistance where practicable; provide training in the use of the equipment Identify the risks and plan the	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									<p>task in consultation with the <i>'workers'</i></p> <p>Ensure one [1] person is appointed to plan and take charge of the task</p> <p>Plan the task in stages - e.g. ensure grip is secure; lift to waist height; place support under load; team <i>'workers'</i> to re-group then lift load into position</p> <p>Use trained <i>'workers'</i> and team lifting - rotate <i>'workers'</i> and vary tasks</p> <p>Ensure enough space is available for the team <i>'workers'</i> to safely manoeuvre as a group</p> <p>Where possible, use team <i>'workers'</i> of a similar height and capability</p> <p>Provide additional team <i>'workers'</i> to assist that are proportional to the weight and difficulty of the task</p> <p>Ensure load is shared evenly</p> <p>Ensure team <i>'workers'</i> know their responsibility during the lift</p> <p>On sloping sites, ensure safe footing is provided</p>		
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	<p>Isolate plant and equipment</p> <p>Use appropriate PPE</p>	All <i>'workers'</i>	
Exposure to dust / fibres / chemical vapours - Hazardous chemicals - Biological -	Dust / fibres inhalation - respiratory problems Skin and eye allergies/ irritations.		✓			✓		2	<p>Apply appropriate procedures necessary to contain dust / fibres / chemical vapours.</p> <p>Use appropriate PPE - disposable dust / fibres / chemical vapour protection.</p> <p>Regularly monitor for airborne dust/ fibres</p>	Contractor / all <i>'workers'</i>	
Exposure to UV light / weather - UV light - glare	Skin cancer / sun burn - Dehydration - heat stroke or		✓			✓		2	<p>Reduce exposure where possible.</p> <p>Monitor <i>'workers'</i> condition</p>	Contractor / all <i>'workers'</i>	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Extreme temperatures	fatigue Sight damage								Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE.		
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working too close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical supply is isolated prior to the work commencing Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers'	
Protection of other 'workers' and the public - Slips, trips, falls and accessibility - Access ways not clearly defined - Hazardous chemicals - Biological	Slips, trips and falls Wind- borne dust / fibres Struck by falling objects		✓			✓		2	Provide and maintain barricades to materials stored on footpath Provide and maintain barricades to isolate and to restrict access to work areas Use of shade cloth around the work area Wet down dust Provide "Spotter" to stop others entering work area	Site Supervisor Contractor / all 'workers'	
Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified Gas - Hazardous chemical Biological	Electric shock or electrocution Gas service - explosion Inhalation and exposure to hazardous chemicals.		✓		✓			3	Isolate / relocate electrical supply / wiring. RCD installed on mains supply / portable generator Isolate / relocate gas supply	Site Supervisor / all 'workers'	
Working at height - [over 3m] Slips, trips, falls and accessibility -	Fall from roof edge/ work platform/ through roof or roof framing		✓		✓			1	Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path to work area	Site Supervisor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Inadequate fall prevention system / work platform - Old roofing material or skylight/s - brittle Increased traffic on roof surface - walking in the middle of battens - Gravity - overbalancing Windy and or wet conditions	Fractures, bruises lacerations and personal injuries								Ensure unobstructed access to work areas Provide guardrails, perimeter edge protection / catch scaffold. Scaffold / work platform to outer perimeter. Use trained / experienced 'workers'. SWMS		
Stripping existing roof covering and frame - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Old roofing material - brittle Increased traffic on roof surface - walking in the middle of battens - Windy and or wet conditions - Gravity - overbalancing - Hazardous chemicals - Biological - Manual tasks - Electricity	Slips, trips and falls from work platform. Fractures, bruises lacerations and personal injuries / cuts and abrasions. Struck by falling object. Exposure to ceiling dust and insulation fibres - respiratory problems. Electric shock or electrocution		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Conduct hazardous chemical assessment prior to commencement of the works Appropriate removal procedures to contain dust / fibres. Regularly monitor for airborne dust/ fibres Provide debris chute. Controlled lowering of sheet metal roofing and tiles Regularly monitor stability of the roof structure / ceiling frame Provide barricade to restrict access to the work area. Provide "Spotter" to stop others entering work area Don't stack materials on roof or on scaffold. Use trained 'workers'.- ensure 'workers' know their responsibility during the work process Don't remove tiles / sheet metal roofing on windy days. Use of appropriate PPE	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
<p>Removal of fibre-cement [FC] eave soffits -</p> <p>Slips, trips, falls and accessibility -</p> <p>Inadequate fall prevention system / work platform -</p> <p>Windy and or wet conditions -</p> <p>Gravity - overbalancing -</p> <p>Hazardous chemicals -</p> <p>Biological -</p> <p>Manual tasks -</p> <p>Proximity to other 'workers' and public</p>	<p>Inhalation and exposure to FC fibres / dust - respiratory problems</p> <p>Slips, trips and falls from work platform / through frame</p> <p>Fractures, bruises lacerations and personal injuries</p> <p>Exposure to ceiling dust - eye and skin irritations - respiratory problems.</p>		✓			✓		3	<p>Assess travel path and distance to work area</p> <p>Ensure unobstructed access to work areas</p> <p>Identify the risks and plan the task in consultation with the relevant 'workers'</p> <p>Conduct hazardous chemical assessment prior to commencement of the works</p> <p>Adequate consultation with relevant "workers"</p> <p>Appropriate removal procedures to contain dust / fibres.</p> <p>Regularly monitor for airborne dust/ fibres</p> <p>Use trained experienced 'workers'.</p> <p>Appropriate warning signage and barricades to restrict access into the work area.</p> <p>Remove eave soffits with minimal breakage</p> <p>Wet down to minimise dust / fibre release.</p> <p>Seal residues of FC that cannot be removed from timber framed members</p> <p>Wrap all removed material in heavy duty plastic sheeting and seal.</p> <p>Use appropriate PPE SWMS</p>	<p>Site Supervisor</p> <p>Contractor / all 'workers'</p>	
<p>Removal of foil backed insulation</p> <p>Slips, trips, falls and accessibility -</p> <p>Inadequate fall prevention system / work platform -</p> <p>Windy conditions -</p>	<p>Slips, trips and falls from work platform / through ceiling frame</p> <p>Fractures, bruises lacerations and personal injuries</p> <p>Inhalation and</p>		✓			✓		2	<p>Assess travel path and distance to work area</p> <p>Ensure unobstructed access to work areas</p> <p>Identify the risks and plan the task in consultation with the 'workers'</p> <p>Conduct hazardous chemical assessment prior</p>	<p>Site Supervisor</p> <p>Contractor / all 'workers'</p>	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Gravity - overbalancing Hazardous chemicals - Biological -	exposure to dust / fibres - respiratory problems								to commencement of the works Appropriate removal procedures to contain dust / fibres Regularly monitor for airborne dust/ fibres Use planks as temporary work platform Use trained experienced 'workers'- ensure 'workers' know their responsibility associated with the removal process Appropriate warning signage and barricades to restrict access into the work area Place removed material in heavy duty plastic bags Vacuum residual dust / fibres from ceiling area Use appropriate PPE		
Carry and install tarpaulins to exposed roof space - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Windy and or wet conditions - Gravity - overbalancing - Manual tasks	Slips, trips and falls Back injuries - strains and sprains Struck by flying object		✓		✓			1	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Ensure unobstructed access work area Use trained 'workers' and team lifting to position tarp. Additional 'workers' to assist where required Ensure team 'workers' know their responsibility during the positioning of the tarp Ensure all tarps are securely tied down and not weighted with tiles	Contractor / all 'workers'	
Carry materials and tools to ground floor work areas - Slips, trips, falls and	Slips, trips and falls Muscle strain - back injuries and cuts Over exertion or		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
accessibility - Access ways not clearly defined Manual tasks	repetitive movements								Ensure unobstructed access to site and work areas Use trained 'workers' - ensure 'workers' know their responsibility during the work process Rotate 'workers' and vary tasks.		
Hand demolish rendered brickwork at ground level - Slips, trips, falls and accessibility - Access ways not clearly defined - Electricity - Exposure to dust - Manual tasks - Hazardous chemicals - Biological - Gravity - stability of the structure - Proximity to other 'workers'	Slips, trips and falls Electric shock or electrocution Muscle strain - back injuries and cuts Over exertion or repetitive movements. Inhalation and exposure to dust - skin and eye irritations and allergies. Injuries due to collapse		✓		✓			2	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Ensure unobstructed access to work areas Regularly monitor stability of the structure Use trained 'workers' - ensure 'workers' know their responsibility during the work process Rotate 'workers' and vary tasks Guards to plant and equipment fully operational Appropriate warning signage and barricades to restrict access into the work area Wet down to minimise dust release Regularly monitor airborne dust Use appropriate PPE SWMS	Supervisor Contractor / all 'workers'	
Cutting brickwork with petrol driven saw - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological - Tools and equipment Struck by flying	Hearing loss - Inhalation of exhaust fumes/dust - respiratory problems - Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Guards to equipment fully operational Monitor for airborne dust Use trained 'workers'. Use appropriate PPE.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
objects											
Carrying materials, floor timbers /joists up ramp / scaffold - Slips, trips, falls and accessibility - Slope of ramp Windy and or wet conditions - Manual tasks	Slips, trips and falls Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Ensure unobstructed access to site and work areas Guardrails to ramp are in place - ramp surface clean and dry. Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry. Use trained 'workers' and team lifting.- ensure team 'workers' know their responsibility during the work process Order timber in short lengths. SWMS	Site Supervisor Contractor / all 'workers'	
Positioning floor timbers / joists on existing wall frames - Slips, trips, falls and accessibility - Inadequate fall arrest system / work platform – Windy and or wet conditions – Gravity - overbalancing Manual tasks	Slips, trips and falls Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Use trained 'workers' and team lifting.- ensure team 'workers' know their responsibility during the work process Use planks as temporary work platform. SWMS	Contractor / all 'workers'	
Carrying and placing structural steel beams and posts Slips, trips, falls and accessibility - Access ways not clearly defined -	Slips, trips and falls Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to site and work areas Where practicable use	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Windy and or wet conditions - Manual tasks									mechanical means to lift and position beams and posts Use trained 'workers' and team lifting - additional 'workers' to assist Use short beams where possible SWMS		
Carrying and placing floor sheets Slips, trips, falls and accessibility - Manual tasks	Slips, trips and falls through open floor joists Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Ensure unobstructed access to site and work areas Use planks as temporary work platform Use trained 'workers' and team lifting Ensure 'workers' know their responsibility during the carrying and positioning of the sheets upon the open floor joists	Contractor / all 'workers'	
Carry rolls of poly-fabric up ramp /scaffold and install to cover to first floor platform - Slips, trips, falls and accessibility - Windy and or wet conditions - Gravity - overbalancing- Manual tasks	Slips, trips and falls Back injuries - strains and sprains		✓		✓			1	Assess travel path and distance to work area Ensure unobstructed access work area Use trained 'workers' and team lifting to position and to roll out the poly-fabric	Contractor / all 'workers'	
Carrying frames up ramp / scaffold Slips, trips, falls and accessibility - Slope of ramp - Windy and or wet	Slips, trips and falls. Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Guardrails to ramp are in place - ramp surface clean	Contractor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
<p>conditions -</p> <p>Manual tasks</p>									<p>and dry.</p> <p>Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry</p> <p>Use trained '<i>workers</i>' and team lifting. - ensure team '<i>workers</i>' know their responsibility during the work process</p> <p>Remove guardrail from ramp to allow easy carrying</p> <p>Have large prefab frames delivered with loose lintels.</p> <p>Use site cut frames on first floor</p> <p>Have frames made in smaller lengths.</p> <p>Use mechanical assistance where practicable - provide training in the use of the equipment</p>		
<p>Lifting external walls from floor that have been clad -</p> <p>Slips, trips, falls and accessibility -</p> <p>Windy and or wet conditions -</p> <p>Manual tasks</p>	<p>Slips, trips and falls.</p> <p>Back injuries - muscle strain / sprain</p>		✓			✓		2	<p>Identify the risks and plan the task in consultation with the '<i>workers</i>'</p> <p>Assess travel path and distance to work area</p> <p>Use mechanical assistance where practicable - provide training in the use of the equipment</p> <p>Ensure one person is appointed to plan and take charge of the lift</p> <p>Plan the lift in stages - e.g. lift to waist height; place saw stools under frame; team '<i>workers</i>' to re-group then lift frame into position</p> <p>Ensure enough space is available for the team '<i>workers</i>' [handlers] to safely manoeuvre as a group</p> <p>Use trained '<i>workers</i>' and team lifting</p>	Contractor / all ' <i>workers</i> '	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									<p>Where possible, use team 'workers' of a similar height and capability</p> <p>Provide additional team 'workers' to assist that are proportional to the weight and difficulty of the lift</p> <p>Rehearse the lift including what to do in case of an emergency</p> <p>Ensure load is shared evenly</p> <p>Ensure team 'workers' know their responsibility during the lift</p> <p>Fabricate frame in approximately final position.</p>		
<p>Cutting brickwork / timber frame with power saw -</p> <p>Electricity -</p> <p>Exposure to noise -</p> <p>Exposure to dust -</p> <p>Hazardous chemicals -</p> <p>Biological -</p> <p>Tools and equipment</p> <p>Struck by flying objects</p>	<p>Electric shock or electrocution</p> <p>Hearing loss -</p> <p>Inhalation of dust - respiratory problems -</p> <p>Sight damage</p>		✓			✓		2	<p>Identify the risks and plan the task in consultation with the relevant 'workers'</p> <p>RCD installed on mains supply / portable generator</p> <p>Guards to equipment fully operational</p> <p>Monitor for airborne dust</p> <p>Use trained 'workers'.</p> <p>Use appropriate PPE.</p>	Contractor / all 'workers'	
<p>Lifting / placement of roof trusses -</p> <p>Slips, trips, falls and accessibility -</p> <p>Inadequate fall prevention system / work platform -</p> <p>Windy and or wet conditions -</p> <p>Manual tasks</p>	<p>Slips, trips, falls</p> <p>Back injuries - muscle strain / sprain</p>		✓			✓		2	<p>Identify the risks and plan the task in consultation with the 'workers'</p> <p>Use planks as temporary work platform</p> <p>Use mechanical assistance to position trusses on top of wall plates</p> <p>Use trained 'workers' and team lifting.- ensure team 'workers' know their responsibility during the lifting and positioning of the roof trusses</p> <p>Replace truss with cut roof.</p> <p>Have girder trusses made in two [2] sections i.e.: not nailed together</p>	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Lifting large strutting and hanging beams onto top wall plate Slips, trips, falls and accessibility - Inadequate work platform - Windy and or wet conditions - Manual tasks	Slips, trips and falls Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Ensure unobstructed access work area. Use planks as temporary work platform Use mechanical assistance where practical to lift and position Use trained 'workers' and team lifting - additional 'workers' to assist.- ensure team 'workers' know their responsibility during the work task	Contractor / all 'workers' Site Supervisor	
Fixing of fascia, eaves and windows - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Pitch of roof - roofing material - Windy and or wet conditions - Gravity - overbalancing - Manual tasks	Slips, trips and falls from work platform and accessibility. Fractures, bruises lacerations and personal injuries Back injuries - strains and sprains.		✓		✓			1	Identify the risks and plan the task in consultation with the relevant 'workers' Use trained 'workers' and team lifting Guardrails to scaffold, work platform complete, clean and dry Perimeter guardrail / catch scaffold to roof surfaces when working from roof surface Use safety harness when working from roof surface Use of appropriate PPE	Contractor / all 'workers' Site Supervisor	
Carry rolls of 'polastic' insulation up ramp /scaffold - fixing of battens and insulation - Slips, trips, falls and accessibility - Inadequate fall protection system / work platform - Slope of ramp -	Slips, trips and falls from ramp or work platform Muscle strain - back injuries and cuts Dust inhalation - respiratory problems Eye and skin irritations /		✓			✓		3	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Ensure unobstructed access to work areas Guardrails to ramp are in place - ramp and work platform clean and dry	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Windy and or wet conditions - Manual tasks Exposure to dust - Hazardous chemicals - Biological	allergies								Scaffold guardrails and work platform is complete - use of toe boards /dust screening Provide barricades to restrict access to around / under work areas Team lifting and carrying. Rotate 'workers' and vary tasks Appropriate procedures to contain dust resulting from cutting of the foil backed polystyrene insulation rolls Use appropriate PPE - disposable dust protection. SWMS		
Exposure to polystyrene dust	Eye and skin irritations / allergies		✓			✓		2	Appropriate procedures to contain dust Regularly monitor for airborne dust/ fibres Use appropriate PPE - disposable dust protection Provide Safety Data Sheet.	Contractor / all 'workers'	
Working at height - balcony / deck Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Gravity - overbalancing Windy and or wet conditions	Fall from balcony / deck edge / work platform Fall through balcony / deck framing Fractures, bruises lacerations and personal injuries		✓		✓			1	Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access work areas Provide guardrails, perimeter edge protection / catch scaffold Scaffold / work platform to balcony / deck area Use trained / experienced 'workers' SWMS	Site Supervisor Contractor / all 'workers'	
Working at height - from roof surface to install skylight assemblies - Slips, trips, falls and	Slips, trips and falls from scaffold or roof surface - Fractures, bruises lacerations and personal injuries		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access	Site Supervisor / Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
<p>accessibility -</p> <p>Inadequate fall prevention system / work platform -</p> <p>Pitch of roof and roofing material -</p> <p>Gravity - overbalancing -</p> <p>Windy and or wet conditions</p>									<p>to work area.</p> <p>Scaffold guard rails and work platform is complete - clean and dry</p> <p>Perimeter and edge protection / catch scaffold in place when working from roof surface.</p> <p>Use trained '<i>workers</i>' Train '<i>workers</i>' in safe working at heights.</p> <p>Use safety harness when working from roof surface</p> <p>Wear appropriate footwear.</p>		
<p>Stairwell opening - roughed-in stair no guardrail -</p> <p>Slips, trips, falls and accessibility -</p> <p>Gravity - overbalancing</p>	<p>Falls through open stairwell</p> <p>Fractures, bruises lacerations and personal injuries</p>		✓		✓			1	<p>Identify the risks and plan the task in consultation with the '<i>workers</i>'</p> <p>Prevent access to opening</p> <p>Provide guardrail / edge protection to stairwell void</p> <p>Cover stairwell with temporary sheeting / scaffold</p>	<p>Contractor / all '<i>workers</i>'</p> <p>Staircase Installer</p>	
<p>Ladder access to work areas -</p> <p>Slips, trips, falls and accessibility -</p> <p>Gravity - overbalancing</p>	<p>Fall from ladder</p> <p>Fractures, bruises lacerations and personal injuries</p>		✓		✓			1	<p>Identify the risks and plan the task in consultation with the '<i>workers</i>'</p> <p>Use trained '<i>workers</i>'.</p> <p>Use approved ladder.</p> <p>Limit the use of ladders.</p>	Contractor / all ' <i>workers</i> '	
<p>Work from extension ladder -</p> <p>Slips, trips, falls and accessibility -</p> <p>Inadequate work platform -</p> <p>Windy and or wet conditions -</p> <p>Gravity - overbalancing</p>	<p>Fall from ladder</p> <p>Fractures, bruises lacerations and personal injuries</p>		✓		✓			3	<p>Identify the risks and plan the tasks in consultation with the '<i>workers</i>'</p> <p>Use scaffold as working platform.</p> <p>Ensure ladder is at 4:1 slope.</p> <p>Secure ladder at base and top.</p> <p>Ensure '<i>workers</i>' face the ladder when climbing up and down ladder.</p> <p>Provide and maintain barricades to restrict access to work area.</p> <p>Limit the use of ladders</p>	Contractor / all ' <i>workers</i> '	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Use of electrical powered / battery operated tools in confined space Electricity - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological Tools and equipment	Electric shock or electrocution Hearing loss Inhalation of dust - respiratory problems Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' RCD installed on mains supply / portable generator Protect leads from damage - power saw blade / sharp edges / vehicular traffic Guards to plant and equipment fully operational Use trained 'workers' and rotate tasks Adequate light and ventilation Regularly monitor for airborne dust/ fibres Use of appropriate PPE.	Contractor / all 'workers'	
Use of pneumatic operated tools and equipment - Compressed air - Exposure to noise - Exposure to dust - Hazardous chemicals Biological - Plant / equipment	Impact injury from projectiles Hearing loss Inhalation of dust - respiratory problems. Eye and skin irritations / allergies - Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Appropriate warning signage and barricades to restrict access into the work area Ensure unobstructed access work areas Regularly monitor that air hoses are securely engaged and not damaged Guards to tools fully operational Protect air line from damage - power saw blade / sharp edges / vehicular traffic Use of appropriate PPE. Use trained 'workers'.	Contractor / all 'workers'	
Carrying vanity units and bath up ramp / scaffold or up stairs - Slips, trips, falls and accessibility -	Slips, trips, falls and accessibility. Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Assess travel path and distance to work area Ensure unobstructed access work areas	Contractor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Slope of ramp - Windy and or wet conditions - Manual tasks									Guardrails to ramp are in place. Ramp surface clean and dry. Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry Use trained 'workers' and team lifting.		
Building in bath - Manual tasks	Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' Use trained and experienced 'workers' and team lifting	Carpenter / Plumber	
Cutting chemically treated timber, pine and particleboard / MDF sheets - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological Equipment	Hearing loss Inhalation of dust – respiratory problems Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers' RCD installed on mains supply / portable generator Guards to plant and equipment fully operational. Regularly monitor for airborne dust/ fibres Train 'workers' in the safe handling and cutting of hazardous materials Monitor for airborne dust/ fibres Adequate ventilation Use of appropriate PPE Provide SDS for product.	Contractor / all 'workers'	
Site clean up on completion of work Manual tasks Exposure to dust - Hazardous chemicals - Biological -	Exposure to dust - Hazardous chemicals - Biological - Personal injuries - cuts and abrasions.		✓			✓		3	Remove any temporary barricades if no longer required Place all building waste and rubbish in the designated waste area Leave site / work area in a clean and tidy condition	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I/we will manage my/our work on this Cape Cod Australia Pty. Limited work site.

Company
Name:

Signed by:



for and on behalf of: Cape Cod Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: