

## SITE SPECIFIC Risk Assessment

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

### TRADE: KITCHEN INSTALLER

Job No:	7612/14	Client:	HUNT
Address:	6 / 59 Gould Street, Bondi Beach NSW 2026	Supervisor:	David Wahba

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** all *manual tasks* to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 and /or WorkCover NSW Code of Practice - Hazardous manual tasks

**Note 4:** Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.  Train 'workers' in the safe accessing of the work area using a scaffolded access tower [steps]	Site Supervisor / all 'workers'	
Stored materials -  Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access.  Provide designated waste areas	Site Supervisor/ all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting. Rotate 'workers' and vary tasks.	Contractor / all 'workers'	


Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to dust/ chemical vapours  Hazardous chemical - Biological -	Dust and chemical vapour inhalation / skin and eye allergies/ irritations.  Respiratory problems		✓			✓		2	Use appropriate PPE - disposable dust / chemical vapour protection.  Monitor for airborne dust/ fibres / chemical vapours	Contractor / all 'workers'	
Delivery of cupboard units, materials and tools to work area -  Slips, trips, falls and accessibility -  Access ways not clearly defined  Pitch of roof and roofing material -  Windy and or wet conditions -  Gravity - overbalancing  Manual tasks	Slips, trips and falls Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers'  Use materials hoist to deliver materials to third / fourth floor level  Assess travel path and distance to work area  Ensure unobstructed access work areas  Use task specific trained 'workers' - ensure 'workers' know their responsibility during the work process  Rotate 'workers' and vary tasks	Contractor / all 'workers'	
Installation of the cupboard units -  Manual tasks	Back injuries - muscle strain / sprain		✓			✓		1	Identify the risks and plan the tasks in consultation with the 'workers' Provide suitable lighting. Establish safe work area and provide and maintain barricades to restrict access to work area. Use task specific trained 'workers' and team lifting. Rotate 'workers' and vary tasks. Assemble cupboard units and position. Assess and locate concealed services.	Contractor / all 'workers'	
Use of electrical powered / battery operated tools -  Electricity - Exposure to noise - Exposure to dust - Hazardous	Electric shock or electrocution  Hearing loss  Inhalation of dust - respiratory problems.  Eye and skin		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Protect power lead from damage - power saw blade / sharp edges / vehicular traffic  Use stands and hooks for	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
chemicals - Biological - Plant / equipment	irritations / allergies -  Sight damage								leads in trafficable areas  Guards to power tools fully operational.  Monitor for airborne dust/ fibres Adequate ventilation and lighting  Use of appropriate PPE.  Use task specific trained 'workers'.		
Working with chemically treated timber, MDF, pine or stone bench tops Exposure to dust - Hazardous chemicals - Biological Equipment	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies -  Sight damage		✓			✓		2	Identify the risks / hazards and plan the task in consultation with the 'workers' Train 'workers' in the safe handling and cutting of hazardous materials.  Adequate ventilation and lighting  Monitor for airborne dust/ fibres / chemical vapours  Use of appropriate PPE Provide SDS for product.	Contractor / all 'workers'	
Site clean up on completion of work  Manual tasks  Exposure to dust -  Hazardous chemicals  Biological -	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries - cuts and abrasions.		✓			✓		3	Use materials chute or materials hoist to lower building waste / debris to ground floor level  Place all associated installation waste and rubbish in the designated waste area / skip bin  Leave site / work area in a clean and tidy condition  Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company  
Name:

Signed by:



for and on behalf of:

Cape Cod Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: