

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

TRADE: FLOOR SANDER / FINISHER

Job No:	7622/14	Client:	WALSH & KNOWLES
Address:	15 St James Road, Bondi Junction NSW 2022	Supervisor:	David Wahba

Key:	"1" action now	"2" action ASAP	"3" action ASAP
-------------	----------------	-----------------	-----------------

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

Note 3: all *manual tasks* to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 and /or WorkCover NSW Code of Practice - Hazardous manual tasks

Note 4: Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas. Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Use task specific trained 'workers' and team lifting Rotate 'workers' and vary tasks	Contractor / all 'workers'	
Exposure to dust/ chemical vapours	Dust and chemical vapour inhalation / skin and eye		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Hazardous chemical - Biological -	allergies/ irritations. Respiratory problems								Use appropriate PPE - disposable dust / chemical vapour protection. Monitor for chemical vapours/ airborne dust/ fibres		
Use of electrical powered plant and equipment - Electricity - Exposure to noise -	Electrical shock or electrocution Hearing loss Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' RCD installed on mains supply / portable generator Protect power lead from damage - sharp edges / vehicular traffic Use stands and hooks for leads in trafficable areas Guards to plant and equipment fully operational. Use of appropriate PPE. Use task specific trained 'workers' in the use of the plant and equipment	Contractor/ all 'workers'	
Carry materials and floor sanding equipment to ground floor work area - Slips, trips, falls and accessibility - Access ways not clearly defined - Manual tasks -	Muscle strain - back injuries and cuts Slips, trips, falls and accessibility		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to work areas. Use task specific trained 'workers'- rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Use floor sander in confined space - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological - Manual tasks	Hearing damage Inhalation of dust - respiratory problems Eye and skin irritations/ allergies. Back injuries- muscle strain / sprain. Over exertion or repetitive movements	✓			✓			2	Identify the risks / hazards and plan the task in consultation with the 'workers' Monitor for airborne dust/ fibres Use sanding equipment with vacuum and dust bag attached. Provide and maintain temporary barricades to	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									isolate and to restrict access to work area Use appropriate PPE. Use task specific trained 'workers' in use of the equipment		
Oil based coatings and solvents - mixing and clean up - Hazardous chemicals - Biological - Manual tasks	Inhalation of fumes respiratory problems Eye and skin irritations / allergies –sight damage		✓			✓		3	Identify the risks / hazards and plan the task in consultation with the 'workers' Substitute material with safer low to no volatile organic compounds [VOC] and avoid contact with skin and eyes. Monitor air quality for chemical vapours Use task specific trained 'workers'. Use appropriate PPE. Provide SDS.	Contractor / all 'workers'	
Apply finishes to floor in confined areas - Slips, trips, falls and accessibility - Hazardous chemicals - Biological - Manual tasks	Slips, trips and falls Muscle strain - back injuries and cuts Over exertion or repetitive movements Inhalation of fumes - respiratory problems. Eye and skin irritations/ allergies		✓			✓		3	Identify the risks / hazards and plan the task in consultation with the 'workers' Regularly monitor air quality for chemical vapours Use task specific trained 'workers' in the use of the applied finish Ensure adequate ventilation and lighting. Use of appropriate PPE. Provide SDS	Contractor / all 'workers'	
Site clean up on completion of work Manual tasks Exposure to dust -	Inhalation of dust - respiratory problems. Eye and skin irritations / allergies Personal injuries		✓			✓		3	Place all associated building waste and rubbish in the designated waste area / skip bin Leave site / work area in a clean and tidy condition	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Hazardous chemicals Biological -	- cuts and abrasions.								Remove any temporary barricades if no longer required		

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company
Name:

Signed by:



for and on behalf of:

Cape Cod Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: