

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

## TRADE: METAL FASCIA / EAVE GUTTER FIXER

Job No:	7694/15	Client:	BAYOT
Address:	37 Merriville Road, Kellyville Ridge NSW 2155	Supervisor:	Andrew Cashmore

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** All *manual tasks* are to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 [or as amended] and /or WorkCover NSW Code of Practice - Hazardous manual tasks

**Note 4:** Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of Part 4.4 Falls Clauses 78-80 of WHS Regulation 2011

**Note 5: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks**

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas -  Access ways not clearly defined  Slips, trips, falls and accessibility	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials -  Access ways not clearly defined  Slips, trips, falls and accessibility	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work area  Provide and maintain barricades to isolate stored material and to restrict access.  Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting. Use appropriate PPE where	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									necessary.		
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV light / weather -  UV light - glare  Extreme temperatures	Skin cancer / sun burn -  Dehydration - heat stroke or fatigue  Sight damage		✓			✓		2	Reduce exposure where possible.  Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Exposure to dust Hazardous chemical - Biological -	Dust and chemical vapour inhalation / skin and eye allergies/ irritations.  Respiratory problems		✓			✓		2	Use appropriate PPE - disposable dust protection.	Contractor / all 'workers'	
Carrying materials up ramp / scaffold -  Slips, trips, falls and accessibility -  Slope of ramp  Windy and or wet conditions -  Manual tasks	Slips, trips and falls  Back injuries - sprains and strains		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to site and work areas  Guardrails to ramp are in place - ramp surface clean and dry.  Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry.  Use task specific trained 'workers' and team lifting.- ensure team 'workers' know their responsibility during the work process  SWMS	Site Supervisor  Contractor / all 'workers'	
Working at height from scaffold / work platform -  Inadequate fall prevention system / work platform  Slips, trips, falls and accessibility -  Gravity - overbalancing  Windy and or wet conditions	Slips, trips and falls from work platform.		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers'  Scaffold guardrails and work platform is complete - clean and dry  Use task specific trained / trained 'workers' - additional 'workers' to handle long lengths of fascia, guttering and accessories  Train 'workers' in safe working at heights.	Site Supervisor  Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									Limit the use of ladders  Use buckets to retain off cuts and tools on working deck.  Provide barricades to restrict access to work areas.		
Working at height from roof surface  Inadequate fall prevention system / work platform  Slips, trips, falls and accessibility -  Gravity – overbalancing  Pitch of roof- roofing material  Windy and or wet conditions	Slips, trips and falls from edge of roof or from work platform.  Cuts and abrasions  Struck by falling objects		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Perimeter and edge protection / catch scaffold when working from roof surface.  Use task specific trained / experienced 'workers' - additional 'workers' to handle long lengths of fascia, guttering and accessories  Use buckets to retain off cuts and tools on working deck.  Provide barricades to restrict access to work area. Use of PPE by other 'workers'	Contractor / all 'workers'	
Work access using extension / step ladder -  Slips, trips, falls and accessibility -  Windy and or wet conditions  Gravity - overbalancing	Fall from ladder.		✓		✓			3	Identify the risks and plan the tasks in consultation with the 'workers' Use scaffold as working platform. Use task specific trained and experienced 'workers'. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure workers face the ladder when climbing up and down. Provide and maintain barricades to restrict access to work area. Limit the use of ladders	Contractor / all 'workers'	
Cutting / fixing metal roof products using electrical powered / battery	Electric shock or electrocution		✓		✓			1	Identify the risks and plan the tasks in consultation with the 'workers'  Protect power lead from damage - power saw blade /	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
operated tools -  Electricity - RCD not installed on mains supply or portable generator									sharp edges on roofing products  Use stands and hooks for leads in trafficable areas  RCD installed on mains supply / portable generator  Training 'workers' in the safe use of electrical powered tools		
Use of flexible sealants -  Hazardous chemicals -  Biological	Inhalation of fumes - respiratory problems.  Eye and skin irritations/ allergies	✓			✓		3	✓	Identify the risks / hazards and plan the task in consultation with the 'workers'  Avoid contact with skin and eyes.  Monitor air quality for chemical vapours  Use task specific trained 'workers'.  Use appropriate PPE. Provide SDS.	Contractor / all 'workers'	
Site clean-up on completion of work  Manual tasks  Exposure to dust -  Hazardous chemicals  Biological -	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries - cuts and abrasions. .		✓			✓		3	Place all associated building waste and rubbish in the designated waste area / skip bin  Leave site / work area in a clean and tidy condition  Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company  
Name:

Signed by: 

Signed by:  
  
(Contractor PCBU)

for and on behalf of: Cape Cod Australia Pty. Ltd.  
ABN: 54 000 605 407  
Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: