



JONSPIN

Building Services Pty. Ltd.
ACN 083 226 028
ABN 90 083 226 028
Builders Licence No. 84050C

6 Premier Drive, Albion Park NSW 2527
Telephone: 0242574770
Mobile No: 0418 471 343
Email: jonspin@bigpond.com.au

HAZARDOUS MATERIALS ASSESSMENT REPORT

Client: Cape Cod Australia Pty. Limited

Job details: Owner: Mr. R. McLintock
Location: 3 Wistaria Place, Blacktown NSW

Plans for Job No: 7654/15 **Revision No:** D **Dated:** 07-08-15

Council area: BLACKTOWN CITY

Date of assessment: 2nd September 2015

Our reference: HM04190815

The Client acknowledges that:

This report is provided for **the exclusive information of the Client**. It is a term and condition of the terms upon which this report is provided, that if the Client chooses to rely upon the report, that the Company and the Person making this report will not be liable to the Client or to any other Person who suffers personal or property damage or financial loss in respect of any cause of action or tort, contract or however the cause of action is said to arise.

This report is **not a guarantee or warranty** or an all-encompassing report dealing with the above property from every aspect. It is based on the condition of the property and the **"Readily Accessible Areas"** at the time of assessment. It is a reasonable attempt to identify as far as *reasonably practicable*, any significant hazardous materials i.e. materials *"that may"* contain asbestos [ACM] or [ACD], ceiling dusts *"that may"* contain lead, paints *"that may"* contain lead or synthetic mineral fibres [SMF], **visible** at the time of assessment.

This report, based on visual assessment, will not disclose hazardous materials in inaccessible areas, not readily accessible or obstructed at the time of assessment. Areas which are not normally accessible were not assessed and include but are not limited to – inside walls, the interior of a flat roof or beneath a suspended floor filled with earth.

This report is **not a Certificate of Compliance** with the requirements of the WHS Act 2011 and WHS Regulations 2011, relevant Codes of Practice or Australian Standards or NSW Office of Environment and Heritage [OEHL] Regulations.



Front eastern elevation of the residence

1. GENERAL DESCRIPTION OF THE EXISTING RESIDENCE

Estimated age:	Original residence is circa 1950 -1955
Type of construction:	Freestanding single storey timber framed and clad residence on strip concrete footings and with brick internal piers supporting a suspended timber floor system.
External cladding:	Proprietary pre-finished metal weatherboards
Roof:	Traditional cut and pitched hipped and valley roof structure with concrete roofing tiles.

Occupancy Status: Was the residence occupied at the time of assessment?

Yes	✓	No	Not Applicable	
-----	---	----	----------------	--

Orientation: For the purpose of this report the front of the residence faces:

East	✓	West		North		South		Northeast		Northwest		Southeast		Southwest	
------	---	------	--	-------	--	-------	--	-----------	--	-----------	--	-----------	--	-----------	--

2. AREAS ASSESSED

This assessment covers the following “*Readily Accessible Areas*” of the existing residence layout to identify as far as *reasonably practicable* any significant hazardous materials i.e. materials “*that may*” contain asbestos [ACM] or [ACD], ceiling dusts “*that may*” contain lead, paints “*that may*” contain lead or synthetic mineral fibre insulation [SMF].

Under Floor Space	✓	Exterior	✓	Roof Surfaces	✓	Roof Cavity		Interior	✓	Garage	✓
-------------------	---	----------	---	---------------	---	-------------	--	----------	---	--------	---

3. ASSESSMENT OF THE EXISTING RESIDENCE LAYOUT FOR HAZARDOUS MATERIALS

Area Assessed	Description and Comment	Assessment / Action
Under Floor Space	Minimum ground clearance with areas of dampness noted. No hazardous materials were observed. Note: alterations to the plumbing and drainage system is proposed in this area as part of the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Exterior		
Cladding	Proprietary pre-finished metal weatherboards over asbestos cement [ACM] to the original residence. Note: not associated with the proposed Contract works.	All necessary steps are to be taken to protect the original ACM wall cladding and from damage during the course of the works.
	Probable fibre-cement [FC] weatherboards to the rear addition [WIR to Bedroom 3]. Note: not associated with the proposed Contract works.	All necessary steps are to be taken to protect the probable FC weatherboards from damage during the course of the works.
Eave soffit lining	Probable asbestos cement [ACM] sheet to the eave soffit Note: all existing eaves to be retained as part of the proposed Contract works.	All necessary steps are to be taken to protect the retained eave soffit linings from damage during the course of the works.
Roofing material	Concrete roofing tiles to the original pitched roof. Note: approximately 90% of the roof structure to be removed to accommodate the first floor addition as part of the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
	Corrugated profile sheet metal roofing to the rear skillion addition over the WIR. Note: not associated with the proposed Contract works.	No action is required.
Front porch	Probable asbestos cement [ACM] sheet to the porch soffit. Note: not associated with the proposed Contract works.	All necessary steps are to be taken to protect the soffit lining from damage during the course of the works.
Rear deck	Attached timber framed skillion roof structure including decking and steps with pan profile sheet metal roofing. Note: not associated with the proposed Contract works.	No action is required.
Painting - general	Combination of oil based and acrylic based surface coating to the wall cladding, timber windows, fascia, eaves and trims. No exposed lead based paints were observed.	Appropriate dust suppression measures to be provided. No further action is required.

Area Assessed	Description and Comment	Assessment / Action
Interior		
Lounge room	Plasterboard wall linings. Plasterboard ceiling lining with wide cove profile plaster cornice. Note: not associated with the proposed Contract works.	No action is required.
Dining room	Plasterboard wall linings. Plasterboard ceiling lining with cove profile plaster cornice. Note: not associated with the proposed Contract works.	No action is required.
Bedroom 1 Note: Shown as Bedroom 2 on Construction Drawing 3 of 8 for Job No. 7654/15	Plasterboard wall linings. Plasterboard ceiling lining with cove profile plaster cornice. Note: not associated with the proposed Contract works.	No action is required.
Kitchen	Possible asbestos cement [ACM] sheet wall linings with cover battens. Plasterboard ceiling lining with cove profile plaster cornice. Note: <i>common</i> internal framed wall with existing Laundry to be demolished; and all surfaces to be made good as part of the proposed Contract works.	2.0m² Remove and dispose of the possible ACM wall lining in a manner approved by WorkCover NSW, NSW OEH and Blacktown City Council. See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM]. All necessary steps are to be taken to protect the retained wall linings from damage during the course of the works. Appropriate dust suppression measures to be provided. No further action is required.
Laundry	Possible asbestos cement [ACM] sheet wall linings with cover battens. Possible asbestos cement [ACM] sheet ceiling lining with cover battens. Note: <i>common</i> internal framed wall with Kitchen to be demolished; opening to be created in <i>common</i> internal wall with the existing Bathroom; and all surfaces to be made good as part of the proposed Contract works.	6.0m² Remove and dispose of the possible ACM wall lining in a manner approved by WorkCover NSW, NSW OEH and Blacktown City Council. See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM]. All necessary steps are to be taken to protect the retained wall and ceiling linings from damage during the course of the works. Appropriate dust suppression measures to be provided. No further action is required.

Area Assessed	Description and Comment	Assessment / Action
Hallway	<p>Plasterboard wall linings.</p> <p>Plasterboard ceiling lining with cove profile plaster cornice.</p> <p>Note: existing linen cupboard to be demolished and door opening created to accommodate internal staircase; door opening to existing Bathroom to be blocked up; and all surfaces to be made good as part of the proposed Contract works.</p>	<p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p>
<p>Bathroom</p> <p>Note: Shown as Laundry on Construction Drawing 3 of 8 for Job No. 7654/15</p>	<p>Possible asbestos cement [ACM] sheet wall linings with wall tiles to 2.0m.</p> <p>Plasterboard ceiling lining with cove profile plaster cornice.</p> <p>Note: bathroom to be completely stripped out and services modified to accommodate new Laundry layout; opening to be created in <i>common</i> internal wall with the existing Laundry; and all surfaces to be made good as part of the proposed Contract works.</p>	<p>10.0m²</p> <p>Remove and dispose of the possible ACM wall lining in a manner approved by WorkCover NSW, NSW OEH and Blacktown City Council.</p> <p>See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM].</p> <p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p>
<p>Bedroom 2</p> <p>Note: Shown as Bathroom / Stairs on Construction Drawing 3 of 8 for Job No. 7654/15</p>	<p>Plasterboard wall linings.</p> <p>Plasterboard ceiling lining with wide cove profile plaster cornice.</p> <p>Note: room to be completely stripped out to accommodate new Bathroom layout and internal staircase; and all surfaces to be made good as part of the proposed Contract works.</p>	<p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p>
<p>Bedroom 3</p> <p>Note: Shown as Bedroom 1 on Construction Drawing 3 of 8 for Job No. 7654/15</p>	<p>Plasterboard wall linings.</p> <p>Plasterboard ceiling lining with wide cove profile plaster cornice.</p> <p>Note: not associated with the proposed Contract works.</p>	<p>No action is required.</p>
WIR	<p>Plasterboard wall linings.</p> <p>Plasterboard ceiling lining with cove profile plaster cornice.</p> <p>Note: not associated with the proposed Contract works.</p>	<p>No action is required.</p>
Painting - general	<p>Combination of oil based and acrylic based surface coating to ceilings, walls, doors, timber windows and trims.</p> <p>No exposed lead based paints were observed.</p>	<p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p>

Area Assessed	Description and Comment	Assessment / Action
Pitched Roof Cavity	<p>Traditional cut and pitched timber roof structure and ceiling frame.</p> <p>Note 1: approximately 90% of the roof structure to be removed to accommodate first floor addition as part of the proposed Contract works</p> <p>Synthetic mineral fibre [SMF] batt insulation overall the roof space.</p> <p>Note 2: insulation to be retained as part of the proposed Contract works</p> <p>No sarking noted to the underside of the roofing tiles.</p> <p>Flexible air conditioning ductwork noted within the roof space</p> <p>Minimal ceiling dust was noted.</p>	<p>In our opinion the air quality will not be generally affected during the course of the construction of the proposed first floor addition.</p> <p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p>
Skillion Roof Cavity - WIR	<p>Inspection of the roof cavity was not carried out due to the method of construction.</p> <p>Note: not associated with the proposed Contract works.</p>	<p>No action is required.</p>
Electrical Meter Board	<p>Located on the northern wall of the front porch.</p> <p>In our opinion the existing meter board complies with current industry and Supply Authority requirements.</p> <p>Note: meter board and POA to be retained in current position as part of the proposed Contract works.</p>	<p>No action is required.</p>
Carport	<p>Attached lightweight prefinished metal structure with a flat roof and with a combination pan profile sheet metal and fibre glass roofing.</p> <p>Note: not associated with the proposed Contract works.</p>	<p>No action is required</p>
Garage	<p>Attached timber framed and clad structure with a flat roof and with pan profile sheet metal roofing.</p> <p>Cladding is a combination of possible asbestos cement [ACM] and fibre-cement [FC] weather boards and flat sheet with cover strips.</p> <p>Ceiling to the Garage is lined with exposed polystyrene panels between the structural roof members.</p> <p>Note: not associated with the proposed Contract works.</p>	<p>All necessary steps are to be taken to protect the wall cladding from damage during the course of the works.</p>

Area Assessed	Description and Comment	Assessment / Action
Courtyard	Attached lightweight prefinished metal structure with a flat roof and with a combination pan profile sheet metal and fibre glass roofing. Note: not associated with the proposed Contract works.	No action is required
Shed 1	Freestanding lightweight metal structure with prefinished sheet metal cladding and roofing. Note: not associated with the proposed Contract works.	No action is required
Shed 2	Freestanding lightweight metal structure with prefinished sheet metal cladding and roofing. Note: not associated with the proposed Contract works.	No action is required
Approximate area of materials “<i>that may</i>” contain asbestos [ACM] to be removed as part of the proposed Contract works.		18.0m²

DEMOLITION WORK PLAN

The partial demolition of the residence and the removal, storage, handling and disposal of building materials must be carried out as far as *reasonably practicable* in accordance with the following Regulations;

- Work Health and Safety Act 2011 and Work Health and Safety Regulations 2011
- WorkCover NSW - Code of Practice - *How to manage and control asbestos in the workplace*
- Safe Work Australia - Code of Practice - *How to safely remove asbestos*
- NSW Work Health and Safety (Hazardous Substances) Regulation 2001
- NSW Work Health and Safety (Asbestos Removal Work) Regulation 2001
- Australian Standard AS2601 [2001] - Demolition of Structures
- NSW Protection of the Environment Operations Act [1997]
- NSW Protection of the Environment Operations [Waste] Regulation [2005]
- NSW Office of Environment and Heritage [OEH] Regulations and Guidelines

A Demolition Work Plan must be submitted to BLACKTOWN CITY Council and the Principal Certifying Authority (PCA) if BLACKTOWN CITY Council is not the PCA, not less than five [5] working days ***before commencing any demolition works*** involving products or materials “*that may*” contain asbestos [ACM].

A copy of the Demolition Work Plan must be maintained on site and be made readily accessible to the Council Officer or ‘workers’ upon request.

ASBESTOS [ACM] REMOVAL CONTROL PLAN

Safe Work Method Statement - Removal & Disposal of Materials *that may* contain Asbestos

Any work involving the demolition, storage and disposal of products or materials “*that may*” contain asbestos [ACM] must be carried out as far as is *reasonably practicable* to minimise the release of airborne asbestos dust and fibres [ACD] in accordance with the following requirements;

- Relevant Work Health and Safety legislation including but not limited to WorkCover NSW - Code of Practice - *How to manage and control asbestos in the workplace*; Safe Work Australia - Code of Practice - *How to safely remove asbestos* and NSW Office of Environment and Heritage [OEH] requirements.
- The person with Management Control of the workplace and the licensed Asbestos Removalist must, so far as is *reasonably practicable*, and before commencing the asbestos [ACM] removal work, consult with and inform the following people about the asbestos [ACM] removal work and when the work will commence, so as to eliminate or minimise the exposure of the risks associated with asbestos:
 - The person who commissioned the asbestos removal work [Site Management]
 - A person conducting a business or undertaking at the workplace [Contractors]
 - The occupants of the domestic premises [Owner or Tenant]
 - Anyone occupying premises in the immediate vicinity of the workplace [Neighbours]
- All work procedures are to be devised as far as is *reasonably practicable*, to minimise the release of dust and fibres [ACD].
- Appropriate warning signage and barricades are to be erected to prevent as far as is *reasonably practicable*, entry of anyone not connected with the removal activity into the work area.
- The sign must be clearly displayed in a prominent visible position at the front of the site; containing the words “**DANGER ASBESTOS REMOVAL IN PROGRESS**” and including the details of the licensed Asbestos Removal Contractor [PCBU].
- When working with products and materials “*that may*” contain asbestos [ACM] all ‘workers’ are to wear personal protective equipment [PPE] including coveralls and approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 – *Respiratory Protection devices* and AS/NZS1715- *Selection, use and maintenance of respiratory protective devices*.
- As far as is *reasonably practicable*, use non powered hand tools for the removal of the materials *that may* contain asbestos [ACM] as these generate much less dust [ACD]. **Do not use** abrasive cutters and sanders, scrub or water blast the surface of products and materials “*that may*” contain asbestos [ACM].
- All products and materials “*that may*” contain asbestos [ACM] are to be kept damp to minimise as far as is *reasonably practicable* the generation of airborne asbestos dust and fibres [ACD]. Prevent and or contain excess run off water.
- Where it is *reasonably practicable* work in well ventilated areas.
- Use drop sheets to collect debris of materials *that may* contain asbestos [ACM]. Dispose of smaller products and materials “*that may*” contain asbestos [ACM] pieces and collected dust [ACD] in recommended heavy duty plastic bags which are clearly labelled “**asbestos waste**”.

- Wet clean or use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69 – *Industrial vacuum cleaners*. Household vacuum cleaners **must never be used** where asbestos [ACM] or [ACD] is or may be present, even if the unit has a HEPA filter.
- Wall cladding and ceiling lining sheets “*that may*” contain asbestos [ACM] are **not** to be reused.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be stored, transported and disposed of in accordance with the NSW Protection of the Environment Operations Act [1997] and NSW Protection of the Environment Operations [Waste] Regulation [2005]
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] is to be either wrapped in recommended heavy duty plastic sheeting or placed in leak proof lined bins or vehicles and appropriately covered and sealed.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be stored in a secure area and removed from site as soon as is *reasonably practicable* in a covered leak proof vehicle.
- A Clearance Certificate of Statement, prepared by a suitably *competent person* i.e. an Occupational Hygienist, WorkCover NSW licensed Asbestos Removalist, licensed Asbestos Assessor or a “*competent person*” must be provided to Council upon completion of the works prior to an Occupation Certificate being issued, which confirms that the material “*that may*” contain asbestos [ACM] or [ACD] has been removed appropriately and the relevant Conditions of Consent have been satisfied.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be disposed of as soon as is *reasonably practicable*, at a licensed asbestos disposal site and in a manner approved by WorkCover NSW, NSW Office of Environment and Heritage [OEH] or BLACKTOWN CITY Council.

Safe Work Method Statement – Removal and Disposal of Synthetic Mineral Fibre Insulation

All Contractors [PCBU's] and ‘workers’ involved in the removal of suspected synthetic mineral fibre [SMF] insulation are to follow the following procedures in order to minimise as far as is *reasonably practicable* health risks from synthetic mineral fibre [SMF] insulation. These procedures include but are not limited to:

- Appropriate warning signage and barricades are to be erected to prevent as far as is *reasonably practicable*, entry of anyone not connected with the removal activity into the work area.
- When removing synthetic mineral fibre [SMF] insulation all ‘workers’ are to wear personal protective equipment [PPE] including coveralls and an approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 - *Respiratory Protection devices* and AS/NZS1715 - *Selection, use and maintenance of respiratory protective devices*. Eye protection, complying with AS/NZS1336 and AS/NZS1337 whenever full face respirators are not used.
- The property Owner [Client] is to be advised to clear or cover personal effects in adjoining living spaces as far as is *reasonably practicable*.
- Any openings between living areas are to be sealed prior to the commencement of any removal work of synthetic mineral fibre [SMF] insulation to prevent as far as is *reasonably practicable*, dust and fibres entering the retained living areas.
- Use approved vacuum cleaning equipment that complies with AS/NZS 603335.2.69 - *Industrial vacuum cleaners*, to prevent as far as is *reasonably practicable*, the release of dust

“that may” contain synthetic mineral fibres [SMF] while it is being removed. **Do not use** household vacuum cleaners even if the unit has a HEPA filter.

- Dispose of the synthetic mineral fibre [SMF] insulation in sealed approved plastic bags which are clearly labelled.
- All synthetic mineral fibre [SMF] insulation or other contaminants is to be disposed of as far as is *reasonably practicable*, in a manner, and at a site, approved by WorkCover NSW, NSW Office of Environment and Heritage [OEH], appropriate licensed disposal Authority or BLACKTOWN CITY Council.

Safe Work Method Statement – Lead based Paints

All Contractors [PCBU's] and ‘workers’ involved in the cleaning, repairing or replacement of suspected lead based paint are to follow the following procedures in order to minimise as far as is *reasonably practicable*, health risks from lead based paints. These procedures include but are not limited to:

- Appropriate warning signage and barricades are to be erected to prevent as far as is *reasonably practicable*, entry of anyone not connected with the removal activity into the work area.
- When working with lead based paints all ‘workers’ are to wear personal protective equipment [PPE] including coveralls and an approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 - *Respiratory Protection devices* and AS/NZS1715 - *Selection, use and maintenance of respiratory protective devices*. Eye protection, complying with AS/NZS1336 and AS/NZS1337 whenever full face respirators are not used.
- The property Owner [Client] is to be advised to clear or cover personal effects in adjoining living spaces as much as is practical.
- Any openings between living areas are to be sealed prior to the commencement of any removal work of lead based paints to prevent as far as is *reasonably practicable*, dust entering the retained living areas.
- Use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69 - *Industrial vacuum cleaners*, to prevent as far as is *reasonably practicable*, the release of dust that may contain lead while it is being removed. **Do not use** household vacuum cleaners even if the unit has a HEPA filter.
- Dispose of collected lead based paint dust in sealed approved plastic bags which are clearly labelled.
- All dust containing lead or other contaminants is to be disposed of as far as *reasonably practicable* in a manner, and at a site, approved by WorkCover NSW, NSW Office of Environment and Heritage [OEH], appropriate disposal Authority or BLACKTOWN CITY Council.

4. AREAS NOT ASSESSED

With the exception of the skillion roofed section all other areas associated with the proposed building works were able to be assessed.

5. UNDETECTED HAZARDOUS MATERIALS

Due to the level of accessibility including the presence of obstructions the overall degree of risk of **undetected** hazardous materials is considered as far as *reasonably practicable* to be:

Low		Moderate	✓	Moderate to High		High	
-----	--	----------	---	------------------	--	------	--

CONFIRMATION

This document confirms that the existing residence layout described in this report has been assessed as far as *reasonably practicable* for the inclusion of hazardous materials i.e. materials “*that may*” contain asbestos [ACM] or [ACD], paints “*that may*” contain lead, ceiling dusts “*that may*” contain lead or synthetic mineral fibres [SMF] in the existing structure.

This assessment and report was carried out by: John Spindler

Builders Licence No. 84050C

Signed for and on behalf of JONSPIN Building Services Pty. Limited



John Spindler

Date of Issue: 3rd September 2015