

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

TRADE: CEILING DUST / INSULATION REMOVAL

Job No:	7749/16	Client:	TINDENT Pty. Ltd.
Address:	38 Woodriff Street, PENRITH.	Supervisor:	Shane Denny

Key:	"1" action now	"2" action ASAP	"3" action ASAP
-------------	----------------	-----------------	-----------------

Note 1: Refer to the general Safety Plan and your Safe Work Method Statement prepared in accordance with WHS Regulation 2011 s309-315 Part 6.4

Note 2: Removal or disturbance of *materials that may contain or be contaminated by asbestos* [ACM] or [ACD] must meet the requirements of WHS Regulation 2011 - Chapter 8 s419-529

Note 3: All *manual tasks* are to comply with the requirements of WHS Regulation 2011 - Hazardous manual tasks Part 4.2 or Safe Work Australia - National Code of Practice for Manual Handling 2009 [or as amended] or Safe Work NSW Code of Practice - Hazardous manual tasks

Note 4: Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of WHS Regulation 2011 - Falls s78-80 Part 4.4

Note 5: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed all weather access to site and work areas. Unload and move equipment and materials to designated area to keep footpath / work place access clear	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls.		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas Provide and maintain barricades to isolate material and to restrict to unauthorised / inadvertent access / entry access Provide designated waste	Site Supervisor/ all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									areas		
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Use task specific trained 'workers' and team lifting Rotate 'workers' and vary tasks	Contractor / all 'workers'	
Exposure to UV light / weather - UV light - glare Extreme temperatures	Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage		✓			✓		2	Reduce exposure where possible. Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified Gas service - Hazardous chemical Biological	Electric shock or electrocution Gas explosion Inhalation and exposure to hazardous chemicals.		✓		✓			3	Isolate electrical service / wiring. RCD installed on mains supply / portable generator Isolate gas supply	Site Supervisor / all 'workers'	
Use of electrical powered plant and equipment - Electricity - Exposure to noise -	Electrical shock or electrocution Hearing loss Sight damage		✓			✓		2	RCD installed on mains supply / portable generator Guards to plant and equipment fully operational Isolate plant and equipment Use of appropriate PPE.	Contractor/ all 'workers'	
Working at height - [over 2.0m] Inadequate fall prevention system / work platform Old roofing material or skylight/s - brittle Increased traffic on roof surface - walking in the middle of battens Slips, trips, falls and accessibility Gravity - overbalancing	Fall from roof edge/ work platform/ through roof or roof framing Fractures, bruises lacerations and personal injuries		✓		✓			1	Assess travel path and distance to work area Ensure unobstructed access to work areas Identify the risks and plan the task in consultation with the 'workers' Provide guardrails and perimeter edge protection Scaffold / work platform to outer perimeter. Use task specific trained / experienced 'workers'. SWMS	Site Supervisor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Windy and or wet conditions											
Gain access to exposed ceiling - up ramp / scaffold Slips, trips, falls and accessibility - Manual tasks Windy and or wet conditions	Slips, trips, falls and accessibility. Muscle strain - back injuries Fall through framing members.		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas Identify the risks and plan the task in consultation with the 'workers' Guardrails to ramp are in place - ramp surface clean and dry. Scaffold guardrail and work platform is complete - clean and dry Complete work platform when working from exposed ceiling members. Use task specific trained 'workers'. SWMS	Contractor / all 'workers'	
Removal of SMF batt ceiling dust <i>that may be</i> contaminated by lead from open roof space - Slips, trips, falls and accessibility - Gravity - overbalancing Hazardous chemicals - Biological -	Slips, trips, falls and accessibility. Falls through ceiling frame Fractures, bruises lacerations and personal injuries Inhalation and exposure to dust / fibres - respiratory problems		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Appropriate removal procedures to contain dust / fibres. Regularly monitor for airborne dust/ fibres Use task specific trained /experienced trades 'workers'. Provide appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry to into the work area by <i>others</i> Place removed material in heavy duty plastic bags. Use moveable working platform to top of joists. Adequate lighting and ventilation. Vacuum residual dust /	Site Supervisor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									fibres from ceiling area Use appropriate PPE SWMS		
Gain access to roof space - step ladder Slips, trips, falls and accessibility - Gravity - overbalancing	Fall from ladder Fractures, bruises lacerations and personal injuries		✓		✓			2	Identify the risks and plan the task in consultation with the 'workers' Assess travel path to work area Ensure unobstructed access to work area. Use trained 'workers'. Use suitable step ladder, correctly footed. Ensure 'workers' face the ladder when climbing up and down. Limit the use of ladders	Contractor / all 'workers'	
Work in confined space to remove insulation <i>that may contain or be contaminated by asbestos [ACM] or [ACD]</i> - Hazardous chemicals - Biological - Electricity - Slips, trips, falls and accessibility - Ergonomic - Exposure to extreme temperature	Inhalation of dust / fibres - respiratory problems. Eye and skin irritations / allergies Fall through framing members. Electric shock or electrocution 'Worker' trapped in confined space Dehydration		✓			✓		3	Identify the risks and plan the task in consultation with the 'workers' Appropriate removal procedures for insulation to contain [ACM or ACD] dust / fibres. Regularly monitor for airborne dust/ fibres Use moveable working platform in roof space. Use task specific trained, experienced 'workers' and task rotate 'workers'. Train 'workers' in safe working in confined roof spaces. Regularly monitor 'workers' within the roof space. Adequate fluid intake. Adequate lighting and ventilation. Use of appropriate PPE.	Contractor / all 'workers'	
Work in confined space to remove insulation / ceiling dust <i>that may be contaminated by lead</i> -	Inhalation of dust / fibres - respiratory problems. Eye and skin irritations / allergies		✓			✓		3	Identify the risks and plan the task in consultation with the 'workers' Appropriate removal procedures for insulation to contain dust / fibres.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Hazardous chemicals - Biological - Electricity - Slips, trips, falls and accessibility - Ergonomic - Exposure to extreme temperature	Fall through framing members. Electric shock or electrocution 'Worker' trapped in confined space Dehydration								Regularly monitor for airborne dust/ fibres Use moveable working platform in roof space. Use task specific trained, experienced 'workers' and task rotate 'workers'. Train 'workers' in safe working in confined roof spaces. Regularly monitor 'workers' within the roof space. Adequate fluid intake. Adequate lighting and ventilation. Use of appropriate PPE.		
Site clean up on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Inhalation of dust - respiratory problems. Eye and skin irritations / allergies Personal injuries - cuts and abrasions.		✓			✓		3	Place sealed heavy duty plastic bags and all rubbish in the designated waste area / skip bin Leave site / work area in a clean and tidy condition Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company Name:

Signed by:



for and on behalf of: Cape Cod Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No. 5519

ABN:

Address:

Phone:

Email:

