



## SITE SPECIFIC Risk Assessment

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

### TRADE: INTERNAL LINING / CORNICE FIXER

Job No:	7565/14	Client:	O'MEALLY
Address:	266A Burns Bay Road, Lane Cove NSW	Supervisor:	MATT SAUNDERS

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** all *manual tasks* to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 and /or WorkCover NSW Code of Practice - Hazardous manual tasks

**Note 4:** Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials -  Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access.  Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Assess travel path and distance to work area  Use mechanical assistance to lift where practicable - provide training in the use of the equipment  Identify the risks and plan the	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									<p>task in consultation with the 'workers'</p> <p>Ensure one person is appointed to plan and take charge of the task</p> <p>Plan the task in stages - e.g. ensure grip is secure on sheets - lift to waist height - place support under load - team 'workers' to re-group then lift sheet to carrying position or into position</p> <p>Use trained 'workers' and team lifting - rotate 'workers' and vary tasks.</p> <p>Ensure enough space is available to safely manoeuvre sheet.</p> <p>Where possible, use 'workers' of a similar height and capability to carry or position the sheets</p> <p>Provide additional team 'workers' to assist that are proportional to the weight and difficulty of the task</p> <p>Ensure load is shared evenly</p> <p>Ensure team 'workers' know their responsibility during the lift -</p> <p>On sloping sites, ensure safe footing is provided.</p>		
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV light / weather -  UV light - glare  Extreme temperatures	Skin cancer / sun burn -  Dehydration - heat stroke or fatigue  Sight damage		✓			✓		2	Reduce exposure where possible. Monitor 'workers' condition Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Carry plasterboard sheet board and tools to ground floor work area - Slips, trips, falls and accessibility -	Slips, trips and falls  Muscle strain - back injuries and cuts		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access ways not clearly defined-  Manual tasks	Over exertion or repetitive movements								Use trained 'workers'.  Rotate 'workers' and vary tasks.		
Carrying plasterboard sheet / wet area board up ramp or over roof and through window -  Slips, trips, falls and accessibility - Slope of ramp - Pitch of roof and roofing material - Windy and or wet conditions - Gravity - overbalancing Manual tasks	Slips, trips and falls from ramp / or roof surface  Muscle strain - back injuries		✓			✓		2	Guardrails to ramp are in place.  Ramp and roof surfaces clean and dry.  Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry.  Perimeter and edge protection / catch scaffold when access from roof surface.  Use trained 'workers' and team lifting. Rotate 'workers' and vary tasks.  Cut sheet to size at ground level.  Place sheets on upper floor prior to all external cladding being fixed. SWMS	Contractor / all 'workers'	
Fixing plasterboard sheets to ceiling / stairwell -  Slips, trips, falls and accessibility - Inadequate work platform - Gravity - overbalancing Manual tasks	Slips, trips and falls from scaffold or work platform  Fractures, bruises lacerations and personal injuries  Back injuries - muscular strains		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Use of mechanical assistance where practicable  Use trained 'workers' and team lifting.  Rotate 'workers' and vary tasks.  Use of scaffold over stairwell or high ceilings  SWMS	Contractor / all 'workers'	
Open stairwell -	Slips, trips and		✓		✓			1	Prevent access to opening -	Site Supervisor	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
fixing and finishing plasterboard -  Slips, trips, falls and accessibility -  Inadequate work platform -  Gravity - overbalancing  Manual tasks	falls from scaffold or work platform  Fractures, bruises lacerations and personal injuries  Back injuries - muscular strains								use safety signage.  Provide guardrail / edge protection to stairwell.  Cover stairwell with temporary sheeting [work platform].	Contractor / all 'workers'	
Sanding joints to plasterboard -  Exposure to dust - Hazardous chemicals - Biological	Dust inhalation - respiratory problems.  Eye irritations.		✓			✓		2	Use of power sander with vacuum attached.  RCD installed on mains supply / portable generator  Guards to equipment fully operational.  Adequate ventilation and lighting  Training of 'workers' in safe use of sanding machine.  Use appropriate PPE.	Contractor / all 'workers'	
Clean up of work area after fixing internal linings -  Slips, trips, falls and accessibility -  Struck by falling objects -  Hazardous chemicals - Biological -  Manual tasks	Slips, trips and falls  Struck by falling off- cuts  Dust inhalation - respiratory problems - eye irritations.  Back injuries - muscular strains		✓		✓			1	Use debris chute.  Provide barricade to restrict access to the waste area/bin.  Don't store materials on roof or on scaffold.  Use trained 'workers'. Use of appropriate PPE Other trades to use PPE e.g. hardhat	Contractor / all 'workers'  Site Supervisor	

I / We have consulted with Cape Cod Australia Pty. Ltd. and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Ltd. work site.

Company  
Name:

Signed by: 

Signed by:  
(Contractor PCBU)

for and on behalf of: *Cape Cod Australia Pty. Limited*

ABN: 54 000 605 407

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: