
HAZARDOUS MATERIALS ASSESSMENT REPORT

Client: Cape Cod Australia Pty. Limited

Job details: Owner: Mr. D. Tomasic
Location: 2 Nanbaree Road, Ryde NSW

Plans for Job No: 7539/14 Revision No: 1 Dated: 05-11-14

Council area: RYDE CITY

Date of assessment: 13th November 2014

Our reference: HM03501114

The Client acknowledges that:

This report is provided for **the exclusive information of the Client**. It is a term and condition of the terms upon which this report is provided, that if the Client chooses to rely upon the report, that the Company and the Person making this report will not be liable to the Client or to any other Person who suffers personal or property damage or financial loss in respect of any cause of action or tort, contract or however the cause of action is said to arise.

This report is **not a guarantee or warranty** or an all-encompassing report dealing with the above property from every aspect. It is based on the condition of the property and the **"Readily Accessible Areas"** at the time of assessment. It is a reasonable attempt to identify as far as *reasonably practicable*, any significant hazardous materials i.e. materials *"that may"* contain asbestos [ACM] or [ACD], ceiling dusts *"that may"* contain lead, paints *"that may"* contain lead or synthetic mineral fibres [SMF], **visible** at the time of assessment.

This report, based on visual assessment, will not disclose hazardous materials in inaccessible areas, not readily accessible or obstructed at the time of assessment. Areas which are not normally accessible were not assessed and include but are not limited to – inside walls, the interior of a flat roof or beneath a suspended floor filled with earth.

This report is **not a Certificate of Compliance** with the requirements of the WHS Act 2011 and WHS Regulations 2011, relevant Codes of Practice or Australian Standards or NSW Office of Environment and Heritage [OEHL] Regulations.



Front north eastern elevation of the residence

1. GENERAL DESCRIPTION OF THE EXISTING RESIDENCE

| | |
|------------------------------|--|
| Estimated age: | Circa 1950 -1955 |
| Type of construction: | Freestanding single storey timber framed and clad residence on strip concrete footings and brick piers supporting the suspended timber floor system. |
| External cladding: | Proprietary metal weatherboards |
| Roof: | Traditional cut and pitched timber with gables and terra cotta roofing tiles. |

Occupancy Status: Was the residence occupied at the time of assessment?

| | | | | | |
|-----|---|----|--|----------------|--|
| Yes | ✓ | No | | Not Applicable | |
|-----|---|----|--|----------------|--|

Orientation: For the purpose of this report the front of the residence faces:

| | | | | | | | | | | | | | | | |
|------|--|------|--|-------|--|-------|--|-----------|---|-----------|--|-----------|--|-----------|--|
| East | | West | | North | | South | | Northeast | ✓ | Northwest | | Southeast | | Southwest | |
|------|--|------|--|-------|--|-------|--|-----------|---|-----------|--|-----------|--|-----------|--|

2. AREAS ASSESSED

This assessment covers the following “*Readily Accessible Areas*” of the existing residence layout to identify as far as *reasonably practicable* any significant hazardous materials i.e. materials “*that may*” contain asbestos [ACM] or [ACD], ceiling dusts “*that may*” contain lead, paints “*that may*” contain lead or synthetic mineral fibre insulation [SMF].

| | | | | | | | | | | | |
|-------------------|---|----------|---|---------------|---|-------------|---|----------|---|--------|---|
| Under Floor Space | ✓ | Exterior | ✓ | Roof Surfaces | ✓ | Roof Cavity | ✓ | Interior | ✓ | Garage | ✓ |
|-------------------|---|----------|---|---------------|---|-------------|---|----------|---|--------|---|

3. ASSESSMENT OF THE EXISTING RESIDENCE LAYOUT FOR HAZARDOUS MATERIALS

| Area Assessed | Description and Comment | Assessment / Action |
|-------------------|---|---|
| Under Floor Space | <p>Mainly dry with areas of dampness noted. Minimal clearance note to rear of residence.</p> <p>Note 1: broken pieces of probable asbestos cement [ACM] were noted</p> <p>Note 2: no work is proposed in the under floor area as part of the proposed Contract works.</p> | <p>0.5m²</p> <p>Remove and dispose of the asbestos cement [ACM] as required in a manner approved by WorkCover NSW, NSW OEH and Ryde City Council.</p> <p>See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM].</p> <p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p> |
| Exterior | | |
| Cladding | <p>Proprietary metal weatherboards.</p> <p>Note 1: Probable asbestos cement [ACM] sheet cladding to the timber wall frames under the metal weatherboards.</p> | <p>All necessary precautions are to be taken to protect the ACM wall cladding from damage during the removal and replacement of the weatherboard cladding.</p> <p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p> |
| | <p>Note 2: existing metal weatherboards to be removed and replaced with "Weathertex Selflor Millwood" smooth weatherboard cladding as part of the proposed Contract works.</p> | |
| | <p>Note 3: openings to be cut in walls for windows and stacker doors as part of the proposed Contract works</p> | <p>6.0m²</p> <p>Remove and dispose of the asbestos cement [ACM] as required in a manner approved by WorkCover NSW, NSW OEH and Ryde City Council.</p> <p>See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM].</p> <p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p> |
| | <p>Proprietary metal weatherboards over original timber weatherboard cladding to gable ends.</p> <p>Note: existing metal weatherboards to be removed and replaced with fibre-cement sheet and treated pine cover battens.</p> | <p>Appropriate dust suppression measures to be provided.</p> <p>No further action is required.</p> |

| Area Assessed | Description and Comment | Assessment / Action |
|--------------------|---|--|
| Eave soffit lining | Probable asbestos cement [ACM] soffits Note 1: majority of eaves to be retained as part of the proposed Contract works | All necessary precautions are to be taken to protect the retained soffit linings from damage during the course of the works. |
| | Note 2: north western elevation eaves and south eastern eave to Sunroom to be removed as part of the proposed Contract works. | 6.4m² Remove and dispose of the asbestos cement [ACM] in a manner approved by WorkCover NSW, NSW OEH and Ryde City Council. See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM]. Appropriate dust suppression measures to be provided. No further action is required. |
| Roofing | Terra cotta roofing tiles. Note: roof structure to be completely removed to accommodate first floor frame as part of the proposed Contract works. | Appropriate dust suppression measures to be provided. No further action is required. |
| Front porch | Probable asbestos cement [ACM] to the soffit. Note: porch including roof over to be demolished and re-built as part of the proposed Contract works | 3.6m² Remove and dispose of the asbestos cement [ACM] in a manner approved by WorkCover NSW, NSW OEH and Ryde City Council. See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM]. Appropriate dust suppression measures to be provided. No further action is required. |
| Rear pergola | Attached timber framed skillion roof structure with corrugated profile sheet metal roofing. Note; to be demolished and rebuilt by the Owner and is excluded from the proposed Contract works. | No action is required. |
| Painting - general | Combination of oil based and acrylic based surface coating to timber windows, eaves, fascia and trims. No exposed lead based paints were observed. | Appropriate dust suppression measures to be provided. No further action is required. |

| Area Assessed | Description and Comment | Assessment / Action |
|---|---|---|
| Interior WE NOTE: All works associated with the stripping of the existing Kitchen, demolition of the existing fireplace, chimney and hearth and the demolition of existing external and internal walls as noted on Construction Drawing 7539/14 [Ground Floor Plan] including the safe removal of asbestos [ACM] linings is to be undertaken by the Owner and are excluded from the proposed Contract Works. | | |
| Entry | Plasterboard wall linings. Plasterboard ceiling lining with timber moulding to cornice. Note: existing front entry door to be removed and replaced as part of the proposed Contract works. | Appropriate dust suppression measures to be provided. No further action is required. |
| Lounge room Note: Shown as Kitchen on Construction Drawing 3 of 9 for Job No. 7539/14 | Plasterboard wall linings. Plasterboard ceiling lining with wide cove profile plaster cornice. Note 1: front wall to be extended; existing windows in front wall and south eastern wall to be removed and replaced as part of the proposed Contract works. | Appropriate dust suppression measures to be provided. No further action is required. |
| | Note 2: existing front wall and internal framed walls to be demolished by Owner - excluded from proposed Contract works. | No action is required. |
| Hallway | Plasterboard wall linings. Plasterboard ceiling lining with cove profile plaster cornice. Note: internal framed walls to be demolished by Owner - excluded from proposed Contract works. | No action is required. |
| Linen | Plasterboard wall linings. Plasterboard ceiling lining with timber moulding to cornice. Note: framed walls to be demolished by Owner - excluded from proposed Contract works. | No action is required. |
| Bedroom 1 Note: Shown as Lounge on Construction Drawing 3 of 9 for Job No. 7539/14 | Plasterboard wall linings. Plasterboard ceiling lining with wide cove profile plaster cornice. Note 1: internal framed walls to be demolished by Owner - excluded from proposed Contract works. | No action is required |
| | Note 2: existing window to be removed and replaced as part of the proposed Contract works. | Appropriate dust suppression measures to be provided. No further action is required. |

| Area Assessed | Description and Comment | Assessment / Action |
|--|--|--|
| Bedroom 2 Note: Shown as Study on Construction Drawing 3 of 9 for Job No. 7539/14 | Plasterboard wall linings. Plasterboard ceiling lining with cove profile plaster cornice. Note: existing window to be removed and opening blocked up; new window opening to be cut in front wall; as part of the proposed Contract works. | Appropriate dust suppression measures to be provided. No further action is required. |
| Bathroom Note: Bathroom completely renovated 2010 | Probable fibre-cement wet area board wall linings with wall tiles from floor to ceiling level. Plasterboard ceiling lining with wide cove profile plaster cornice. Note: existing window to be removed and replaced as part of the proposed Contract works. | Appropriate dust suppression measures to be provided. No further action is required. |
| Bedroom 3 Note: Shown as Stairs on Construction Drawing 3 of 9 for Job No. 7539/14 | Plasterboard wall linings. Plasterboard ceiling lining with cove profile plaster cornice. Note 1: internal framed walls to be demolished by Owner - excluded from proposed Contract works. | No action is required. |
| | Note 2: existing window to be removed and opening blocked up as part of the proposed Contract works. | Appropriate dust suppression measures to be provided. No further action is required. |
| Kitchen / Dining Note 1: Kitchen completely renovated 2011 Note 2: Shown as Living room on Construction Drawing 3 of 9 for Job No. 7539/14 | Plasterboard wall linings. Plasterboard ceiling lining with cove profile plaster cornice. Note 1: existing Kitchen to be stripped and internal framed walls to be demolished by Owner - excluded from proposed Contract works. | No action is required. |
| Sunroom | Possible asbestos cement [ACM] sheet wall linings. Possible asbestos cement sheet with timber cover battens to the ceiling. Note 1: internal framed walls to be demolished by Owner - excluded from proposed Contract works. | No action is required. |
| | Note: existing window in rear wall to be removed and replaced with stacker door as part of the proposed Contract works. | All necessary precautions are to be taken to protect the wall and ceiling linings from damage during the course of the works. Appropriate dust suppression measures to be provided. No further action is required. |

| Area Assessed | Description and Comment | Assessment / Action |
|--|--|--|
| Laundry | Probable asbestos cement [ACM] sheet wall linings. Probable asbestos cement sheet with timber cover battens to the ceiling. Note 1: internal framed walls to be demolished by Owner - excluded from proposed Contract works. | No action is required. |
| | Note 2: existing window to be removed and opening blocked up as part of the proposed Contract works. | All necessary precautions are to be taken to protect the wall and ceiling linings from damage during the course of the works. Appropriate dust suppression measures to be provided. No further action is required. |
| Painting - general | Combination of oil based and acrylic based surface coating to ceilings, walls, doors, windows and trims. No exposed lead based paints were observed. | Appropriate dust suppression measures to be provided. No further action is required. |
| Roof Cavity | Traditional cut and pitched timber roof structure and ceiling frame. Note 1: roof structure to be removed to accommodate upper floor frame as part of the proposed Contract works. Synthetic mineral fibre [SMF] batt insulation noted overall the roof space. Note 2: Insulation to be retained as part of the proposed Contract works. Minimal ceiling dust was noted. | In our opinion the air quality will not be generally affected during the course of the construction of the new upper floor frame. Appropriate dust suppression measures to be provided. No further action is required. |
| Electrical Meter Board | Meter board is located on the external north western wall of front Bedroom 2. Note: Meter board to be retained in current position as part of the proposed Contract works. | No action is required. |
| Garage | Freestanding timber framed and clad structure with a pitched roof and corrugated profile sheet metal roofing. Note: not associated with the proposed Contract works. | No action is required. |
| Approximate area of materials “that may” contain asbestos [ACM] to be removed as part of the proposed Contract works. | | 16.5m² |

DEMOLITION WORK PLAN

The partial demolition of the residence and the removal, storage, handling and disposal of building materials must be carried out as far as *reasonably practicable* in accordance with the following Regulations;

- Work Health and Safety Act 2011 and Work Health and Safety Regulations 2011
- WorkCover NSW - Code of Practice - *How to manage and control asbestos in the workplace*
- Safe Work Australia - Code of Practice - *How to safely remove asbestos*
- NSW Work Health and Safety (Hazardous Substances) Regulation 2001
- NSW Work Health and Safety (Asbestos Removal Work) Regulation 2001
- Australian Standard AS2601 [2001] - Demolition of Structures
- NSW Protection of the Environment Operations Act [1997]
- NSW Protection of the Environment Operations [Waste] Regulation [2005]
- NSW Office of Environment and Heritage [OEH] Regulations and Guidelines

A Demolition Work Plan must be submitted to RYDE CITY Council and the Principal Certifying Authority (PCA) if RYDE CITY Council is not the PCA, not less than five [5] working days **before commencing any demolition works** involving products or materials “that may” contain asbestos [ACM].

A copy of the Demolition Work Plan must be maintained on site and be made readily accessible to the Council Officer or ‘workers’ upon request.

ASBESTOS [ACM] REMOVAL CONTROL PLAN

Safe Work Method Statement - Removal & Disposal of Materials that may contain Asbestos

Any work involving the demolition, storage and disposal of products or materials “that may” contain asbestos [ACM] must be carried out as far as is *reasonably practicable* to minimise the release of airborne asbestos dust and fibres [ACD] in accordance with the following requirements;

- Relevant Work Health and Safety legislation including but not limited to WorkCover NSW - Code of Practice - *How to manage and control asbestos in the workplace*; Safe Work Australia - Code of Practice - *How to safely remove asbestos* and NSW Office of Environment and Heritage [OEH] requirements.
- The person with Management Control of the workplace and the licensed Asbestos Removalist must, so far as is *reasonably practicable*, and before commencing the asbestos [ACM] removal work, consult with and inform the following people about the asbestos [ACM] removal work and when the work will commence, so as to eliminate or minimise the exposure of the risks associated with asbestos:
 - The person who commissioned the asbestos removal work [Site Management]
 - A person conducting a business or undertaking at the workplace [Contractors]
 - The occupants of the domestic premises [Owner or Tenant]
 - Anyone occupying premises in the immediate vicinity of the workplace [Neighbours]
- All work procedures are to be devised as far as is *reasonably practicable*, to minimise the release of dust and fibres [ACD].

- Appropriate warning signage and barricades are to be erected to prevent as far as is *reasonably practicable*, entry of anyone not connected with the removal activity into the work area.
- The sign must be clearly displayed in a prominent visible position at the front of the site; containing the words “**DANGER ASBESTOS REMOVAL IN PROGRESS**” and including the details of the licensed Asbestos Removal Contractor [PCBU].
- When working with products and materials “*that may*” contain asbestos [ACM] all ‘workers’ are to wear personal protective equipment [PPE] including coveralls and approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 – *Respiratory Protection devices* and AS/NZS1715- *Selection, use and maintenance of respiratory protective devices*.
- As far as is *reasonably practicable*, use non powered hand tools for the removal of the materials *that may* contain asbestos [ACM] as these generate much less dust [ACD]. **Do not use** abrasive cutters and sanders, scrub or water blast the surface of products and materials “*that may*” contain asbestos [ACM].
- All products and materials “*that may*” contain asbestos [ACM] are to be kept damp to minimise as far as is *reasonably practicable* the generation of airborne asbestos dust and fibres [ACD]. Prevent and or contain excess run off water.
- Where it is *reasonably practicable* work in well ventilated areas.
- Use drop sheets to collect debris of materials *that may* contain asbestos [ACM]. Dispose of smaller products and materials “*that may*” contain asbestos [ACM] pieces and collected dust [ACD] in recommended heavy duty plastic bags which are clearly labelled “**asbestos waste**”.
- Wet clean or use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69 – *Industrial vacuum cleaners*. Household vacuum cleaners **must never be used** where asbestos [ACM] or [ACD] is or may be present, even if the unit has a HEPA filter.
- Wall cladding and ceiling lining sheets “*that may*” contain asbestos [ACM] are **not** to be reused.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be stored, transported and disposed of in accordance with the NSW Protection of the Environment Operations Act [1997] and NSW Protection of the Environment Operations [Waste] Regulation [2005]
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] is to be either wrapped in recommended heavy duty plastic sheeting or placed in leak proof lined bins or vehicles and appropriately covered and sealed.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be stored in a secure area and removed from site as soon as is *reasonably practicable* in a covered leak proof vehicle.
- A Clearance Certificate of Statement, prepared by a suitably *competent person* i.e. an Occupational Hygienist, WorkCover NSW licensed Asbestos Removalist, licensed Asbestos Assessor or a “*competent person*” must be provided to Council upon completion of the works prior to an Occupation Certificate being issued, which confirms that the material “*that may*” contain asbestos [ACM] or [ACD] has been removed appropriately and the relevant Conditions of Consent have been satisfied.
- All products and materials “*that may*” contain asbestos [ACM] or [ACD] are to be disposed of as soon as is *reasonably practicable*, at a licensed asbestos disposal site and in a manner approved by WorkCover NSW, NSW Office of Environment and Heritage [OEH] or RYDE CITY Council.

Safe Work Method Statement – Lead based paints

All Contractors [PCBU's] and 'workers' involved in the cleaning, repairing or replacement of suspected lead based paint are to follow the following procedures in order to minimise as far as is *reasonably practicable*, health risks from lead based paints. These procedures include but are not limited to:

- Appropriate warning signage and barricades are to be erected to prevent as far as is *reasonably practicable*, entry of anyone not connected with the removal activity into the work area.
- When working with lead based paints all 'workers' are to wear personal protective equipment [PPE] including coveralls and an approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 - *Respiratory Protection devices* and AS/NZS1715 - *Selection, use and maintenance of respiratory protective devices*. Eye protection, complying with AS/NZS1336 and AS/NZS1337 whenever full face respirators are not used.
- The property Owner [Client] is to be advised to clear or cover personal effects in adjoining living spaces as much as is practical.
- Any openings between living areas are to be sealed prior to the commencement of any removal work of lead based paints to prevent as far as is *reasonably practicable*, dust entering the retained living areas.
- Use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69 - *Industrial vacuum cleaners*, to prevent as far as is *reasonably practicable*, the release of dust that may contain lead while it is being removed. **Do not use** household vacuum cleaners even if the unit has a HEPA filter.
- Dispose of collected lead based paint dust in sealed approved plastic bags which are clearly labelled.
- All dust containing lead or other contaminants is to be disposed of as far as *reasonably practicable* in a manner, and at a site, approved by WorkCover NSW, NSW Office of Environment and Heritage [OEH], appropriate disposal Authority or RYDE CITY Council.

4. AREAS NOT ASSESSED

All areas associated with the proposed building works were able to be assessed.

5. UNDETECTED HAZARDOUS MATERIALS

Due to the level of accessibility including the presence of obstructions the overall degree of risk of **undetected** hazardous materials is considered as far as *reasonably practicable* to be:

| | | | | | | | |
|-----|--|----------|--|------------------|---|------|--|
| Low | | Moderate | | Moderate to High | ✓ | High | |
|-----|--|----------|--|------------------|---|------|--|

CERTIFICATION

This document certifies that the existing residence layout described in this report has been assessed as far as *reasonably practicable* for the inclusion of hazardous materials i.e. materials “*that may*” contain asbestos [ACM] or [ACD], paints “*that may*” contain lead, ceiling dusts “*that may*” contain lead or synthetic mineral fibres [SMF] in the existing structure.

This assessment and report was carried out by: John Spindler

Builders Licence No. 84050C

Signed for and on behalf of JONSPIN Building Services Pty. Limited

A handwritten signature in black ink, appearing to read 'John Spindler', is written over a light blue rectangular background.

John Spindler

Date of Issue: 15th November 2014