



## SITE SPECIFIC Risk Assessment

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

### TRADE: ROOF TILER

Job No:	7546	Client:	SHANI/HEATHMAN
Address:	7 OCEAN VIEW AVE, DOVER HEIGHTS	Supervisor:	DEAN BERINGER

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined -	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		2	Use trained 'workers' and team lifting. Rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Exposure to dust - Hazardous chemical - Biological -	Dust inhalation / skin and eye allergies/ irritations. Respiratory problems		✓			✓		3	Appropriate removal procedures for roofing material to contain dust. Use appropriate PPE	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Exposure to noise - Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV light / weather - UV light - glare Extreme temperatures	Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage		✓			✓		2	Reduce exposure where possible. Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working too close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical supply is isolated prior to work commencing. Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers'	
Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified Gas service - Hazardous chemical Biological	Electric shock or electrocution Gas explosion Inhalation and exposure to hazardous chemicals		✓		✓			3	Identify that the electrical supply / wiring is isolated prior to work commencing RCD installed on mains supply / portable generator Isolate gas service.	Site Supervisor / all 'workers'	
Gain access to roof Slips, trips, falls and accessibility - Inadequate access and access not suitably defined - Gravity - overbalancing	Slips, trips, falls and accessibility Muscle strain - back injuries and cuts Fall from ladder		✓		✓			1	Assess travel path and distance to work area Ensure unobstructed access work areas. Training on the safe use of ladders	Contractor / all 'workers'	
Stripping tiled roof surfaces - Slips, trips, falls and accessibility -	Falls through roof frame and from the roof edge Fractures, bruises		✓		✓			3	Assess travel path and distance to work area Ensure unobstructed access work areas.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Inadequate fall prevention system / work platform -  Pitch of roof - condition of tiles -  Windy and or wet conditions  Gravity - overbalancing  Manual tasks	lacerations and personal injuries  Muscle strain - back injuries and cuts								Appropriate removal procedures to contain dust  Provide perimeter guardrail / catch scaffold to roof surface.  Use trained 'workers' in safe working at heights.  Use safety harness.  Use designated drop areas to restrict traffic across the roof surface  Provide barricades to restrict access to work areas.  Wear appropriate PPE		
Walk on tiles that break under foot -  Slips, trips, falls and accessibility - walking in the middle of tiles - not tile lap -  Inadequate fall prevention system / work platform -  Pitch of roof -  Windy and or wet conditions -  Gravity - overbalancing  Manual tasks	Slips, trips and falls through roof surface.  Fractures, bruises lacerations and personal injuries		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access work areas.  Provide perimeter guardrail / catch scaffold to roof surface.  Use designated drop areas to restrict traffic across the roof surface  Provide training on safe working at heights and on brittle surfaces.  Use appropriate PPE	Contractor / all 'workers'	
Set out of roofing battens -  Slips, trips, falls and accessibility-  Inadequate fall prevention system / work platform -  Pitch of roof -  Windy and or wet conditions -  Gravity - overbalancing	Slips, trips and falls through framing  Muscle strain - back injuries and cuts		✓		✓			1	Assess travel path and distance to work area  Ensure unobstructed access work areas.  Provide perimeter guardrail / catch scaffold to roof surface.  Use experienced/ trained 'workers'.  Limit truss/rafter spacing to 600mm SWMS	Site Supervisor  Contractor / all 'workers'	


Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Manual tasks											
Cut in roofing battens -  Slips, trips, falls and accessibility.  Manual tasks	Slips, trips and falls through framing  Muscle strain - back injuries and cuts		✓		✓			1	Ensure unobstructed access to work areas.  Use experienced/ trained 'workers'.  Limit truss / rafter spacing to 600mm.  Wear appropriate PPE	Contractor / all 'workers'	
Cut and fix sarking - Slips, trips, falls and accessibility -  Inadequate fall prevention system / work platform -  Pitch of roof  Windy and or wet conditions  Gravity - overbalancing  Manual tasks	Slips, trips and falls from edge of roof and through the framing.  Fractures, bruises lacerations and personal injuries  Muscle strain - back injuries		✓		✓			1	Ensure unobstructed access to work areas.  Provide perimeter guardrail to the roof. Use trained 'workers'.  Limit truss / rafter spacing to 600mm.  Use safety harness.	Site Supervisor  Contractor / all 'workers'	
Use of electrical powered plant and equipment -  Electricity - Exposure to noise -	Electrical shock or electrocution  Hearing loss  Sight damage		✓			✓		2	RCD installed on mains supply / portable generator  Guards to plant and equipment fully operational.  Use of appropriate PPE.	Contractor/ all 'workers'	
Load roof - position elevator – Access to tiles and elevator  Manual tasks	Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		2	Ensure unobstructed access to tiles and elevator  Use trained 'workers' to operate plant and equipment.  Use trained 'workers' and team lifting  Rotate 'workers' and vary tasks.  Use appropriate PPE. SWMS	Contractor / all 'workers'	
Lay tiled roof	Slips, trips and falls from edge of roof		✓		✓			1	Provide perimeter guardrail / catch scaffold	Site Supervisor	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
covering - Slips, trips, falls and accessibility – Inadequate fall prevention system / work platform- Pitch of roof Windy and or wet conditions Gravity - overbalancing Manual tasks	Fractures, bruises lacerations and personal injuries Muscle strain - back injuries and cuts Over exertion or repetitive movements								to the roof surface. Safety harness Use trained and experienced 'workers' Rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Cut roof tiles to fit at hip / valleys - - dispose of tile off cuts from roof surface - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Pitch of roof - Windy and or wet conditions - Gravity - overbalancing Manual tasks	Slips, trips and falls from edge of roof. Muscle strain - back injuries and cuts Over exertion or repetitive movements Struck by falling objects.		✓			✓		2	Ensure unobstructed access to work areas. Provide perimeter guardrail to the roof surface Use designated drop areas to restrict traffic across the roof surface Provide barricades to restrict access to work areas. Use appropriate PPE.	Contractor / all 'workers'	
Bedding and pointing with lime / cement - Hazardous chemicals - Biological -	Inhalation of dust - respiratory problems. Eye and skin irritations / allergies		✓			✓		3	Provide training on safe use of lime and cement products. Use appropriate PPE and provide SDS.	Contractor / all 'workers'	
Site clean up on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Exposure to dust - Hazardous chemicals - Biological – Personal injuries - cuts and abrasions.		✓			✓		3	Remove any temporary barricades if no longer required Place all rubbish in appropriate bins Leave site / work area in a clean and tidy condition	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Ltd. and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Ltd. work site.

Company  
Name:

Signed by:



Signed by:

(Contractor PCBU)

for and on behalf of: **Cape Cod** Australia Pty. Limited

ABN: 54 000 605 407

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: