

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

**TRADE: INTERNAL LINING / CORNICE FIXER**

<b>Job No:</b>	<b>7704/15</b>	<b>Client:</b>	<b>PATHER</b>
<b>Address:</b>	22 Kinnard Way, Kellyville. NSW. 2155	<b>Supervisor:</b>	Andrew Cashmore

<b>Key:</b>	"1" action now	"2" action ASAP	"3" action ASAP
-------------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** All *manual tasks* are to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 [or as amended] and /or WorkCover NSW Code of Practice - Hazardous manual tasks

**Note 4:** Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of Part 4.4 Falls Clauses 78-80 of WHS Regulation 2011

**Note 5:** Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials -  Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access.  Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		2	Assess travel path and distance to work area  Use mechanical assistance to lift where practicable - provide training in the use of the equipment  Identify the risks and plan the tasks in consultation with the	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									<p><i>'workers'</i></p> <p>Ensure one [1] person is appointed to plan and take charge of the task</p> <p>Plan the task in stages - e.g. ensure grip is secure on sheets; lift to waist height; place support under load; team <i>'workers'</i> to re-group then lift sheet to carrying position or into position</p> <p>Use task specific trained <i>'workers'</i> and team lifting - rotate <i>'workers'</i> and vary tasks.</p> <p>Ensure enough space is available to safely manoeuvre the sheet</p> <p>Where possible, use <i>'workers'</i> of a similar height and capability to carry or position the sheets</p> <p>Provide additional team <i>'workers'</i> to assist that are proportional to the weight and difficulty of the task</p> <p>Ensure load is shared evenly</p> <p>Ensure team <i>'workers'</i> know their responsibility during the lift</p> <p>On sloping work surfaces ensure safe footing is provided.</p>		
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All <i>'workers'</i>	
Exposure to UV light / weather -  UV light - glare  Extreme temperatures	Skin cancer / sun burn -  Dehydration - heat stroke or fatigue  Sight damage		✓			✓		2	Reduce exposure where possible. Monitor <i>'workers'</i> condition Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	Contractor / all <i>'workers'</i>	
Exposure to dust/ chemical vapours- Hazardous chemical - Biological -	Dust and chemical vapour inhalation / skin and eye allergies/ irritations.  Respiratory problems		✓			✓		2	Use appropriate PPE - disposable dust / chemical vapour protection.	Contractor / all <i>'workers'</i>	
Use of electrical / battery powered	Electrical shock or electrocution		✓			✓		2	Identify the risks and plan the task in consultation with the	Contractor/ all <i>'workers'</i>	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
tools and equipment -  Electricity - Exposure to noise - Exposure to dust -  Hazardous chemicals - Biological - Equipment	Hearing loss  Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies -  Sight damage								'workers'  RCD installed on mains supply / portable generator  Protect power lead from damage - sharp edges / vehicular traffic  Use stands and hooks for leads in trafficable areas  Guards to plant and equipment fully operational.  Adequate ventilation and lighting  Use task specific trained 'workers'.  Use of appropriate PPE.		
Carry plasterboard sheet, wet area board, cornices and tools to ground floor work area -  Slips, trips, falls and accessibility -  Access ways not clearly defined-  Manual tasks	Slips, trips and falls  Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Ensure openings and voids in floors are fully covered.  Use task specific trained 'workers'. Rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Carrying plasterboard sheet wet area board and cornices up ramp or over roof and through window -  Slips, trips, falls and accessibility -  Slope of ramp -  Pitch of roof and roofing material -  Windy and or wet conditions -  Gravity - overbalancing  Manual tasks	Slips, trips and falls from ramp / or roof surface  Muscle strain - back injuries		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers'  Guardrails to ramp are in place - ramp and roof surfaces clean and dry.  Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry.  Perimeter and edge protection / catch scaffold when access from roof surface.  Use task specific trained 'workers' and team lifting - rotate 'workers' and vary	Contractor / all 'workers'	


Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									tasks.  Cut sheet to size at ground level.  Place sheets on upper floor prior to all external cladding being fixed. SWMS		
Fixing plasterboard sheets and cornices to ceiling/stairwell -  Slips, trips, falls and accessibility -  Inadequate work platform -  Gravity - overbalancing  Manual tasks	Slips, trips and falls from scaffold or work platform  Fractures, bruises lacerations and personal injuries  Back injuries - muscular strains		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Use of mechanical assistance where practicable  Use task specific trained 'workers' and team lifting.  Rotate 'workers' and vary tasks.  Use of scaffold over stairwell or high ceilings  SWMS	Contractor / all 'workers'	
Open stairwell - fixing and finishing plasterboard and cornices -  Slips, trips, falls and accessibility -  Inadequate work platform -  Gravity - overbalancing  Manual tasks	Slips, trips and falls from scaffold or work platform  Fractures, bruises lacerations and personal injuries  Back injuries - muscular strains		✓			✓		1	Identify the risks / hazards and plan the tasks in consultation with the 'workers'  Prevent access to opening - use safety signage.  Provide guardrail / edge protection to stairwell.  Cover stairwell with temporary sheeting [work platform].	Site Supervisor  Contractor / all 'workers'	
Use of adhesive to fix internal linings -  Hazardous chemicals - Biological	Inhalation of fumes respiratory problems.  Eye and skin irritations / allergies - sight damage		✓			✓		3	Identify the risks /hazards and plan the task in consultation with the 'workers'  Use task specific trained and experienced 'workers'  Regularly monitor air quality for chemical vapours  Provide adequate ventilation	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									Use appropriate PPE Make SDS available		
Sanding joints to plasterboard -  Exposure to dust - Hazardous chemicals - Biological	Dust inhalation - respiratory problems.  Eye irritations.		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Use of power sander with vacuum attached.  RCD installed on mains supply / portable generator  Guards to equipment fully operational.  Adequate ventilation and lighting  Use task specific trained 'workers' in the safe use of sanding machine.  Use appropriate PPE.	Contractor / all 'workers'	
Clean up of work area after fixing internal linings -  Slips, trips, falls and accessibility -  Struck by falling objects -  Hazardous chemicals - Biological -  Manual tasks	Slips, trips and falls Struck by falling off- cuts  Dust inhalation - respiratory problems - eye irritations.  Back injuries - muscular strains		✓		✓			1	Provide barricade to restrict access to the waste area/bin.  Place all associated building waste and rubbish in the designated waste area / skip bin  Don't store materials on roof or on scaffold.  Use task specific trained 'workers'.  Use of appropriate PPE  Remove any temporary barricades if no longer required	Contractor / all 'workers'  Site Supervisor	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company  
Name:

Signed by:



Signed by:

(Contractor PCBU)

ABN:

Address:

Phone:

Email:

for and on behalf of:

Cape Cod Australia Pty. Limited

ABN: 54 000 605 407

Builder's Licence No.: 5519