

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

**TRADE: DEMOLISHER - MANUAL**

<b>Job No:</b>	<b>7741/16</b>	<b>Client:</b>	<b>SIMPSON</b>
<b>Address:</b>	42 Lyton Street, Blacktown NSW 2148	<b>Supervisor:</b>	Shane Denny

<b>Key:</b>	"1" action now	"2" action ASAP	"3" action ASAP
-------------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and your Safe Work Method Statement prepared in accordance with WHS Regulation 2011 s309-315 Part 6.4

**Note 2:** Removal or disturbance of *materials that may contain* or be *contaminated by asbestos* [ACM] or [ACD] must meet the requirements of WHS Regulation 2011 - Chapter 8 s419-529

**Note 3:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 4:** All *manual tasks* are to comply with the requirements of WHS Regulation 2011 - Hazardous manual tasks Part 4.2 or Safe Work Australia - National Code of Practice for Manual Handling 2009 [or as amended] or Safe Work NSW Code of Practice - Hazardous manual tasks

**Note 5:** Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of WHS Regulation 2011 - Falls s78-80 Part 4.4

**Note 6: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.**

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed all weather access to site and work areas.  Unload and move equipment and materials to designated area to keep footpath / work place access clear	Site Supervisor / all 'workers'	
Stored materials -  Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas.	Site Supervisor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Protection of other 'workers' and the public -  Slips, trips, falls and accessibility -  Gravity - stability of the structure	Slips, trips and falls  Wind- borne dust  Injuries due to collapse - fractures, bruises lacerations and personal injuries		✓			✓		2	Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area  Use of shade cloth to isolate work area.  Monitor air quality for airborne dust/ fibres  Wet down dust.	Site Supervisor  Contractor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting. Rotate 'workers' and vary tasks	Contractor / all 'workers'	
Exposure to noise - equipment / plant	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	Contractor / all 'workers'	
Exposure to dust - Hazardous chemical - Biological -	Dust inhalation / skin and eye allergies/ irritations. Respiratory problems		✓			✓		3	Damp down area as work proceeds.  Monitor for airborne dust/ fibres Use appropriate PPE.	Contractor / all 'workers'	
Exposure to lead based paints -  Hazardous chemicals - Biological	Dust inhalation - respiratory problems  Skin and eye allergies/ irritations.		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Apply appropriate procedures necessary to contain dust / flaking paint surfaces.  Use appropriate PPE - disposable contact / dust protection.  Regularly monitor for airborne dust	Contractor / all 'workers'	
Exposure to UV light / weather -  UV light - glare  Extreme temperatures -	Skin cancer / sun burn -  Dehydration - heat stroke or fatigue  Sight damage		✓			✓		2	Reduce exposure where possible.  Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing.  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate	Licensed Electrical Contractor or Approved person  Site Supervisor	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
enclosed -  Working to close to electrical supply -  Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective									distance past the boundary	Contractor / all 'workers'	
Location of services - Electricity -  Insulation to old wiring frayed or brittle [conduit] or easily damaged –  water pipe electrified  Gas service -  Hazardous chemical Biological	Electric shock or electrocution  Gas service - explosion  Inhalation and exposure to hazardous chemicals.		✓		✓			3	Identify that the electrical service is isolated prior to work commencing.  RCD installed on mains supply / portable generator  Isolate gas supply.	Supervisor / all 'workers'	
Use of electrical / battery powered plant and equipment -  Electricity - Exposure to noise -	Electrical shock or electrocution  Hearing loss  Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  RCD installed on mains supply / portable generator  Protect power lead from damage - power saw blade / sharp edges / vehicular traffic  Use stands and hooks for leads in trafficable areas  Guards to plant and equipment fully operational.  Use task specific trained 'workers' in the use of the plant and equipment  Use of appropriate PPE.	Contractor/ all 'workers'	
Removal or disturbance of ceiling linings 'that may' be contaminated by lead dust, asbestos	Inhalation and exposure to fibres / dust - respiratory problems  Slips, trips and falls through		✓			✓		3	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area	Site Supervisor  Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
cement [ACM] dust or fibres -  Slips, trips, falls and accessibility -  Hazardous chemicals -  Biological -  Manual tasks -  Proximity to other 'workers' and public	frame  Fractures, bruises lacerations and personal injuries  Exposure to ceiling dust - eye and skin irritations - respiratory problems.  Exposure to lead based paints -								Ensure unobstructed access to work areas  Conduct hazardous chemical assessment prior to work commencement of the works.  Appropriate removal procedures to contain dust / fibres  Regularly monitor for airborne dust/ fibres  Use task specific trained / experienced 'workers' - ensure 'workers' know their responsibility during the work / removal process  Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area by others  Remove ceiling sheets with minimal breakage  Wet down to minimise dust / fibre release  Use appropriate PPE SWMS		
Hand demolish timber framed and clad walls at ground level -  Slips, trips, falls and accessibility -  Access ways not clearly defined -  Electricity -  Exposure to dust -  Manual tasks -  Hazardous chemicals -  Biological -  Gravity - stability of the structure -  Proximity to other 'workers'	Slips, trips and falls  Electric shock or electrocution  Muscle strain - back injuries and cuts  Over exertion or repetitive movements.  Inhalation and exposure to dust - skin and eye irritations and allergies.  Exposure to lead based paints -  Injuries due to collapse		✓		✓			2	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Regularly monitor stability of the structure  Use task specific trained / experienced 'workers' - rotate 'workers' and vary tasks  Guards to plant and equipment fully operational  Appropriate warning signage and barricades to restrict access into the work area.  Wet down to minimise dust	Supervisor  Contractor / all 'workers'	


Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									release.  Regularly monitor for airborne dust / fibres  Use appropriate PPE SWMS		
Access and work in confined space  Ergonomic -  Hazardous chemicals -  Biological -  Extreme temperature	'Worker' trapped in confined space  Inhalation and exposure to dust  Skin and eye irritations and allergies  Dehydration		✓			✓		3	Identify the risks and plan the task in consultation with the 'workers'  Use task specific trained, experienced 'workers'.  Rotate 'workers' and vary tasks  Use task specific trained 'workers' in safe working in confined spaces  Use of appropriate PPE  Monitor for airborne dust/ fibres  Monitor 'workers' condition within the work area  Adequate fluid intake  Adequate ventilation and lighting - where required provide for two [2] fan air circulation system.	Contractor / all 'workers'	
Clean up of debris / waste - by hand  Slips, trips, falls and accessibility –  Access ways not clearly defined -  Manual tasks -  Hazardous chemicals -  Biological -  Exposure to dust -	Muscle strain - back injuries and cuts / abrasions  Over exertion or repetitive movements  Inhalation and exposure to dust / respiratory problems  Skin and eye irritations and allergies.		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Damp down area as work proceeds.  Monitor for airborne dust/ fibres  Use task specific trained and experienced 'workers'.  Rotate 'workers' and vary tasks  Use appropriate PPE. SWMS	Supervisor  Contractor / all 'workers'	
Using bucket / wheel barrow to remove debris / spoil -  Slips, trips, falls and accessibility -	Slips, trips and falls.  Back injury - muscle strain / sprain - cuts		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Manual tasks									Ensure unobstructed access to work areas.  Use task specific trained 'workers' and rotate 'workers' tasks.  Limit the weight of each bucket load / wheelbarrow  SWMS		
Use of ramp to load truck with wheelbarrow -  Slips, trips, falls and accessibility -  Slope of ramp  Site and weather conditions - wet site / rain -  Manual tasks	Slips, trips and falls  Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access between work area and truck loading area.  Ramp surface clean and dry  Use task specific trained 'workers'  SWMS	Site Supervisor  Contractor / all 'workers'	
Site clean up on completion of work  Manual tasks  Exposure to dust -  Hazardous chemicals  Biological -	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries - cuts and abrasions.		✓			✓		3	Place all associated building waste and rubbish in the designated waste area / skip bin  Leave site / work area in a clean and tidy condition  Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company  
Name:

Signed by:



Signed by:

(Contractor PCBU)

ABN:

Address:

Phone:

Email:

for and on behalf of:

Cape Cod Australia Pty. Limited

ABN: 54 000 605 407

Builder's Licence No. 5519