

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

**TRADE: ASBESTOS [AC] or ASBESTOS CONTAINED MATERIAL [ACM]
REMOVAL - over 10.0m²**

Job No:	7626/14	Client:	MERCHANT
Address:	9 Burringbar Street, North Balgowlah NSW	Supervisor:	MATT SAUNDERS

Key:	"1" action now	"2" action ASAP	"3" action ASAP
-------------	----------------	-----------------	-----------------

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: Removal of *materials that may contain asbestos* [ACM] or [ACD] must meet the requirements of WHS Regulation 2011 - Chapter 8

Note 3: all *manual tasks* to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 or WorkCover NSW Code of Practice - Hazardous manual tasks

Note 4: Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas Provide and maintain barricades to isolate stored material and to restrict access Provide designated waste area	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting Rotate 'workers' and vary	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									tasks Use appropriate PPE where necessary		
Exposure to dust / fibres - Hazardous chemicals - Biological -	Dust / fibre inhalation - respiratory problems Skin and eye allergies/ irritations.		✓			✓		2	Appropriate procedures to contain dust Regularly monitor for airborne dust/ fibres Use appropriate PPE - disposable dust protection	Contractor / all 'workers'	
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment Use appropriate PPE	All 'workers'	
Exposure to UV light / weather - UV light - glare Extreme temperatures	Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage		✓			✓		2	Reduce exposure where possible Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen Wear appropriate PPE	Contractor / all 'workers'	
Protection of other 'workers' and the public - Slips, trips, falls and accessibility Biological	Exposure to wind- borne dust / fibres.		✓			✓		3	Appropriate warning signage and fencing to restrict access into the work area. - extend temporary barricades a nominal 10.0m from asbestos [ACM] work Use of shade cloth around work area Wet down to minimise dust / fibre release Regularly monitor for airborne dust/ fibres Provide information to neighbouring properties	Site Supervisor Contractor / all 'workers'	
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply - Strong winds causing power lines to swing close to work area -	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor / or Approved person Site Supervisor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Wet conditions making 'tiger tails' ineffective											
Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified Gas - Hazardous chemical Biological	Electric shock or electrocution Gas service - explosion Inhalation and exposure to hazardous chemicals.		✓		✓			3	Isolate electrical service / wiring RCD installed on mains supply / portable generator Isolate gas service	Site Supervisor / all 'workers'	
Working at height - [over 2.0m] Inadequate fall prevention system / work platform Old roofing material or skylight/s - brittle Increased traffic on roof surface - walking in the middle of battens Slips, trips, falls and accessibility Gravity - overbalancing Windy and or wet conditions	Fall from roof edge, work platform/ through roof or roof framing Fractures, bruises lacerations and personal injuries		✓		✓			1	Assess travel path and distance to work area Ensure unobstructed access to work areas Identify the risks and plan the task in consultation with the 'workers' Provide guardrails and perimeter edge protection Scaffold / work platform to outer perimeter Use task specific trained / experienced 'workers' SWMS	Site Supervisor Contractor / all 'workers'	
Removal of eave and porch soffit that may contain asbestos cement [ACM] - Hazardous chemicals Biological - Slips, trips and falls Manual tasks Proximity to other 'workers' and public.	Inhalation and exposure to ACM fibres / dust - respiratory problems. Fall from scaffolding / work platform Fractures, bruises lacerations and personal injuries Muscle strain - back injuries and cuts		✓			✓		3	Assess travel path and distance to work area Ensure unobstructed access to work areas Identify the risks and plan the task in consultation with the 'workers' Conduct hazardous chemical assessment prior to commencement of the works Regularly monitor for airborne dust/ fibres Appropriate removal	Site Supervisor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									<p>procedures to contain dust / fibres</p> <p>Use trained experienced 'workers'</p> <p>Appropriate warning signage and barricades to restrict access into the work area.</p> <p>Remove sheets with minimal breakage</p> <p>Wet down to minimise dust / fibre release</p> <p>Seal residues of ACM that cannot be removed from timber framed members</p> <p>Wrap all removed material in heavy duty plastic sheeting and seal</p> <p>Use appropriate PPE SWMS</p>		
<p>Removal of malthoid sarking <i>that may</i> contain asbestos [ACM] from under the roofing tiles -</p> <p>Increased traffic on roof surface -</p> <p>Walking on brittle roofing tiles -</p> <p>walking in the middle of the roofing battens -</p> <p>Hazardous chemicals</p> <p>Windy and or wet conditions</p> <p>Biological</p> <p>Slips, trips and falls</p> <p>Gravity - overbalancing</p> <p>Manual tasks</p> <p>Proximity to other</p>	<p>Inhalation and exposure to ACM fibres / dust - respiratory problems</p> <p>Slips, trips and falls from roof / work platform / through ceiling frame.</p> <p>Fractures, bruises lacerations and personal injuries</p> <p>Exposure to ceiling / insulation dust.</p> <p>Muscle strain - back injuries and cuts</p>		✓			✓		3	<p>Assess travel path and distance to work area</p> <p>Ensure unobstructed access to work areas</p> <p>Identify the risks and plan the task in consultation with the 'workers'</p> <p>Conduct hazardous chemical assessment prior to commencement of the works</p> <p>Regularly monitor for airborne dust/ fibres</p> <p>Appropriate removal procedures to contain dust / fibres</p> <p>Use task specific trained /experienced 'workers'</p> <p>Appropriate warning signage and barricades to restrict access into the work area</p> <p>Remove the malthoid sarking with minimal tearing or breakage</p> <p>Seal residues of malthoid sarking that cannot be</p>	<p>Site Supervisor</p> <p>Contractor / all 'workers'</p>	


Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
'workers' and public									<p>removed from timber roof members</p> <p>Wrap all removed malthoid sarking in heavy duty plastic sheeting and seal</p> <p>Pick up any malthoid sarking debris in roof space and decontaminate</p> <p>Use appropriate PPE SWMS</p>		
<p>Use of electrical powered / battery operated tools -</p> <p>Electricity -</p> <p>Exposure to noise -</p> <p>Exposure to dust -</p> <p>Hazardous chemicals</p> <p>Biological -</p> <p>Plant / equipment</p>	<p>Electric shock or electrocution</p> <p>Hearing loss</p> <p>Inhalation of dust - respiratory problems.</p> <p>Eye and skin irritations / allergies -</p> <p>Sight damage</p>		✓			✓		2	<p>Identify the risks and plan the task in consultation with the 'workers'</p> <p>Protect power lead from damage - power saw blade / sharp edges / vehicular traffic</p> <p>Use stands and hooks for leads in trafficable areas</p> <p>Guards to power tools fully operational.</p> <p>Monitor for airborne dust/ fibres</p> <p>Adequate ventilation and lighting</p> <p>Use of appropriate PPE.</p> <p>Use task specific trained 'workers'.</p>	Contractor / all 'workers'	
<p>Ladder access to work areas -</p> <p>Slips, trips, falls and accessibility -</p> <p>Gravity - overbalancing</p>	<p>Fall from ladder</p> <p>Fractures, bruises lacerations and personal injuries</p>		✓		✓			1	<p>Identify the risks and plan the task in consultation with the 'workers'</p> <p>Use task specific trained 'workers'.</p> <p>Use approved ladder.</p> <p>Limit the use of ladders.</p>	Contractor / all 'workers'	
<p>Work from extension ladder -</p> <p>Slips, trips, falls and accessibility -</p> <p>Inadequate work platform -</p> <p>Windy and or wet conditions -</p>	<p>Fall from ladder</p> <p>Fractures, bruises lacerations and personal injuries</p>		✓		✓			3	<p>Identify the risks and plan the tasks in consultation with the 'workers'</p> <p>Use scaffold as working platform</p> <p>Ensure ladder is at 4:1 slope</p>	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Gravity - overbalancing									Secure ladder at base and top Ensure 'workers' face the ladder when climbing up and down ladder Provide and maintain barricades to restrict access to work area Limit the use of ladders		
Site clean up on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Inhalation of dust - respiratory problems. Eye and skin irritations / allergies Personal injuries - cuts and abrasions. .		✓			✓		3	Place sealed heavy duty plastic bags and all rubbish in the designated waste area / skip bin Leave site / work area in a clean and tidy condition Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company
Name:

Signed by:



for and on behalf of: Cape Cod Australia Pty. Limited

ABN: 54 000 605 407

Builder's Licence No.: 5519

Signed by:

(Contractor PCBU)

ABN:

Address:

Phone:

Fax:

Email: