

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

TRADE: EAVE GUTTER FIXER

Job No:	7622/14	Client:	WALSH & KNOWLES
Address:	15 St James Road, Bondi Junction NSW 2022	Supervisor:	David Wahba

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

Note 3: all *manual tasks* to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 and /or WorkCover NSW Code of Practice - Hazardous manual tasks

Note 4: Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Access ways not clearly defined Slips, trips, falls and accessibility	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials - Access ways not clearly defined Slips, trips, falls and accessibility	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work area Provide and maintain barricades to isolate stored material and to restrict access. Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting. Use appropriate PPE where necessary.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV light / weather - UV light - glare Extreme temperatures	Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage		✓			✓		2	Reduce exposure where possible. Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Exposure to dust Hazardous chemical - Biological -	Dust and chemical vapour inhalation / skin and eye allergies/ irritations. Respiratory problems		✓			✓		2	Use appropriate PPE - disposable dust protection.	Contractor / all 'workers'	
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing. Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers'	
Carrying materials up ramp / scaffold - Slips, trips, falls and accessibility - Slope of ramp Windy and or wet conditions - Manual tasks	Slips, trips and falls Back injuries - sprains and strains		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to site and work areas Guardrails to ramp are in place - ramp surface clean and dry. Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry. Use task specific trained 'workers' and team lifting.-	Site Supervisor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									<p>ensure team 'workers' know their responsibility during the work process</p> <p>SWMS</p>		
<p>Working at height from scaffold / work platform -</p> <p>Inadequate fall prevention system / work platform</p> <p>Slips, trips, falls and accessibility -</p> <p>Gravity - overbalancing</p> <p>Windy and or wet conditions</p>	Slips, trips and falls from work platform.		✓			✓		3	<p>Identify the risks and plan the tasks in consultation with the 'workers'</p> <p>Scaffold guardrails and work platform is complete - clean and dry</p> <p>Use task specific trained / trained 'workers' - additional 'workers' to handle long lengths of barge capping, guttering and accessories</p> <p>Train 'workers' in safe working at heights.</p> <p>Limit the use of ladders</p> <p>Use buckets to retain off cuts and tools on working deck.</p> <p>Provide barricades to restrict access to work areas.</p>	<p>Site Supervisor</p> <p>Contractor / all 'workers'</p>	
<p>Working at height from roof surface</p> <p>Inadequate fall prevention system / work platform</p> <p>Slips, trips, falls and accessibility -</p> <p>Gravity – overbalancing</p> <p>Pitch of roof- roofing material</p> <p>Windy and or wet conditions</p>	<p>Slips, trips and falls from edge of roof or from work platform.</p> <p>Cuts and abrasions</p> <p>Struck by falling objects</p>		✓			✓		2	<p>Identify the risks and plan the tasks in consultation with the 'workers'</p> <p>Assess travel path and distance to work area</p> <p>Ensure unobstructed access to work areas.</p> <p>Perimeter and edge protection / catch scaffold when working from roof surface.</p> <p>Use task specific trained / experienced 'workers' - additional 'workers' to handle long lengths of barge capping, guttering and accessories</p> <p>Use buckets to retain off cuts and tools on working deck.</p> <p>Provide barricades to restrict access to work area.</p> <p>Use of PPE by other 'workers'</p>	Contractor / all 'workers'	
Work access using	Fall from ladder.		✓		✓			3	Identify the risks and plan the	Contractor / all	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
extension / step ladder - Slips, trips, falls and accessibility - Windy and or wet conditions Gravity - overbalancing									tasks in consultation with the 'workers' Use scaffold as working platform. Use task specific trained and experienced 'workers'. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure workers face the ladder when climbing up and down. Provide and maintain barricades to restrict access to work area. Limit the use of ladders	'workers'	
Cutting / fixing metal roof products using electrical powered / battery operated tools - Electricity - RCD not installed on mains supply or portable generator	Electric shock or electrocution		✓		✓			1	Identify the risks and plan the tasks in consultation with the 'workers' Protect power lead from damage - power saw blade / sharp edges on roofing products Use stands and hooks for leads in trafficable areas RCD installed on mains supply / portable generator Training 'workers' in the safe use of electrical powered tools	Contractor / all 'workers'	
Site clean up on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Inhalation of dust - respiratory problems. Eye and skin irritations / allergies Personal injuries - cuts and abrasions. .		✓			✓		3	Place all associated building waste and rubbish in the designated waste area / skip bin Leave site / work area in a clean and tidy condition Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company
Name:

Signed by:



for and on behalf of:

Cape Cod Australia Pty. Ltd.

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: