

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

TRADE: ELECTRICIAN

Job No:	7604	Client:	Daly
Address:	107 Cecily Street, Lilyfield	Supervisor:	John Walton

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

Note 3: Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to site areas. Provide and maintain barricades to isolate material and to restrict access. Provide designated waste storage areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Use trained 'workers' and team lifting. Rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV	Skin cancer / sun		✓			✓		2	Reduce exposure where	Contractor / all	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
light / weather - UV light - glare Extreme temperatures	burn - Dehydration - heat stroke or fatigue Sight damage								possible. Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE.	'workers'	
Working on "live" circuits - Electricity	Electric shock or electrocution		✓		✓			3	Isolate power. Tag and tape terminated all circuits Use insulated ladders Use trained 'workers'. SWMS	Site Supervisor Contractor / all 'workers'	
Carry cable drums and tools to ground floor work areas - Slips, trips, falls and accessibility - Access ways not clearly defined Manual tasks	Slips, trips and falls Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas. Use trained 'workers'. Rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Carry cable drums and tools up ramp scaffold - Slips, trips, falls and accessibility - Inadequate fall prevention system - Slope of ramp - Windy and or wet conditions - Manual tasks	Slips, trips and falls from ramp / scaffold Muscle strain - back injuries and cuts		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas. Guardrails to ramp are in place. Ramp surface clean and dry. Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry. Team lifting and carrying. Rotate 'workers' and vary tasks. SWMS	Contractor / all 'workers'	
Working at height - from scaffold - fit off to upper external of home Slips, trips, falls and accessibility - Inadequate fall	Slips, trips and falls from work platforms Fractures, bruises lacerations and personal injuries Fall from ladder		✓		✓			2	Assess travel path and distance to work area Ensure unobstructed access to work areas. Scaffold guardrails and toe boards in place - work platform complete, clean and	Scaffolder Site Supervisor Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
prevention system / work platform - Windy and or wet conditions - Gravity - overbalancing									dry. Provide barricades to restrict access to around / under work areas. Train ' <i>workers</i> ' in safe working at heights. Correct use of ladders. Limit the use of ladders. Use of appropriate PPE		
Work from step / extension ladder- Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Gravity - overbalancing	Fall from ladder		✓		✓			2	Assess travel path and distance to work area Ensure unobstructed access to work areas. Use scaffold as a working platform. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure <i>workers</i> face the ladder when climbing up and down ladder. Provide and maintain barricades to restrict access to work area. Limit the use of ladders	Contractor / all ' <i>workers</i> '	
Working within existing roof covering / frame - Electricity - Slips, trips, falls and accessibility - Gravity - overbalancing Hazardous chemicals- Biological - Ergonomic - Extreme temperatures	Electric shock or electrocution Accessibility Fall through framing members Insulation and ceiling dust/ fibres - respiratory problems Eye and skin irritations, allergies ' <i>Worker</i> ' trapped in confined space Dehydration		✓			✓		3	Use trained and experienced ' <i>workers</i> '. Rotate ' <i>workers</i> ' and vary tasks. Train ' <i>workers</i> ' in safe working in confined roof spaces. Monitor ' <i>workers</i> ' within the roof space. Adequate fluid intake Adequate ventilation and lighting. Use of appropriate PPE.	Contractor / all ' <i>workers</i> '	
Site clean up on	Exposure to dust -		✓			✓		3	Remove any temporary	Contractor / all ' <i>workers</i> '	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Hazardous chemicals - Biological - Personal injuries - cuts and abrasions.								barricades if no longer required Place all rubbish in appropriate bins Leave site / work area in a clean and tidy condition		

I / We have consulted with Cape Cod Australia Pty. Ltd. and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Ltd. work site.

Company
Name:

Signed by:



for and on behalf of:

Cape Cod Australia Pty. Limited

Signed by:

Builder's Licence No.: 5519

(Contractor PCBU)

ABN: 54 000 605 407

ABN:

Address:

Phone:

Fax:

Email: