

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

**TRADE: FIX OUT CARPENTER**

<b>Job No:</b>	<b>7622/14</b>	<b>Client:</b>	<b>WALSH &amp; KNOWLES</b>
<b>Address:</b>	15 St James Road, Bondi Junction NSW 2022	<b>Supervisor:</b>	David Wahba

<b>Key:</b>	"1" action now	"2" action ASAP	"3" action ASAP
-------------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** all *manual tasks* to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 and /or WorkCover NSW Code of Practice - Hazardous manual tasks

**Note 4:** Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas - Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials -  Slips, trips, falls and accessibility -  Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas.	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting. Rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment Use appropriate PPE	All 'workers'	
Exposure to UV	Skin cancer / sun		✓			✓		2	Reduce exposure where	Contractor / all	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
light / weather -  UV light - glare  Extreme temperatures	burn -  Dehydration - heat stroke or fatigue  Sight damage								possible.  Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	'workers'	
Exposure to dust/ chemical vapours Hazardous chemical - Biological -	Dust and chemical vapour inhalation / skin and eye allergies/ irritations.  Respiratory problems		✓			✓		2	Identify the risks / hazards and plan the tasks in consultation with the 'workers'  Use appropriate PPE - disposable dust / chemical vapour protection.	Contractor / all 'workers'	
Exposure to lead based paints -  Hazardous chemicals - Biological	Dust inhalation - respiratory problems  Skin and eye allergies/ irritations.		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Apply appropriate procedures necessary to contain dust / flaking paint surfaces.  Use appropriate PPE - disposable contact / dust protection.  Regularly monitor for airborne dust	Contractor / all 'workers'	
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working too close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing.  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person  Site Supervisor  Contractor / all 'workers'	
Carrying fix out materials, flooring doors and tools to ground floor work area - Slips, trips, falls and accessibility -	Slips, trips and falls  Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access ways not clearly defined -  Manual tasks									Ensure openings and voids in floors are fully covered.  Use task specific trained 'workers'. Rotate 'workers' and vary tasks.		
Working at height on timber deck and timber balustrade -  Slips, trips, falls and accessibility -  Inadequate fall prevention system / work platform -  Gravity - overbalancing  Windy and or wet conditions	Fall from deck edge / work platform  Fall through deck framing  Fractures, bruises lacerations and personal injuries		✓		✓			1	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access work areas  Provide guardrails, perimeter edge protection / catch scaffold  Scaffold / work platform to balcony / deck area  Use task specific trained / experienced 'workers'  SWMS	Site Supervisor  Contractor / all 'workers'	
Carrying fix out materials, doors and tools up ramp or over roof and through window -  Slips, trips, falls and accessibility -  Inadequate fall prevention system -  Windy and or wet conditions -  Slope of ramp / pitch of roof - roofing material  Manual tasks	Slips, trips and falls from ramp or roof surface  Fractures, bruises lacerations and personal injuries  Muscle strain - back injuries and cuts		✓			✓		2	Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp and roof surfaces clean and dry.  Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry.  Perimeter and edge protection / catch scaffold when access from roof surface.  Use task specific trained 'workers' and team lifting.  Rotate 'workers' and vary tasks.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									SWMS		
Carry vanity unit to ground floor work area - Slips, trips, falls and accessibility - Access ways not clearly defined - Manual tasks	Slips, trips and falls Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to work areas. Ensure openings and voids in floors are fully covered. Use task specific trained and experienced 'workers' and team lifting	Contractor / all 'workers'	
Carrying vanity unit and bath up ramp / scaffold or up stairs Slips, trips, falls and accessibility - Slope of ramp - Windy and or wet conditions - Manual tasks	Slips, trips, falls and accessibility. Back injuries - strains and sprains		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to work area. Guardrails to ramp are in place. Ramp surface clean and dry. Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry. Use task specific trained 'workers' and team lifting.	Contractor Contractor / all 'workers'	
Stairwell opening - roughed-in stair no guardrail - Slips, trips, falls and accessibility - Inadequate fall prevention system- Gravity - overbalancing	Falls through open stairwell- Fractures, bruises lacerations and personal injuries		✓		✓			1	Identify the risks / hazards and plan the task in consultation with the 'workers' Prevent access to opening. Provide guardrail / edge protection. Cover stairwell with temporary sheeting.	Contractor/ all 'workers'	
Carrying fix out materials / flooring / tools up stairs - Slips, trips, falls and accessibility - Manual tasks	Slips, trips and falls on stairs. Back injuries- muscle strain / sprain		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to work areas.	Contractor/ all 'workers'	


Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									Use task specific trained 'workers' and team lifting. Rotate 'workers' and vary tasks.  SWMS		
Use of electrical powered / battery operated tools - Electricity - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological - Equipment	Electrical shock or electrocution  Hearing loss  Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies -  Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  RCD installed on mains supply / portable generator  Protect power lead from damage - power saw blade / sharp edges / vehicular traffic  Use stands and hooks for leads in trafficable areas  Guards to plant and equipment fully operational.  Adequate ventilation and lighting  Monitor for airborne dust/ fibres  Use task specific trained 'workers'.  Use of appropriate PPE.	Contractor/ all 'workers'	
Use of pneumatic operated tools and equipment -  Compressed air - Exposure to noise - Exposure to dust - Hazardous chemicals Biological - Plant / equipment	Impact injury from projectiles  Hearing loss  Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies -  Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Appropriate warning signage and barricades to restrict access into the work area  Ensure unobstructed access work areas  Regularly monitor that air hoses are securely engaged and not damaged  Guards to tools fully operational  Protect air line from damage - power saw blade / sharp edges / vehicular traffic  Use of appropriate PPE.	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
									Use task specific trained 'workers'.		
<p>Working with chemically treated timber, pine or medium density fibre-board MDF] -</p> <p>Exposure to dust -</p> <p>Hazardous chemicals -</p> <p>Biological</p>	<p>Inhalation of dust - respiratory problems.</p> <p>Eye and skin irritations / allergies -</p> <p>Sight damage</p>		✓			✓		2	<p>Identify the risks / hazards and plan the task in consultation with the 'workers'</p> <p>Train 'workers' in the safe handling and cutting of hazardous materials.</p> <p>Adequate ventilation and lighting</p> <p>Monitor for airborne dust/ fibres</p> <p>Use of appropriate PPE</p> <p>Provide SDS for product.</p>	Contractor/ all 'workers'	
<p>Site clean up on completion of work</p> <p>Manual tasks</p> <p>Exposure to dust -</p> <p>Hazardous chemicals</p> <p>Biological -</p>	<p>Inhalation of dust - respiratory problems.</p> <p>Eye and skin irritations / allergies</p> <p>Personal injuries - cuts and abrasions.</p>		✓			✓		3	<p>Place all associated building waste and rubbish in the designated waste area / skip bin</p> <p>Leave site / work areas in a clean and tidy condition</p> <p>Remove any temporary barricades if no longer required</p>	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company  
Name:

Signed by:



for and on behalf of:

Cape Cod Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: