



## SITE SPECIFIC Risk Assessment

Date:		New	✓	Revised		Page	
-------	--	-----	---	---------	--	------	--

### TRADE: METAL FASCIA / GUTTER FIXER

Job No:	7527	Client:	ROCHAT
Address:	35 LAWSON STREET, BONDI JUNCTION	Supervisor:	JONATHON STEWART

Key:	"1" action now	"2" action ASAP	"3" action ASAP
------	----------------	-----------------	-----------------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** Review of Control Measures - *If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the tasks.*

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
Access to site / work areas -  Access ways not clearly defined  Slips, trips, falls and accessibility	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials -  Access ways not clearly defined  Slips, trips, falls and accessibility	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work area  Provide and maintain barricades to isolate stored material and to restrict access.  Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Use trained 'workers' and team lifting. Use appropriate PPE where necessary.	Contractor / all 'workers'	
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV light / weather -	Skin cancer / sun burn -		✓			✓		2	Reduce exposure where possible.	Contractor / all 'workers'	


Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
UV light - glare  Extreme temperatures	Dehydration - heat stroke or fatigue  Sight damage								Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.		
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working too close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing.  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person  Site Supervisor  Contractor / all 'workers'	
Working at height - scaffold as work platform -  Inadequate fall prevention system / work platform  Slips, trips, falls and accessibility -  Gravity - overbalancing  Windy and or wet conditions	Slips, trips and falls from work platform.		✓			✓		3	Scaffold guardrails and work platform is complete - clean and dry  Use experienced / trained 'workers' - additional 'workers' to handle long lengths of fascia / barge capping, guttering and accessories  Train 'workers' in safe working at heights.  Limit the use of ladders  Use buckets to retain off cuts and tools on working deck.  Provide barricades to restrict access to work areas.	Site Supervisor  Contractor / all 'workers'	
Working at height  Inadequate fall prevention system / work platform  Slips, trips, falls and accessibility -  Gravity -	Slips, trips and falls from edge of roof or from work platform.  Cuts and abrasions  Struck by falling objects		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Perimeter and edge protection / catch scaffold when working from roof	Contractor / all 'workers'	

Job Step / Hazard	Potential Harm	Likelihood			Result			Priority	Possible Controls	Responsible Person/s	Date
		Likely	Possible	Unlikely	Major	Severe	Minor				
overbalancing  Windy and or wet conditions									surface.  Use experienced / trained 'workers' - additional 'workers' to handle long lengths of fascia / barge capping, guttering and accessories  Use buckets to retain off cuts and tools on working deck.  Provide barricades to restrict access to work area. Use of PPE by other 'workers'		
Site clean up on completion of work  Manual tasks  Exposure to dust -  Hazardous chemicals  Biological -	Exposure to dust - Hazardous chemicals - Biological -  Personal injuries - cuts and abrasions.		✓			✓		3	Remove any temporary barricades if no longer required  Place all rubbish in appropriate bins  Leave site / work area in a clean and tidy condition	Contractor / all 'workers'	

I / We have consulted with Cape Cod Australia Pty. Ltd. and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Ltd. work site.

Company  
Name:

Signed by:



for and on behalf of:

*Cape Cod* Australia Pty. Limited

Signed by:

ABN: 54 000 605 407

(Contractor PCBU)

Builder's Licence No.: 5519

ABN:

Address:

Phone:

Fax:

Email: