

SITE SPECIFIC Risk Assessment

| Date: New ✓ Revised Page | |
|----------------------------------|--|
|----------------------------------|--|

TRADE: METAL FASCIA / BARGE / EAVE GUTTER FIXER

| Job No: | 7697/15 | Client: | GUNNER & WILLIAMS |
|----------|--|-------------|-------------------|
| Address: | 5 Coniston Place, Castle Hill NSW 2154 | Supervisor: | Gary Klomp |

| Key: | "1" action now | "2" action ASAP | "3" action ASAP |
|------|----------------|-----------------|-----------------|
| | | | |

Note 1: Refer to the general Safety Plan and your Safe Work Method Statement prepared in accordance with WHS Regulation 2011 s309-315 Part 6.4

Note 2: Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

Note 3: All *manual tasks* are to comply with the requirements of WHS Regulation 2011 - Hazardous manual tasks Part 4.2 or Safe Work Australia - National Code of Practice for Manual Handling 2009 [or as amended] or Safe Work NSW Code of Practice - Hazardous manual tasks

Note 4: Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of WHS Regulation 2011 - Falls s78-80 Part 4.4

Note 5: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks

| | | Li | kelih | ood | | Resu | lt | | | | |
|---|------------------------|--------|----------|----------|-------|----------|-------|----------|---|---------------------------------|------|
| Job Step / Hazard | Potential Harm | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls | Responsible Person/s | Date |
| Access to site / work areas - Access ways not clearly defined Slips, trips, falls and accessibility | Slips, trips and falls | | ✓ | | | ✓ | | 3 | Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed all weather access to site and work areas. Unload and move equipment and materials to designated area to keep footpath / work place access clear | Site Supervisor / all 'workers' | |
| Stored materials - Access ways not clearly defined Slips, trips, falls and accessibility | Slips, trips and falls | | √ | | | ✓ | | 2 | Assess travel path and distance to work area Ensure unobstructed access to work area Provide and maintain barricades to isolate stored material and to restrict access. Provide designated waste | Site Supervisor / all 'workers' | |

| | | Li | kelih | ood | | Resu | lt | | | | |
|--|---|--------|----------|----------|-------|----------|-------|----------|--|--|------|
| Job Step / Hazard | Potential Harm | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls | Responsible Person/s | Date |
| Manual tasks | Muscle strain - back injuries and cuts Over exertion or repetitive movements | | ✓ | | | ✓ | | 2 | areas Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting. Use appropriate PPE where necessary. | Contractor / all 'workers' | |
| Exposure to noise Plant / equipment | Hearing damage | | ✓ | | | ✓ | | 2 | Isolate plant and equipment. Use appropriate PPE | All 'workers' | |
| Exposure to UV light / weather - UV light - glare Extreme temperatures | Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage | | ✓ | | | √ | | 2 | Reduce exposure where possible. Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE. | Contractor / all 'workers' | |
| Exposure to dust Hazardous chemical - Biological - | Dust and chemical vapour inhalation / skin and eye allergies/irritations. Respiratory problems | | ✓ | | | √ | | 2 | Use appropriate PPE - disposable dust protection. | Contractor / all 'workers' | |
| Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective | Electric shock or electrocution | | √ | | | √ | | 3 | Identify that the electrical service is isolated prior to work commencing. Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold extended an appropriate distance past the boundary | Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers' | |
| Carrying materials up ramp / scaffold - Slips, trips, falls and accessibility - Slope of ramp Windy and or wet conditions - Manual tasks | Slips, trips and falls Back injuries - strains and sprains | | ✓ | | | ✓ | | 2 | Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to site and work areas Guardrails to ramp are in place - ramp surface clean and dry. Guardrails and toe boards to scaffold are in place and work platform complete, clean and dry. | Site Supervisor Contractor / all 'workers' | |

| | | Li | kelih | ood | I | Result | | | | | |
|---|---|--------|----------|----------|-------|----------|-------|----------|---|-----------------------------------|------|
| Job Step / Hazard | Potential Harm | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls | Responsible Person/s | Date |
| | | | | | | | | | Use task specific trained 'workers' and team lifting ensure team 'workers' know their responsibility during the work process | | |
| | | | | | | | | | SWMS Identify the risks and plan the | | |
| | | | | | | | | | tasks in consultation with the 'workers' | | |
| | | | | | | | | | Scaffold guardrails and work platform is complete - clean and dry | | |
| Working at height from scaffold / work platform - | | | | | | | | | Use task specific trained / trained 'workers' - additional 'workers' to handle long lengths of fascia / barge capping, guttering and accessories | | |
| prevention system / work platform | Slips, trips and falls from work platform. | | √ | | | √ | | 3 | Train 'workers' in safe working at heights. | Site Supervisor Contractor / all | |
| Slips, trips, falls and accessibility - | | | | | | | | | Don't use step ladder to gain extra height from scaffold | 'workers' | |
| Gravity - overbalancing | | | | | | | | | work platform. | | |
| Windy and or wet conditions | | | | | | | | | Limit the use of ladders | | |
| Containone | | | | | | | | | Use buckets to retain off cuts and tools on working deck. | | |
| | | | | | | | | | Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area by others | | |
| | | | | | | | | | Identify the risks and plan the tasks in consultation with the | | |
| Working at height from roof surface- | | | | | | | | | 'workers' Assess travel path and | | |
| Inadequate fall prevention system / | | | | | | | | | distance to work area | | |
| work platform | Slips, trips and falls from edge of roof or | | | | | | | | Ensure unobstructed access to work areas. | | |
| Slips, trips, falls and accessibility - | from work platform. | | √ | | | √ | | 2 | Perimeter and edge | Contractor / all 'workers' | |
| Gravity – overbalancing | Cuts and abrasions Struck by falling | | • | | | V | | | protection / catch scaffold when working from roof surface. | WOINOIG | |
| Pitch of roof- roofing material | objects | | | | | | | | Use task specific trained / experienced 'workers' - | | |
| Windy and or wet conditions | | | | | | | | | additional 'workers' to handle long lengths of fascia / barge capping, guttering and accessories | | |
| | | | | | | | | | | | |

| | | Li | kelih | ood | | Result | | | | | | |
|---|---|--------|----------|----------|----------|--------|-------|----------|---|-------------------------------|------|--|
| Job Step / Hazard | Potential Harm | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls | Responsible Person/s | Date | |
| | | | | | | | | | Use buckets to retain off cuts and tools on working deck. Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area by others Use of PPE by other 'workers' Identify the risks and plan the | | | |
| Work access using extension / step ladder - Slips, trips, falls and accessibility - Windy and or wet conditions Gravity - overbalancing | Fall from ladder. | | ✓ | | ✓ | | | 3 | tasks in consultation with the 'workers' Use scaffold as working platform. Use task specific trained and experienced 'workers'. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure workers face the ladder when climbing up and down. Provide and maintain appropriate warning signage and barricades to isolate and to restrict unauthorised / inadvertent access / entry into the work area by others Limit the use of ladders | Contractor / all 'workers' | | |
| Cutting / fixing metal roof products using electrical powered / battery operated tools - Electricity - RCD not installed on mains supply or portable generator | Electric shock or electrocution | | √ | | √ | | | 1 | Identify the risks and plan the tasks in consultation with the 'workers' Protect power lead from damage - power saw blade / sharp edges on roofing products Use stands and hooks for leads in trafficable areas RCD installed on mains supply / portable generator Training 'workers' in the safe use of electrical powered tools | Contractor / all 'workers' | | |
| Use of flexible sealants - Hazardous chemicals - Biological | Inhalation of fumes - respiratory problems. Eye and skin irritations/ allergies | ✓ | | | √ | | 3 | ✓ | Identify the risks / hazards and plan the task in consultation with the 'workers' Avoid contact with skin and eyes. Monitor air quality for | Contractor / all 'workers' | | |

| | | Lik | celih | ood | | Resu | lt | | | | |
|--|---|--------|----------|----------|-------|----------|-------|----------|--|-------------------------------|------|
| Job Step / Hazard | Potential Harm | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls | Responsible Person/s | Date |
| | | | | | | | | | chemical vapours Use task specific trained 'workers'. Use appropriate PPE. Provide SDS. | | |
| Site clean-up on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological - | Inhalation of dust - respiratory problems. Eye and skin irritations / allergies Personal injuries - cuts and abrasions. | | ✓ | | | ✓ | | 3 | Place all associated building waste and rubbish in the designated waste area / skip bin Leave site / work area in a clean and tidy condition Remove any temporary barricades if no longer required | Contractor / all 'workers' | |

I / We have consulted with $Cape\ Cod\ Australia\ Pty$. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this $Cape\ Cod\ Australia\ Pty$. Limited work site.

| Company Name: | Signed by: | La Sprain |
|-------------------|-----------------------|------------------------------|
| | for and on behalf of: | Cape Cod Australia Pty. Ltd. |
| Signed by: | | ABN: 54 000 605 407 |
| (Contractor PCBU) | | Builder's Licence No. 5519 |
| ABN: | | |
| Address: | | |
| | | |
| Phone: | | |
| Fmail: | | |