SAFE WORK METHOD STATEMENT

Page 1 of 3

| | Hydroflo Guttering | Project Name/No: | All Jobs |
|-----------------------|--------------------|--------------------------|----------------------------|
| Company [PCBU]: | Systems | | Cape Cod Australia Pty Ltd |
| Tocks | METAL FASCIA & | Principal Contractor: | Cape Cou Austrano |
| Work Activity / Task: | GUTTER FIXER | Date: 19.9.14 | |
| Prepared by: | Ray Kasjan | se se sign off to be pro | vided at Tool Box talk |
| Signature: | J. KASTAN | | ! |

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

| Job Step | Potential Hazard | | |
|------------------|---|---|---|
| | | Site specific induction. | Contractor |
| | · • | All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before | Contractor C |
| | Exposor. | Tool box talk to highlight any WHS concerns relative to the | Contractor C |
| | | Ensure that the site and work place access is unobstructed. | Cape Cod Cape Cod |
| | | Ensure all weather access to work areas. Provision of designated waste | Cape Cod |
| | | areas.Storage of materials in designated areas. | Contractor |
| | | Provide and maintain barricades to all materials stored on | Cape Cod X |
| | | | Cape Cod |
| Unloading plant. | Manual handling | Team lifting and carrying. | Contractor |
| equipment and | injuries | lifting and carrying methods. | Contractor |
| | Proximity of other "workers". | to designated area to keep footpath / work place access | Contractor C |
| | Unloading plant, | Unloading plant, equipment and tools Unloading plant, equipment and tools Amount handling injuries Slips, trips and falls Proximity of other "workers". | accessibility. UV / weather exposure. All Workers Construction Safety Plan signage and Risk Assessment form before entering site. Tool box talk to highlight any WHS concerns relative to the site. Ensure that the site and work place access is unobstructed. Ensure all weather access to work areas. Provision of designated waste areas. Storage of materials in designated areas. Provide and maintain barricades to all materials stored on footpath and on site. Regular site clean ups. Unloading plant, equipment and tools Manual handling injuries Slips, trips and falls. Proximity of other "workers". Unload and move the equipment to designated area to keep footpath / work place access |

| | | Constru |
|--------------|---|----------|
| Reviewed by: | Gary Klomp Principal Contractor's Representative | |
| | Signature | 19 10 Da |

Position

Date

SAFE WORK METHOD STATEMENT [cont.]

Page 2 of 3

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|--|--|--|--|
| 3 | Setting up equipment | Manual handling injuries Slips, trips and falls. Proximity of other "workers". Public access. | Set up in a clear area and maintain a clear travel path. Training of "workers" in setting up of electrical leads and power tools. Ensure the proper use of all safety guards provided. Ensure that all electrical equipment and electrical leads have current tagging. | Contractor Contractor Contractor Contractor Contractor |
| 4 | Carry materials up ramp. Cut and fix metal fascia, barge boards and guttering. | Slips, trips, falls and accessibility. UV / weather exposure. Electrocution. Fall from height. Manual handling injuries. Sprains and strains. Cuts and abrasions. Exposure to noise. Proximity of other "workers". | Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing. Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. | Contractor & Cape Cod |
| | | Public access. | Ensure that the guard rails to the ramp are in place and that the surface of ramp is clean before commencing. Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. Check access ladder for damage defects before commencing use. Ensure that the access ladder is stable and secured top and bottom before use. Limit the use of ladders for single | Contractor & Contractor & Contractor & Contractor Contractor |

| Reviewed by: | Gary Klomp |
|--------------|---------------------------------------|
| K6Ai6MG0 ph: | Principal Contractor's Representative |
| | |
| | Signature |

Construction Manager
Position

1910 14 Date

SAFE WORK METHOD STATEMENT [cont.]

Page 3 of 3

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|----------|------------------|--|-------------------------|
| | | | storey work. Training of "workers" in safe working at heights and safe movement on scaffolding. | Contractor Contractor |
| | | | Training of "workers" in correct lifting and carrying methods. Team lifting and carrying. | Contractor |
| | | | Ensure correct lifting and carrying techniques are used at all times. | Contractor C |
| | | | Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible. | Contractor C |
| | | | Ensure "workers" have safety glasses, noise protection, appropriate protective footwear and gloves. | Contractor C |
| | | | Training of "workers" in the safe use of power tools. Ensure that all power tools have | Contractor C |
| | | | Working safety guards. Use bucket to retain off cuts and tools on work platform. | Contractor C |
| | | | Storage of materials in designated areas. | Contractor C |
| | | | Maintain a clean and tidy work area. | Contractor C |

| | Rev | iewed | by: |
|--|-----|-------|-----|
|--|-----|-------|-----|

Gary Klomp
Principal Contractor's Representative

Signature

Construction Manager

Position

Date 0