

SITE SPECIFIC Risk Assessment

Date:	New	✓	Revised	Page	
				_	

TRADE: ELECTRICIAN

Job No:	7612/14	Client:	HUNT
Address:	6 / 59 Gould Street, Bondi Beach NSW 2026	Supervisor:	David Wahba

Key : "1" ad	ction now "2" a	action ASAP "3"	action ASAP
---------------------	-----------------	-----------------	-------------

- Note 1: Refer to the general Safety Plan and Safe Work Method Statement.
- **Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 Part 3.2
- **Note 3:** all *manual tasks* to comply with the requirements of Safe Work Australia National Code of Practice for Manual Handling 2009 and /or WorkCover NSW Code of Practice Hazardous manual tasks

Note 4: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.

	Likelihood Result		lt	_							
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas. Train 'workers' in the safe accessing of the work area using / from a scaffolded access tower [steps]	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to site areas. Provide and maintain barricades to isolate material and to restrict access. Provide designated waste storage areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			√		2	Identify the risks and plan the tasks in consultation with the 'workers' Use task specific trained 'workers' and team lifting. Rotate 'workers' and vary tasks.	Contractor / all 'workers'	

	Likelihood Result		lt								
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Exposure to noise Plant / equipment	Hearing damage		√			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV light / weather -	Skin cancer / sun burn -								Reduce exposure where possible. Monitor 'workers' condition	Contractor / all	
UV light - glare	Dehydration - heat stroke or fatigue		✓			✓		2	Adequate fluid intake	'workers'	
Extreme temperatures	Sight damage								Use appropriate sun screen. Wear appropriate PPE		
Exposure to dust Hazardous chemical - Biological -	Dust and chemical vapour inhalation / skin and eye allergies/ irritations. Respiratory problems		<			✓		2	Use appropriate PPE - disposable dust protection. Monitor for airborne dust/ fibres	Contractor / all 'workers'	
Working on "live" circuits - Electricity	Electric shock or electrocution		✓		√			З	Identify the risks / hazards and plan the task in consultation with the 'workers' Isolate the power Tag and tape and terminate all circuits Use insulated ladders Use task specific trained 'workers'. SWMS	Site Supervisor Contractor / all 'workers'	
Use of electrical powered / battery operated tools - Electricity - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological - Plant / equipment	Electric shock or electrocution Hearing loss Inhalation of dust - respiratory problems. Eye and skin irritations / allergies - Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Protect power lead from damage - power saw blade / sharp edges / vehicular traffic Use stands and hooks for leads in trafficable areas Guards to power tools fully operational. Monitor for airborne dust/ fibres Adequate ventilation and lighting Use of appropriate PPE. Use task specific trained 'workers'.	Contractor / all	
Delivery of cable drums, materials	Slips, trips and falls		<			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers'	Contractor / all 'workers'	

		Lik	keliho	od	ı	Resu	lt	,			
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
and tools to work area - Slips, trips, falls	Muscle strain - back injuries and cuts								Use materials hoist to deliver materials to third / fourth floor level		
and accessibility -	Over exertion or repetitive movements								Assess travel path and distance to work area		
Access ways not clearly defined	ine vernence								Ensure unobstructed access		
Pitch of roof and roofing material -									to site and work areas Use task specific trained		
Windy and or wet conditions -									'workers ensure 'workers' know their responsibility during the work process		
Gravity - overbalancing									Rotate 'workers' and vary tasks.		
Manual tasks											
Working within existing roof covering / frame -									Identify the risks / hazards and plan the tasks in consultation with the		
Electricity - Insulation to old,									<i>'workers'</i> Use task specific trained and		
wiring frayed or brittle [conduit] or easily damaged -	Electric shock or electrocution								experienced 'workers' Monitor for airborne dust/		
water pipe electrified	Accessibility								fibres		
Gas -	Fall through framing members								Rotate 'workers' and vary tasks		
Slips, trips, falls and accessibility -	Insulation and ceiling dust/ fibres - respiratory problems		✓			✓		3	Train 'workers' in safe working in confined roof	Contractor / all 'workers'	
Gravity - overbalancing	Eye and skin irritations, allergies								spaces		
Hazardous chemicals- Biological -	'Worker' trapped in confined space								Regularly monitor condition of 'workers' within the roof		
Ergonomic -	Dehydration								space Adequate fluid intake		
Extreme temperatures									Adequate ventilation and lighting.		
Hazardous chemical Biological									Use of appropriate PPE		
Work access									Identify the risks and plan the tasks in consultation with the		
using step / extension ladder-	Fall from ladder		✓		✓			2	'workers'	Contractor / all 'workers'	
Slips, trips, falls									Assess travel path and distance to work area		

		Lik	celiho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
and accessibility - Inadequate fall prevention system / work platform - Gravity - overbalancing									Ensure unobstructed access to work areas. Use scaffold as a working platform. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure workers face the ladder when climbing up and down ladder. Provide and maintain barricades to restrict access to work area. Limit the use of ladders		
Site clean up on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Inhalation of dust - respiratory problems. Eye and skin irritations / allergies Personal injuries - cuts and abrasions.		✓			✓		3	Use materials chute or materials hoist to lower material waste / debris to ground floor level Place all associated waste and rubbish in the designated waste area / skip bin Leave site / work area in a clean and tidy condition Remove any temporary barricades if no longer required	Contractor / all 'workers'	

I / We have consulted with $Cape\ Cod\ Australia\ Pty$. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this $Cape\ Cod\ Australia\ Pty$. Limited work site.

Company Name:	Signed by:	Joa Sprain
	for and on behalf of:	Cape Cod Australia Pty. Ltd
Signed by:		Builder's Licence No.: 5519
(Contractor PCBU)		ABN: 54 000 605 407
ABN:		
Address:		
Phone:		
Fax:		
Email:		