## **MLC Property Services** (Michael Catto)

6 Whipbird Place ERSKINE PARK, NSW 2759 406248570 miccatto@gmail.com

## Safe Work Method Statement

version 1.1

Activity / Task: Asbestos Removal

Project / Location: All Jobs

Company: Catto)

MLC Property Services (Michael

Signed by: Michael Catto Date: 19/06/2017

Cape Cod **Principal Contractor:** Accepted by: Tara Antoniolli Date: 20/06/2017

| Steps   | Potential Hazards  | Controls / Responsible Person(s)  |
|---|--|---|
| 1. Access to site                                   | <ul> <li>Slips, trips, falls and accessibility.</li> <li>UV light / weather exposure.</li> </ul>   | <ul> <li>Site Specific Induction By: MLC Property Services (Michael Catto)</li> <li>All "workers" to register before entering the site; to read the General Construction Safety Plan signage; and to read the Site Specific Risk Assessment form. By: MLC Property Services (Michael Catto)</li> <li>Tool box talk to highlight any WHS concerns. By: MLC Property Services (Michael Catto)</li> <li>Ensure site access is unobstructed. By: MLC Property Services (Michael Catto)</li> <li>Ensure all weather access to work areas. By: Principal Contractor</li> <li>Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses, and fluids and reduce exposure where possible. By: MLC Property Services (Michael Catto)</li> <li>Provision of designated waste areas. By: Principal Contractor</li> <li>Storage of materials in designated areas. By: MLC Property Services (Michael Catto)</li> <li>Regular site clean ups. By: Principal Contractor</li> </ul> |
| 2. Unloading plant and equipment                    | <ul> <li>Manual task injuries.</li> <li>Slips, trips and falls.</li> <li>Proximity of other "workers" and public.</li> <li>Public access.</li> </ul> | <ul> <li>Team lifting and carrying. By: MLC Property Services (Michael Catto)</li> <li>Training of "workers" in correct lifting methods. By: MLC Property Services (Michael Catto)</li> <li>Unload and move the equipment to designated area to keep footpath / work place access clear. By: MLC Property Services (Michael Catto)</li> </ul>   |
| 3. Setting up equipment                             | <ul> <li>Manual task injuries.</li> <li>Slips, trips and falls.</li> <li>Proximity of other "workers" and public.</li> <li>Public access.</li> </ul> | <ul> <li>Set up in a clear area and maintain a clear travel path. By: MLC Property Services (Michael Catto)</li> <li>Training of "workers" in setting up of electrical leads, power tools and nail guns. By: MLC Property Services (Michael Catto)</li> <li>Ensure proper use of all safety guards provided to plant and equipment. By: MLC Property Services (Michael Catto)</li> <li>Ensure all electrical leads, plant and equipment have current tagging. By: MLC Property Services (Michael Catto)</li> <li>Ensure electrical equipment is attached to a residual current device [RCD]. By: MLC Property Services (Michael Catto)</li> </ul>   |
| 4. Removing asbestos or ACM sheet from ground level | <ul> <li>Slips, trips, falls and accessibility</li> <li>Fall from height</li> <li>Hazardous materials</li> </ul>                                     | <ul> <li>Assess site conditions including weather and conduct a Site Specific Risk Assessment before commencing. By: MLC Property Services (Michael Catto)</li> <li>Identify the location of the electrical service and that the electrical service has been isolated or safely relocated before commencing work. By: MLC Property Services (Michael Catto)</li> <li>Provide "Restricted Access" warning signage and establish a "No access area" by barricading to</li> </ul>  |

- Exposure to dust
- Identification of services
- Electrocution
- Exposure to noise
- Manual task injuries
- Provide "Restricted Access" warning signage and establish a "No access area" by barricading to prevent access of anyone not connected with the removal activity into the work area and to control contamination. By: MLC Property Services (Michael Catto)
- Position warning signage containing the words "DANGER ASBESTOS REMOVAL IN PROGRESS" in a prominent visible position at the front of the site. Signage to include the details of the licensed Contractor [PCBU]. By: Principal Contractor
- Seal all windows and doors to prevent dust entering the building during the removal and clean up process. By: MLC Property Services (Michael Catto)

- Cuts and abrasions
- Proximity of other "workers" and public.
- Public access.
- All products and materials "that may" contain asbestos [ACM] or [ACD] are to be stored, transported and disposed of in accordance with the NSW Protection of the Environment Operations Act [1997] and NSW Protection of the Environment Operations [Waste] Regulation [2005] By: MLC Property Services (Michael Catto)
- Prior to the removal process all products and materials "that may" contain asbestos [ACM] or [ACD] to be sealed with PVA sealant or kept damp. Prevent and or contain excess run off water. By: MLC Property Services (Michael Catto)
- All products and materials "that may" contain asbestos [ACM] or [ACD] is to be either wrapped in recommended 200-micron thick plastic sheeting or placed in leak proof lined bins or vehicles and covered. By: MLC Property Services (Michael Catto)
- All products and materials "that may" contain asbestos [ACM] or [ACD] is to be stored in a secure area and removed from site as soon as practical in a covered leak proof vehicle. By:
- All products and materials "that may" contain asbestos [ACM] or [ACD] is to be disposed of in a
  manner, and at a site approved by the NSW Office of Environment and Heritage [OEH], appropriate
  disposal Authority or Local Council. By:
- Care in removing wall sheets and eave soffits to minimise breakage of sheets where possible keep sheets intact. By: MLC Property Services (Michael Catto)
- Ensure that adequate lighting and ventilation is available. By: MLC Property Services (Michael Catto)
- Systematic safe removal of materials. By: MLC Property Services (Michael Catto)
- Training of "workers" in safe working from step and extension ladders. By: MLC Property Services (Michael Catto)
- Training of "workers" in the safe removal and handling of products and materials "that may" contain asbestos [ACM] or [ACD]. By: MLC Property Services (Michael Catto)
- Ensure "workers" wear safety glasses, noise protection, respiratory protection [disposable], protective footwear, disposable coveralls and gloves during the removal and clean up process. By: MLC Property Services (Michael Catto)
- Regularly monitor for air borne dust when removal work is being undertaken. By: MLC Property Services (Michael Catto)
- Pick up visible asbestos debris around the removal area, then decontaminate using wet methods
  or suitable vacuum cleaner. By: MLC Property Services (Michael Catto)
- Use approved vacuum cleaning equipment [HEPA] that complies with AS/NZS 60335.2.69 –
  Industrial vacuum cleaners or its equivalent for particulates hazardous to health, to prevent the
  release of lead containing dust while it is being removed. Do not use household vacuum cleaners.
   By: Principal Contractor
- PVA seal residues of asbestos cement that cannot be removed from timber framed members. By:
   MLC Property Services (Michael Catto)
- Plastic sheets used for drop sheets and debris is not be reused and is to be disposed of as asbestos waste. By:
- Training of "workers" in correct lifting and carrying methods.
   By: MLC Property Services (Michael Catto)
- Ensure that the correct lifting and carrying techniques are used at all times. By: MLC Property Services (Michael Catto)
- Rotate "workers" and vary tasks performed. By: MLC Property Services (Michael Catto)
- Ensure running water is available By: Principal Contractor

- Stripping of asbestos or ACM sheet roof covering
- Slips, trips, falls and accessibility.
- UV light / weather exposure.
- Fall from height.
- Hazardous materials.
- Identification of services.
- Electrocution.
- Falling objects.
- Exposure to dust.
- Exposure to noise.
- Manual task injuries
- Sprains and strains.
- Cuts and abrasions.
- Proximity of other "workers".
- Public access.

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: Principal Contractor
- Provide "Demolition in Progress" and "Restricted Access" warning signage and establish a "No
  access area" by barricading to prevent access of anyone not connected with the removal activity
  into the work area and to control contamination. Provide a spotter where necessary. By: Principal
  Contractor
- Position warning signage containing the words "DANGER ASBESTOS REMOVAL IN PROGRESS" in a
  prominent visible position at the front of the site. Signage is to include the details of the licensed
  Contractor [PCBU]. By: Principal Contractor
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing. By: Principal Contractor
- Use Licensed Electrician to isolate, disconnect and relate existing services. By: Principal
- Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing. By: MLC Property Services (Michael Catto)
- Ensure that the perimeter protection is in place [scaffolding and edge protection] are in place before accessing work from roof surface. By:
- Ensure that the edge protection to the roof surface [roof rail] is in place before accessing the roof surface. By: MLC Property Services (Michael Catto)
- Training of "workers" in safe working at heights and safe movement on scaffolding and on roof. By:
   MLC Property Services (Michael Catto)

- Training of "workers" in the safe removal and handling of products and materials "that may" contain asbestos. By: MLC Property Services (Michael Catto)
- Ensure that the scaffolding is safe and erected by a qualified Scaffolder. By:
- Check the access ladder for damage / defects before use. By: MLC Property Services (Michael Catto)
- Check that the ladder is stable and secured top and bottom before use. By: MLC Property Services (Michael Catto)
- Correct use of access ladder. By: MLC Property Services (Michael Catto)
- Limit use of ladders as working platforms. By: MLC Property Services (Michael Catto)
- Ensure "workers" wear hats, safety glasses, noise protection, respiratory protection [disposable], protective footwear, disposable coveralls and gloves during the removal and clean up process. By: MLC Property Services (Michael Catto)
- Systematic safe removal of materials. By: MLC Property Services (Michael Catto)
- Training of "workers" in correct lifting and carrying methods. By: MLC Property Services (Michael Catto)
- Team lifting and carrying. By: MLC Property Services (Michael Catto)
- Rotate "workers" and vary tasks performed. By: MLC Property Services (Michael Catto)
- Ensure that materials are not stored on roof or scaffold. By: MLC Property Services (Michael Catto)
- Prior to the removal process asbestos seal the roofing sheets with PVA sealant or wet down.
   By: MLC Property Services (Michael Catto)
- Ensure dampening of the roofing sheets is done well before removal to allow the roof surface to
  dry sufficiently so "workers" do not slip. By: MLC Property Services (Michael Catto)
- Prevent and or contain excess run off water from the roof surface. By: MLC Property Services (Michael Catto)
- Remove fixings and remove the asbestos cement sheets with minimal breakage. Lower whole
  sheets to the ground where possible and place in prepared designated waste area. Provide a
  spotter where necessary. By: MLC Property Services (Michael Catto)
- Regularly monitor for air borne dust when removal work is being undertaken. By: MLC Property Services (Michael Catto)
- Provide shade cloth around work area and wet down dust as required to prevent wind borne dust.
   By: Principal Contractor
- Pick up visible asbestos debris in the roof space and around the removal area and then
  decontaminate using wet methods or suitable vacuum cleaner. By: MLC Property Services (Michael
  Catto)
- PVA seal residues of asbestos cement that cannot be removed from timber framed members. By:
   MLC Property Services (Michael Catto)
- Plastic sheets used for drop sheets and debris is not be reused and is to be disposed of as asbestos waste. By: MLC Property Services (Michael Catto)
- Regular site clean ups. By: Principal Contractor
- Ensure running water is available. By: Principal Contractor

- Site clean up on completion of work
- Manual task injuries
- Exposure to dust
- Exposure to hazardous substances
- Remove any temporary barricades if no longer required By: MLC Property Services (Michael Catto)
- Place all rubbish / debris in designated waste storage area
   By: MLC Property Services (Michael Catto)
- Leave site / work area in a clean and tidy condition
   By: MLC Property Services (Michael Catto)

Person responsible for ensuring compliance with SWMS: M
Person responsible for reviewing SWMS control measures: M

Michael Catto Michael Catto

Document Updated: 20/06/2017