Company [PCBU]:	Fresh Start Constructions	Project Name/No:	All Jobs
Work Activity / Task:	SCAFFOLDER - DISMANTLE	Principal Contractor:	Cape Cod Australia Pty Ltd
Prepared by:	Chris Moerman	Date: 17/9/14	
Signature:	mens	Note: Sign off to be provided at Tool Box talk	

Note: Review of Control Measures -

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site.	Slips, trips, falls and	Site specific induction.	The bulle
		accessibility.UV / weather exposure.	All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site.	Fress start
			Tool box talk to highlight any WHS concerns relative to the site.	F-254 57427
			Ensure that the site and work place access is unobstructed.	The builder
			Ensure all weather access to work areas.	The builder
			Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible.	
			Storage of materials /plant in designated areas.	Fress 572-7
			Provide and maintain barricades to all materials stored on footpath and on site.	
			Regular site clean ups.	The buller
2	Unloading tools and equipment	Manual handling injuries.Slips, trips and falls.	 Team lifting and carrying. Training of "workers" in correct lifting and carrying methods. 	The builder Fress STU-7 Fress STU-7 Fress STU-7
		Proximity of other "workers".Public access.	Unload and move the tools and equipment to a designated area to keep footpath / work place access clear.	Fresh Start

Reviewed by:	Gary Klomp	Construction Manager
•	Principal Contractor's Representative	Position
		199,14
	Signature	Date

ltem	Job Step	Potential Hazard	Controls	Responsible Person/s
3	Dismantling	 Slips, trips, falls and accessibility. Fall from heights. Falling objects. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Fres! 574-7
		 Manual handling injuries. 	Set up in a clear area and maintain a clear travel path.	frell "
		Sprains and strains.Cuts and abrasions.	Identify the location of the electrical service.	Fress 579-7 Fress 579-7 Fress 579-7
		Electrocution.Exposure to noise.Exposure to dustUV / weather	Identify that electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing.	
		exposure.Proximity of other "workers".Public access.	 All scaffolding is to be dismantled by WorkCover NSW certified Scaffolders. 	The buller
		- Fublic access.	 Ensure "workers" have safety glasses, noise and dust protection, appropriate protective footwear, hard hat and gloves. 	Fress 57-7
			 Training of "workers" in the setting up of ladders, electrical equipment and use of fall arrest systems [harnesses]. 	F-051 879-7
			Ensure the proper use by "workers" of all safety guards and fall arrest systems provided.	Fresh STELT
			Ensure Scaffolder ["worker"] is harnessed up to scaffold at all times when dismantling components.	F-055 57447
			Ensure that all power tools and electrical leads have current tagging.	Fresh Sturt
			Ensure that power tools are attached to a residual current device [RCD].	5/90/
			Provide "Restricted Access" warning signage.	The bulda-
			Establish a "No access area" to	Fress Stars

Reviewed by:	Gary Klomp
-	Principal Contractor's Representative
	Signature

Construction Manager
Position

19,0,14 Date

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. Ensure working platforms [decks] are clean. Dismantle shade cloth and mesh by undoing from bottom to top. Pull shade cloth and mesh into scaffold and pass down to man ["worker"] on ground. Ensure that the dismantling of scaffold components is only undertaken once shade cloth and mesh has been removed to reduce wind loading on the scaffold. Clearly display "Scaffold incomplete scaffold if scaffold is left unattended.	Fress 574-7 Fress 574-7 Fress 574-7 Fress 574-7 Fress 574-7
4	Dismantling Kickboards	 Slips, trips, falls and accessibility. Fall from heights. 	Assess the site conditions including the weather and conduct a Risk Assessment	Fresh Start
	Handrails Dismantle deck or wait until	Falling objects.Manual handling	 before commencing. Set up in a clear area and maintain a clear travel path. 	Frest 572-7
	access to lift below	injuries. • Sprains and strains.	Identify the location of the electrical services.	Frest 572-7
		 Cuts and abrasions. Electrocution. Exposure to noise. Exposure to dust. 	Identify that the electrical service has been isolated or safely recommissioned before commencing work.	Frest Start
		 UV / weather exposure. Proximity of other "workers". Public access. 	 Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing. All scaffolding is to be dismantled 	The builder
			by WorkCover NSW certified Scaffolders.	Inc porcer

Reviewed by:	Gary Klomp	Construction Manager
	Principal Contractor's Representative	Position
		_
		19,9,14
	Signature	Date

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			Ensure "workers" have safety glasses, noise and dust protection, appropriate protective footwear, hard hat and gloves.	Fresh Stur7
			 Training of "workers" in the setting up of ladders, electrical equipment and use of fall arrest systems [harnesses]. 	Firesh Start
			 Ensure the proper use by "workers" of all safety guards and fall arrest systems provided. 	F-055 572-7
			 Ensure Scaffolder ["worker"] is harnessed up to scaffold at all times when dismantling components 	Frest Start
			Ensure Scaffolder ["worker"] only disconnects when working on two [2] planks and protected by handrail.	Fresh 574-7
			Ensure that all power tools and electrical leads have current tagging.	F-ess 579-7
			Ensure that power tools are attached to a residual current device [RCD].	F-054 5 1921
			 Provide "Restricted Access" warning signage. 	The builder
			Establish a "No access area" to work areas by barricading to prevent access to the area of work. Provide a spotter where necessary.	Fresh 57a-7
			Ensure working platforms [decks] are clean.	F-056 571-7
			Dismantle shade cloth and mesh by undoing from bottom to top	Fresh 572-7
***************************************			 Pull shade cloth and mesh into scaffold and pass down to man on ground. 	Gress STANT
			Ensure scaffold ties are only removed when shade cloth and	Gress 574-7

Reviewed by:	Gary Klomp
	Principal Contractor's Representative
	Signature

Construction Manager
Position

19914 Date

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			mesh has been dismantled and only once stripping has reached the level of the tie.	
			Clearly display "Scaffold incomplete" sign to incomplete scaffold if scaffold is left unattended.	F-154 577-7
5	Continue to dismantle scaffold. Scaffolder to work back towards scaffold access. Once access is disconnected then dismantle next lift.	 Slips, trips, falls and accessibility. Fall from heights. Falling objects. Manual handling injuries. Sprains and strains. Cuts and abrasions. Electrocution. Exposure to noise. Exposure to dust UV / weather exposure. Proximity of other "workers". 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Set up in a clear area and maintain a clear travel path. Identify the location of the electrical service. Identify that electrical services have been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing. All scaffolding is to be dismantled by WorkCover NSW certified Scaffolders. 	Fresh STANT Fresh STANT Fresh STANT The buller
		Public access.	Ensure "workers" have safety glasses, noise and dust protection, appropriate protective footwear, hard hat and gloves.	F-055 START
			Training of "workers" in the setting up of ladders, electrical equipment and use of fall arrest systems [harnesses].	Fresh STUT
			Ensure the proper use of all safety guards and fall arrest systems provided.	F-05h 574-1
			Ensure that all power tools and electrical leads have current tagging.	F-856 5791-7
			Ensure Scaffolder ["worker"] is harnessed up to scaffold at all times when dismantling	Fresh ST-127

Reviewed by:	Gary Klomp
	Principal Contractor's Representative
	Signature

Construction Manager
Position

19,9,14-

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			components	
			 Ensure Scaffolder ["worker"] only disconnects when working on two [2] planks and protected by handrail. 	Fre5(57927
			 Ensure that power tools are attached to a residual current device [RCD]. 	The buller
			 Provide "Restricted Access" warning signage. 	Thebulate
			Establish a "No access area" to work areas by barricading to prevent access to the area of	The building
			work. Provide a spotter where necessary.	
			 Ensure working platforms [decks] are clean. 	Fresh 57007
			Ensure scaffold ties are only removed when shade cloth and mesh has been dismantled and only once stripping has reached	Fresh STart
			 the level of the tie. Clearly display "Scaffold incomplete" sign to incomplete scaffold if scaffold is left unattended. 	(-est 571-7

Reviewed by:	Gary Klomp	Construction Manager
-	Principal Contractor's Representative	Position
		19,914

Signature

Date