SAFE WORK METHOD STATEMENT

Page 1 of 6

Company [PCBU]:	Fresh Start Constructions	Project Name/No:	All Jobs
Work Activity / Task:	SCAFFOLDER - ERECTION	Principal Contractor:	Cape Cod Australia Pty Ltd
Prepared by:	Chris Moerman	Date: 17/9/14	
Signature:	conec	Note: Sign off to be provided at Tool Box talk	

Note: Review of Control Measures -

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site.	 Slips, trips, falls and accessibility. UV / weather exposure. 	 Site specific induction. All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site. Tool box talk to highlight any WHS concerns relative to the site. Ensure that the site and work place access is unobstructed. Ensure all weather access to work areas. Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses, and fluids and reduce exposure where possible. Storage of materials /plant in designated areas. Provide and maintain barricades to all materials stored on footpath and on site. 	The builder Fresh STR-7 Fresh STR-7 The builder Fresh STR-7 The builder Fresh STR-7 Fresh STR-7 Fresh STR-7
2	Unloading tools, ladders and scaffold components	 Manual handling injuries. Slips, trips and falls. Proximity of other "workers". Public access. 	 Regular site clean ups. Team lifting and carrying. Training of "workers" in correct lifting and carrying methods. Unload and move the tools, ladders and scaffold components to a designated area to keep 	The buller Fresh 579-7 Fresh 579-7 Fresh 579-7

Reviewed by:	Gary Klomp
	Principal Contractor's Representative
	Signature

Construction Manager
Position

19,9,14 Date

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			footpath / work place access clear.	
3	Setting up	 Manual handling injuries. Slips, trips and falls. Falls from height. Uneven site. UV / weather exposure. Proximity of other "workers". Public access. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Set up in a clear area and maintain a clear travel path. Identify the location of the electrical, sewer and stormwater services. Identify that the electrical service has been isolated or safely recommissioned before commencing work. All scaffolding is to be erected by WorkCover NSW certified Scaffolders. Training of "workers" in the setting up of ladders, electrical equipment and use of safety harnesses. Ensure the proper use of all safety guards and systems provided. Ensure that all power tools and electrical leads have current tagging. Ensure that power tools are attached to a residual current device [RCD]. Provide "Restricted Access" warning signage. Establish a "No access area" to work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. 	Fresh STar7 Fresh STar7 The Gulder Fresh STar7 The builder Fresh STar7 Fresh STar7 Fresh STar7 The builder The builder Fresh STar7
4	Erection of scaffold to 2.0r	 Slips, trips, falls and accessibility. Fall from heights. 	Assess the site conditions and conduct a Risk Assessment before commencing.	the bulle

Reviewed by:	Gary Klomp
	Principal Contractor's Representative
	Signature

Construction Manager
Position

19,9,14 Date

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
Item	Passing scaffolding components from building level or ground.	Potential Hazard Manual handling injuries. Sprains and strains. Cuts and abrasions. Electrocution. Exposure to noise. Exposure to dust. UV / weather exposure. Proximity of other "workers". Public access.	 Controls Identify the location of the electrical, sewer and stormwater services. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing. Provide "Restricted Access" warning signage. Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. Training of "workers" in correct lifting and carrying methods. Ensure correct lifting and carrying techniques are used at all times. Rotate "workers" and vary tasks performed. 	Person/s The builder The builder The builder Fresh 57-7 Fresh 57-7
			Ensure "workers" have safety glasses, noise and dust protection, appropriate protective footwear, hard hat and gloves.	F-058 STA-7 G-058 STA-7
			Training of "workers" in the safe use of power tools and equipment.	Fresh 57447
			 Ensure that all power tools have working safety guards. 	Grest 57927
			Storage of surplus scaffold components in designated areas so not to endanger the public or other "workers".	Frest 57947
			 Maintain a clean and tidy work area. Clearly display "Scaffold incomplete" 	Frest 5747
			sign to incomplete scaffold at all times prior to sign off of the	F-05 57847

Reviewed by:	Gary Klomp
•	Principal Contractor's Representative
	Signature

Construction Manager
Position

19,914 Date

ltem
5 Cc sc W [2] w

Reviewed by:	Gary Klomp
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Principal Contractor's Representative
	Signature

Construction Manager
Position

19 9 / A

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			 other "workers" Maintain a clean and tidy work area. Clearly display "Scaffold incomplete" sign to incomplete scaffold at all times prior to sign off of the scaffold. 	Fresh Start
6	Continue to erect scaffold top out. Access to be built up with scaffold. Access to scaffold by ladder, balcony deck internal stair or ladder.	 Slips, trips, falls and accessibility. Fall from heights Manual handling injuries. Sprains and strains. Cuts and abrasions. Electrocution. Exposure to noise. Exposure to dust UV / weather exposure. Proximity of other "workers". Public access. 	 Assess the site conditions and conduct a Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing. Provide "Restricted Access" warning signage. Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. Training of "workers" in correct lifting and carrying methods. Ensure correct lifting and carrying techniques are used at all times. Rotate "workers" and vary tasks performed. Ensure "workers" have safety glasses, noise and dust protection, appropriate protective footwear, hard hat and gloves. Training of "workers" in the safe 	Fresh STALT The builder Fresh STALT Fresh STALT
			use of power tools and equipment. • Ensure that all power tools have working safety guards. • Storage of surplus scaffold	Fresh Start Fresh Start

Reviewed by:	Gary Klomp	<u>Construction Manager</u> Position	
	Principal Contractor's Representative		
		199,14	
	Signature	Date	

SAFE WORK METHOD STATEMENT [cont.]

Page 6 of 6

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			components in designated areas so not to endanger the public or "workers".	
		-	 Maintain a clean and tidy work area. 	F4185 57947
			 Clearly display "Scaffold incomplete" sign to incomplete scaffold at all times prior to sign off of the scaffold. 	F-csh 570-7

Reviewed by:	Gary Klomp	Construction Manager
	Principal Contractor's Representative	Position
		10 0 . (

Signature Date