

## **SITE SPECIFIC Risk Assessment**

Date:   New   ✓   Revised   Page
----------------------------------

## **TRADE: SHEETMETAL ROOFER**

Job No:	7668/15	Client:	Khnania
Address:	18 Mary St Merrylands	Supervisor:	Shane Denny

Key:   "1" action now   "2" action ASAP   "3" a	on ASAP
---	---------

**Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** All *manual tasks* are to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 [or as amended] or WorkCover NSW Code of Practice - Hazardous manual tasks

**Note 4:** Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of Part 4.4 Falls Clauses 78-80 of WHS Regulation 2011

Note 5: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.

		Lil	keliho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		<b>✓</b>			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		<b>✓</b>			<b>√</b>		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access.  Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks - lifting metal roofing sheets and accessories - Manual tasks	Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access work areas.  Identify the risks and plan the task in consultation with the	Contractor / all 'workers'	

		Lil	keliho	od		Resul	t	>			
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									'workers' Use task specific trained / experienced 'workers' - ensure 'workers' know their responsibility during the work process		
									Rotate 'workers' and vary tasks		
									Limit weights to manageable sizes.		
									Use mechanical assistance where practicable to position roofing sheets		
									Use appropriate PPE. Isolate plant and equipment.	Contractor / all	
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Use appropriate PPE.	'workers'	
Exposure to UV light / weather -	Skin cancer / sun burn -								Reduce exposure where possible		
UV light - glare  Extreme	Dehydration - heat stroke or fatigue		✓			✓		2	Monitor 'workers' condition  Adequate fluid intake	Contractor / all 'workers'	
temperatures	Sight damage								Use appropriate sun screen. Wear appropriate PPE.		
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		<b>✓</b>			✓		3	Identify that the electrical service is isolated prior to work commencing  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers'	
Location of services - Electricity - insulation to old	Electric shock or electrocution		<b>√</b>		✓			3	Isolate electrical service / wiring.  RCD installed on mains supply	Site Supervisor / all 'workers'	
wiring frayed or brittle [conduit] or	Inhalation and exposure to hazardous								/ portable generator Isolate gas service.	all Workers	

		Lil	keliho	od		Resul	t				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
easily damaged - water pipe electrified Hazardous chemical Biological	chemicals.										
Carry roofing materials and tools up ramp / scaffold - Slips, trips, falls and accessibility - Slope of ramp - Windy and or wet conditions - Manual tasks	Slips, trips and falls  Muscle strain - back injuries and cuts  Over exertion or repetitive movements		<b>✓</b>			✓		3	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp surface clean and dry.  Scaffold guardrails, work platform and toe boards is complete - clean and dry work platform.  Use task specific trained 'workers' - team lifting and carrying.  Limit weights to manageable sizes.  Identify the risks and plan the	Contractor / all 'workers'	
Carry rolls of foil backed insulation up ramp /scaffold - Slips, trips, falls and accessibility - Inadequate fall protection system / work platform - Slope of ramp - Windy and or wet conditions - Manual tasks Exposure to dust - Hazardous chemicals - Biological	Slips, trips and falls from ramp or work platform  Muscle strain - back injuries and cuts  Dust inhalation - respiratory problems  Eye and skin irritations / allergies		<b>✓</b>			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp and work platform clean and dry.  Scaffold guardrails and work platform is complete - use of toe boards /dust screening.  Provide barricades to restrict access to around / under work areas.  Use task specific trained 'workers' - team lifting and carrying - rotate 'workers' and vary tasks.  Limit weights to manageable sizes.	Contractor / all 'workers'	

		Lik	keliho	od	ſ	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									Use appropriate PPE - disposable dust protection. SWMS		
Work at height - cut and fix metal barge / fascia, eave and valley gutter, fix roofing battens and foil backed sarking / insulation - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Windy and or wet conditions - Gravity - overbalancing - Manual tasks	Slips, trips and falls from edge of roof, through framing, from work platform.  Fractures, bruises lacerations and personal injuries  Cuts and abrasions  Sight damage		✓		✓			3	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work area  Use mechanical assistance where practicable; provide training in the use of the equipment  Provide perimeter guardrail / catch scaffold to roof surfaces including gable ends  Provide barricades to restrict access to work areas.  Use task specific trained experienced 'workers' in working at heights - additional 'workers' to handle long lengths of fascia / barge capping, guttering, roofing battens and accessories  Limit truss/rafter spacing to 600mm  Use buckets to retain off cuts and tools on working deck.  Use safety harness -use task	Site Supervisor Contractor / all	
									specific trained 'workers'  Don't work on roof in wet or windy conditions  Monitor for airborne dust/ fibres from insulation Use of PPE		
Work at height - cut and fix metal roofing sheets, barge / fascia, hip and ridge capping Slips, trips, falls and accessibility - Inadequate fall	Slips, trips and falls from edge of roof, through framing, from work platform.  Fractures, bruises lacerations and personal injuries  Sharp edges - cuts		<b>√</b>			<b>√</b>		2	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work area  Provide perimeter guardrail /	Contractor / all 'workers'	

		Lil	keliho	od	ŀ	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
prevention system	and abrasions								catch scaffold to roof surface.		
/work platform -									Provide barricades to restrict		
Windy and or wet conditions -									access to work areas.  Use task specific trained		
Pitch of roof -									experienced 'workers' in working at heights - additional 'workers' to handle		
Gravity - overbalancing -									long lengths of roofing sheets, barge / fascia, hip and ridge capping and		
Manual tasks									accessories		
Reflective surface of									Limit truss / rafter spacing to 600mm		
sarking and roofing sheets - glare									Use safety harness - use task specific trained 'workers'.		
									Don't work on roof in wet or windy conditions		
									Use of appropriate PPE		
									Identify the risks / hazards and plan the task in consultation with the 'workers'		
Use of flexible sealants -	Inhalation of fumes - respiratory								Avoid contact with skin and	Occidental all	
Hazardous	problems.	<b>✓</b>			<b>√</b>		3	<b>✓</b>	eyes.	Contractor / all 'workers'	
chemicals -	Eye and skin irritations/								Monitor air quality for chemical vapours		
Biological	allergies								Use task specific trained		
									'workers'.		
									Use appropriate PPE. Provide SDS.		
Made from									Identify the risks and plan the tasks in consultation with the 'workers'		
Work from extension / step									Use scaffold as working		
ladder -									platform.		
Slips, trips, falls and									Use task specific trained and experienced 'workers'.		
accessibility -	Fall from ladder.		<b>✓</b>		<b>✓</b>			3	Ensure ladders are at 4:1	Contractor / all 'workers'	
Windy and or wet conditions									slope. Secure ladder at base and top.		
									Ensure workers face the		
Gravity - overbalancing									ladder when climbing up and		
3									down. Provide and maintain barricades to restrict		

		Lik	keliho	od	F	Resul	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									access to work area. Limit the use of ladders		
Unsecured metal roofing products - Slips, trips, falls and accessibility - Inadequate fall prevention system - Windy or wet conditions - Overbalancing - Manual tasks	Slips, trips and falls from edge of roof, through framing, from work platform  Fractures, bruises lacerations and personal injuries  Struck by falling objects / debris.		<b>✓</b>			<b>\</b>		2	Where practicable consider cutting roofing sheets on the ground  Secure roof sheeting and accessories  Off cuts to be weighed down or immediately removed from roof surface	Contractor / all 'workers'	
Cutting / fixing metal roof products using electrical powered /battery operated tools -  Electricity - RCD not installed on mains supply or portable generator	Electric shock or electrocution		✓		✓			1	Identify the risks and plan the task in consultation with the 'workers'  Protect power lead from damage - power saw blade / sharp edges on roofing products  Use stands and hooks for leads in trafficable areas  RCD installed on mains supply / portable generator  Training 'workers' in the safe use of electrical powered tools	Contractor / all 'workers'	
Site clean up including roof surfaces on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries - cuts and abrasions.		<b>✓</b>			<b>✓</b>		3	Identify the risks and plan the tasks in consultation with the 'workers'  Provide perimeter guardrail to the roof surface  Use task specific trained 'workers' in the safe operation of plant and equipment used to clean down the roof surfaces  Use appropriate PPE including footwear Place all associated roofing waste and debris in the designated waste area / skip bin  Leave site / work area in a clean and tidy condition	Contractor / all 'workers'	

		Lik	eliho	od	F	Resul	t				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									Remove any temporary barricades if no longer required from around work area		

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company Name:	Signed by:	La Square
	for and on behalf of:	Cape Cod Australia Pty. Ltd
Signed by:		ABN: 54 000 605 407
(Contractor PCBU)		Builder's Licence No.: 5519
ABN:		
Address:		
Phone:		
Fax:		
Email:		