NRW Carpentry

72 hamilton st RIVERSTONE, NSW 2765 402481084 nrwcarpentry@hotmail.com

Safe Work Method Statement

version 1.1

Activity / Task: Carpenter

Project / Location: All Jobs

Company: NRW Carpentry

Signed by: Neil Wanders Date: 19/06/2017

Identification of

Principal Contractor: Cape Cod

• Training of "workers" in safe working at heights and safe movement on roof. By: NRW Carpentry

Accepted by: Tara Antoniolli Date: 20/06/2017

Steps	Potential Hazards	Controls / Responsible Person(s)
Access to site	 Slips, trips, falls and accessibility. UV light / weather exposure. 	 Site specific induction. By: NRW Carpentry All "workers" to register before entering the site; to read the General Construction Safety Plan signage; and to read the Site Specific Risk Assessment form. By: NRW Carpentry Tool box talk to highlight any WHS concerns relative to the site. By: NRW Carpentry Ensure that the site and work place access is unobstructed. By: Ensure all weather access to work areas. By: NRW Carpentry Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses, and fluids and reduce exposure where possible. By: NRW Carpentry Provision of designated waste areas. By: NRW Carpentry Storage of materials in designated areas. By: NRW Carpentry Provide and maintain barricades to all materials stored on footpath and on site. By: Principal Contractor Regular site clean ups. By:
 Unloading plant, equipment and tools 	 Manual task injuries Slips, trips and falls. Proximity of other "workers". Public access. 	 Team lifting and carrying. By: NRW Carpentry Training of "workers" in correct lifting methods. By: NRW Carpentry Unload and move the plant and equipment to designated area to keep footpath / work place access clear. By: NRW Carpentry
3. Setting up equipment	 Manual task injuries Slips, trips and falls. Proximity of other "workers". Public access. 	 Set up in a clear area and maintain a clear travel path. By: NRW Carpentry Training of "workers" in setting up of electrical leads, power tools and nail guns. By: NRW Carpentry Ensure the proper use of all safety guards provided. By: NRW Carpentry Ensure that all power tools and electrical leads have current tagging. By: NRW Carpentry Ensure that all power tools are attached to a residual current device [RCD]. By: NRW Carpentry
R. Setting up access ramp	 Slips, trips, falls and accessibility. Fall from height Manual task injuries Proximity of other "workers". Public access. 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry Team lifting and carrying. By: NRW Carpentry Training of "workers" in correct lifting and carrying methods. By: NRW Carpentry Ensure that workers have protective footwear and gloves. By: NRW Carpentry Check the ladder for damage / defects before use. By: NRW Carpentry Check that the ladder is stable and secured top and bottom before use. By: NRW Carpentry Install handrail and ensure adequate bracing to ramp. By: NRW Carpentry Provide a gate to the ramp with warning signage. By: NRW Carpentry
s. Stripping of existing roof frame and covering	 Slips, trips, falls and accessibility. UV light / weather exposure Fall from height. Hazardous materials. 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry Identify any products or materials that may contain asbestos [ACM]. By: Principal Contractor Identify services and make sure all electrical, gas, water and sewerage services have been isolated or safely relocated before commencing. By: NRW Carpentry Use Licensed Electrician and Plumber to isolate, disconnect and relocate existing services. By: Principal Contractor

- services.
- Electrocution
- Gas explosions
- Falling objects
- Exposure to dust
- Exposure to noise
- Manual task injuries
- Sprains and strains
- Cuts and abrasions
- Proximity of other "workers".
- Public access.

- Provide "Demolition in Progress" and "Restricted Access" warning signage. By: Principal Contractor
- Establish a "No access area" below overhead work areas by barricading to prevent access to the
 area of work. Provide a spotter where necessary. By: NRW Carpentry
- Ensure that the scaffolding is safe and erected by a qualified Scaffolder. By: Principal Contractor
- Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing By: NRW Carpentry
- Check the access ladder for damage / defects before use. By: NRW Carpentry
- Check that the ladder is stable and secured top and bottom before use. By: NRW Carpentry
- Correct use of access ladder. By: NRW Carpentry
- Limit use of ladders as working platforms. By: NRW Carpentry
- Use appropriate PPE safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves and hard hats. By: NRW Carpentry
- Systematic safe removal of materials. By: NRW Carpentry
- Team lifting and carrying. By: NRW Carpentry
- Ensure that the stairwell and openings / voids in floor are covered. By: NRW Carpentry
- Ensure all roof tarps are tied down and not weighted with tiles. By:
- Ensure that materials are not stored on roof or scaffold. By: NRW Carpentry
- Provide a shute for materials into designated waste area as required. Provide a 'spotter' where necessary. Bv: NRW Carpentry
- Provide shade cloth around work area and wet down dust as required to prevent wind borne dust.
 By: Principal Contractor
- Storage of materials in designated waste area. By: NRW Carpentry
- Regular site clean ups. By: Principal Contractor

- Cut out existing roof structure
- Slips, trips, falls and
 accessibility
- Fall from height
- Sharp and penetrating objects
- Manual task injuries
- Exposure to dust
- Exposure to noise
- Proximity of other "workers".
- Public access.

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical services have been isolated and that 'tiger tails' are in place as
 protection from overhead wires and points of attachment before commencing installation work.
 Bv:
- Training of "workers" in safe working at heights and safe movement on roof. By: NRW Carpentry
- Provide "Demolition in Progress" and "Restricted Access" warning signage. By: Principal Contractor
- Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. By: Principal Contractor
- Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. By: Principal Contractor
- Check the access ladder for damage / defects before use By: NRW Carpentry
- Check that the ladder is stable and secured top and bottom before use. By: NRW Carpentry
- Correct use of access ladder. By: NRW Carpentry
- Limit use of ladders as working platforms. By: NRW Carpentry
- Use appropriate PPE safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves, and hard hats. By: NRW Carpentry
- Training of "workers" in safe use of power tools, chain saws and reciprocating saws. By: NRW
 Carpentry
- Ensure all power tools have working safety guards. By: NRW Carpentry
- Systematic safe removal of materials. By:
- Ensure that correct lifting and carrying techniques are used. By: NRW Carpentry
- Ensure that the existing stairwell and openings in floor are covered and / or protected by guard rails. By: Principal Contractor
- Ensure that materials are not stored on roof or scaffold. By: NRW Carpentry
- Ensure that all exposed nails are removed. By: NRW Carpentry
- Storage of materials in designated waste areas. By: NRW Carpentry
- Regular site clean ups. By: Principal Contractor

- 7. Carry materials up ramp -Installation of floor platform members
- Slips, trips, falls and accessibility.
- UV light / weather exposure
- Fall from height.
- Manual task injuries
- Exposure to dust.
- Exposure to noise.
- Proximity of other "workers".
- Public access

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection
 from overhead wires and points of attachment before commencing the installation work. By: NRW
 Carpentry
- Ensure that the guard rails to the ramp are in place and that the surface of ramp is clean before commencing. By:
- Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. By:
- Ensure that all openings and voids in the floor platform are covered or protected by a guard rail. By:

- Training of "workers" in correct lifting and carrying methods. By: NRW Carpentry
- Ensure correct lifting and carrying techniques are used at all times. By: NRW Carpentry
- Team lifting and carrying By: NRW Carpentry
- Ensure that "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. By: NRW Carpentry
- Provide MSDS for chemically treated timber floor framing and sheet particleboard flooring. By:
 NRW Carpentry
- Training of "workers" in the safe handling and use of chemically treated timber products and sheet particleboard flooring. By: NRW Carpentry
- Training of "workers" in the safe use of power tools and nail guns. By: NRW Carpentry
- Ensure that all power tools have working safety guards. By: NRW Carpentry
- Storage of materials in designated areas By: NRW Carpentry
- Maintain a clean and tidy work area. By: NRW Carpentry

- Carrying
 structural steel
 members up ramp
 Installation of
 steel beams and
 posts.
- Slips, trips and falls. •
- UV light / weather exposure
- Fall from height
- Manual task injuries
- Proximity of other "workers".
- Public access.
- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection
 from overhead wires and points of attachment before commencing the installation work. By:
- Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing. By:
- Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. By:
- Training of "workers" in correct lifting and carrying methods By: NRW Carpentry
- Ensure that correct lifting and carrying techniques are used at all times By: NRW Carpentry
- Ensure that "workers" have protective footwear and gloves. By: NRW Carpentry
- Use of mechanical aids to lift and place steel beams and posts. By: NRW Carpentry
- Team lifting and carrying By: NRW Carpentry
- Use short beams where possible. By: NRW Carpentry
- Maintain a clean and tidy work area. By: NRW Carpentry

- Carry frames and components up ramp - Erection of timber wall frames
- Slips, trips, falls and
 accessibility.
- UV light / weather exposure.
- Fall from height.
- Manual task injuries
- Sprains and strains.
- Exposure to noise.
- Hazardous materials.
- Proximity of other "workers".
- Public access.

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. By: NRW
- Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing. By: NRW Carpentry
- Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. By: NRW Carpentry
- Provide MSDS for chemically treated timber framing. By: NRW Carpentry
- Training of "workers" in the safe handling and use of chemically treated timber products.
 By: NRW Carpentry
- Training of "workers" in correct lifting and carrying methods. By: NRW Carpentry
- Ensure correct lifting and carrying techniques are used at all times. By: NRW Carpentry
- Team lifting and carrying. By: NRW Carpentry
- Ensure "workers" have safety glasses, noise protection, protective footwear and gloves. By: NRW
 Carpentry
- Limit use of ladders as working platforms. By: NRW Carpentry
- Training of "workers" in safe use of power tools and nail guns. By: NRW Carpentry
- Ensure all power tools have working safety guards. By: NRW Carpentry
- Storage of materials in designated areas By: NRW Carpentry
- Maintain a clean and tidy work area. By:

- Carry up materials and components up ramp Installation of structural timber beams
- Slips, trips, falls and accessibility
- UV light / weather exposure
- Fall from height
- Manual task injuries
- Exposure to noise
- Proximity of other "workers".
- Public access.

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection
 from overhead wires and points of attachment before commencing the installation work. By:
- Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing. By: NRW Carpentry
- Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. By:
- Training of "workers" in correct lifting and carrying methods. By: NRW Carpentry
- Ensure correct lifting and carrying techniques are used at all times. By: NRW Carpentry
- Ensure "workers" have protective footwear and gloves. By: NRW Carpentry
- Use of mechanical aids to lift and place hangers and beams. By: NRW Carpentry

- Limit use of ladders as working platforms. By: NRW Carpentry
- Team lifting and carrying By: NRW Carpentry
- Maintain a clean and tidy work area. By:

- 11. Carry trusses up ramp Erection of timber roof trusses
- Slips, trips, falls and accessibility.
- UV light / weather exposure
- Fall from height
- Manual task injuries
- Exposure to noise.
- Proximity of other "workers".
- Public access.

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. By:
- Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing. By: NRW Carpentry
- Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. By: NRW Carpentry
- Training of "workers" in safe working at heights and safe movement on roof. By: NRW Carpentry
- Training of "workers" in correct lifting and carrying methods. By: NRW Carpentry
- Ensure correct lifting and carrying techniques are used at all times. By: NRW Carpentry
- Team lifting and carrying By: NRW Carpentry
- Ensure "workers" have safety glasses, noise protection, protective footwear and gloves. By: NRW
 Carpentry
- Limit use of ladders as working platforms. By: NRW Carpentry
- Training of "workers" in the safe use of power tools and nail guns. By: NRW Carpentry
- Ensure all power tools have working safety guards. By: NRW Carpentry
- Storage of materials in designated areas By: NRW Carpentry
- Maintain a clean and tidy work area. By:

- 12. Carrying
 materials up
 ramp. Installation of
 timber fascia,
 eaves and
 associated timber
 trims.
- Slips, trips, falls and accessibility
- UV light / weather exposure
- Fall from height.
- Manual task injuries
- Exposure to dust.
- Exposure to noise.
- Proximity of other "workers".
- Public access.

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection
 from overhead wires and points of attachment before commencing the installation work. By:
- Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] By: NRW Carpentry
- Team lifting and carrying By: NRW Carpentry
- Ensure "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. By: NRW Carpentry
- Training of "workers" in the safe use of power tools and nail guns. By: NRW Carpentry
- Ensure all power tools have working safety guards. By: NRW Carpentry
- Storage of materials in designated areas By: NRW Carpentry
- Maintain a clean and tidy work area. By: NRW Carpentry

- 13. Carrying
 materials up
 ramp. Installation of
 external wall
 cladding.
- Slips, trips, falls and accessibility.
- UV light / weather exposure
- Fall from height.
- Manual task injuries
- Exposure to dust.
- Exposure to noise.
- Proximity of other
- "workers".Public access.

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. By: NRW Carpentry
- Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] By: NRW Carpentry
- Team lifting and carrying. By: NRW Carpentry
- Ensure workers have safety glasses, noise protection, dust protection [disposable], protective footwear. By: NRW Carpentry
- Limit use of ladders as working platforms. By: NRW Carpentry
- Training of "workers" in safe use of power tools and nail guns. By: NRW Carpentry
- Ensure all power tools have working safety guards. By: NRW Carpentry
- Storage of materials in designated areas. By: NRW Carpentry
- Maintain a clean and tidy work area. By: NRW Carpentry

- 14. Carrying window and door assemblies up ramp. Installation of window and door assemblies.
- Slips, trips, falls and accessibility.
- UV light / weather exposure
- Fall from height.
- Manual task injuries
- Exposure to noise.
- Proximity of other "workers".
- Public access.

- Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
- Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. By: NRW Carpentry
- Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] By: NRW Carpentry
- Training of "workers" in correct lifting and carrying methods. By: NRW Carpentry
- Ensure that correct lifting and carrying techniques are used at all times. By: NRW Carpentry
- Team lifting and carrying By: NRW Carpentry
- Ensure "workers" have safety glasses, noise protection, dust protection [disposable], protective

footwear. By: NRW Carpentry

- Training of "workers" in the safe use of power tools and nail guns. By: NRW Carpentry
- Ensure all power tools have working safety guards. By: NRW Carpentry
- Maintain a clean and tidy work area. By: NRW Carpentry

- 15. Positioning of external timber stairs.
- accessibility.
- UV light / weather exposure
- Fall from height.
- Exposure to noise.
- Proximity of other "workers".
- Public access.

- Slips, trips, falls and Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. By: NRW Carpentry
 - Training of "workers" in correct lifting and carrying methods. By: NRW Carpentry
 - Ensure correct lifting and carrying techniques are used at all times. By: NRW Carpentry
 - Ensure "workers" have protective footwear and gloves. By: NRW Carpentry
 - Manual task injuries Use of mechanical aids to lift and place stairs. By: NRW Carpentry
 - Limit use of ladders as working platforms. By: NRW Carpentry

 - Team lifting and carrying. By: NRW Carpentry
 - Provide MSDS for chemically treated timber framing. By: NRW Carpentry
 - Training of "workers" in the safe handling and use of chemically treated timber products. By: NRW
 - Maintain a clean and tidy work area. By: NRW Carpentry

- 16. Site clean up on completion of work
- Exposure to dust
- Exposure to hazardous substances-
- Manual task injuries Remove any temporary barricades if no longer required By: Principal Contractor
 - Place all rubbish / debris in designated waste storage area By: NRW Carpentry
 - Leave site / work area in a clean and tidy condition By:

Person responsible for ensuring compliance with SWMS: Person responsible for reviewing SWMS control measures: Neil wanders Neil wanders

Document Updated: 19/06/2017