

## **SITE SPECIFIC Risk Assessment**

Date:	New	✓	Revised		Page	
-------	-----	---	---------	--	------	--

## **TRADE:** SHEETMETAL ROOFER

Job No:	7638/15	Client:	CROCE
Address:	73 Jennings Street, Matraville NSW 2036	Supervisor:	Johnathon Stewart

Kev:	"1" action now	"2" action ASAP	"3" action ASAP

- Note 1: Refer to the general Safety Plan and Safe Work Method Statement.
- **Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 Part 3.2
- **Note 3:** all *manual tasks* to comply with the requirements of Safe Work Australia National Code of Practice for Manual Handling 2009 or WorkCover NSW Code of Practice Hazardous manual tasks

Note 4: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.

		Lil	keliho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access.  Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks - lifting metal roofing sheets and accessories - Manual tasks	Muscle strain - back injuries and cuts  Over exertion or repetitive movements		<b>√</b>			✓		2	Assess travel path and distance to work area  Ensure unobstructed access work areas.  Identify the risks and plan the task in consultation with the 'workers' Use task specific trained /	Contractor / all 'workers'	

		Lil	keliho	od	I	Resul	t	_			
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									experienced 'workers' - ensure 'workers' know their responsibility during the work process  Rotate 'workers' and vary tasks  Limit weights to manageable sizes.  Use mechanical assistance where practicable to position roofing sheets		
Exposure to noise									Use appropriate PPE. Isolate plant and equipment.	Contractor / all	
Plant / equipment	Hearing damage		$\checkmark$			<b>√</b>		2	Use appropriate PPE.	'workers'	
Exposure to UV light / weather - UV light - glare Extreme temperatures	Skin cancer / sun burn - Dehydration - heat stroke or fatigue		✓			<b>√</b>		2	Reduce exposure where possible  Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen.	Contractor / all 'workers'	
	Sight damage								Wear appropriate PPE.		
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		<b>✓</b>			<b>√</b>		3	Identify that the electrical service is isolated prior to work commencing  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers'	
Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified	Electric shock or electrocution  Inhalation and exposure to hazardous chemicals.		✓		✓			3	Isolate electrical service / wiring.  RCD installed on mains supply / portable generator Isolate gas service.	Site Supervisor / all 'workers'	

		Lil	keliho	od	I	Resul	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Hazardous chemical Biological											
Carry roofing materials and tools up ramp / scaffold - Slips, trips, falls and accessibility - Slope of ramp - Windy and or wet conditions - Manual tasks	Slips, trips and falls  Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp surface clean and dry.  Scaffold guardrails, work platform and toe boards is complete - clean and dry work platform.  Use task specific trained 'workers' - team lifting and carrying.  Limit weights to manageable sizes.	Contractor / all 'workers'	
Carry rolls of foil backed insulation up ramp /scaffold - Slips, trips, falls and accessibility - Inadequate fall protection system / work platform - Slope of ramp - Windy and or wet conditions - Manual tasks Exposure to dust - Hazardous chemicals - Biological	Slips, trips and falls from ramp or work platform  Muscle strain - back injuries and cuts  Dust inhalation - respiratory problems  Eye and skin irritations / allergies		<b>&gt;</b>			<b>√</b>		3	Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp and work platform clean and dry.  Scaffold guardrails and work platform is complete - use of toe boards /dust screening.  Provide barricades to restrict access to around / under work areas.  Use task specific trained 'workers' - team lifting and carrying - rotate 'workers' and vary tasks.  Limit weights to manageable sizes.  Use appropriate PPE -	Contractor / all 'workers'	

		Lik	celiho	od	F	Resul	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									disposable dust protection.		
Work at height - cut and fix metal barge / fascia, eave gutter, fix roofing battens and foil backed sarking / insulation - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Windy and or wet conditions - Gravity - overbalancing - Manual tasks	Slips, trips and falls from edge of roof, through framing, from work platform.  Fractures, bruises lacerations and personal injuries  Cuts and abrasions  Sight damage		✓		✓			Э	Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work area  Use mechanical assistance where practicable; provide training in the use of the equipment  Provide perimeter guardrail / catch scaffold to roof surfaces including gable ends  Provide barricades to restrict access to work areas.  Use task specific trained experienced 'workers' in working at heights - additional 'workers' to handle long lengths of fascia, guttering and accessories  Limit truss/rafter spacing to 600mm  Use buckets to retain off cuts and tools on working deck.  Use safety harness -use task specific trained 'workers'  Don't work on roof in wet or windy conditions  Monitor for airborne dust/ fibres from insulation Use of PPE  Identify the risks and plan the	Site Supervisor Contractor / all 'workers'	
operated tools and equipment -  Compressed air -  Exposure to noise -  Exposure to dust -  Hazardous  chemicals			<b>√</b>			<b>√</b>		2	task in consultation with the 'workers'  Appropriate warning signage and barricades to restrict access into the work area  Ensure unobstructed access work areas	Contractor / all 'workers'	
Biological - Plant / equipment	Sight damage								Regularly monitor that air hoses are securely engaged		

		Lil	keliho	od	ı	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Work at height - cut and fix metal roofing sheets, hip and ridge capping Slips, trips, falls and accessibility - Inadequate fall prevention system /work platform - Windy and or wet conditions - Pitch of roof - Gravity - overbalancing - Manual tasks Reflective surface of sarking and roofing sheets - glare	Slips, trips and falls from edge of roof, through framing, from work platform.  Fractures, bruises lacerations and personal injuries  Sharp edges - cuts and abrasions		✓			✓		2	and not damaged  Guards to tools fully operational  Protect air line from damage - power saw blade / sharp edges / vehicular traffic  Use of appropriate PPE.  Use task specific trained 'workers'.  Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work area  Provide perimeter guardrail / catch scaffold to roof surface.  Provide barricades to restrict access to work areas.  Use task specific trained experienced 'workers' in working at heights - additional 'workers' to handle long lengths of roofing sheets, hip and ridge capping and accessories  Limit truss / rafter spacing to 600mm  Use safety harness - use task specific trained 'workers'.  Don't work on roof in wet or windy conditions	Contractor / all 'workers'	
Work from extension / step ladder - Slips, trips, falls and accessibility - Windy and or wet conditions Gravity -	Fall from ladder.		✓		✓			3	Use of appropriate PPE  Identify the risks and plan the tasks in consultation with the 'workers'  Use scaffold as working platform.  Use task specific trained and experienced 'workers'.  Ensure ladders are at 4:1 slope.  Secure ladder at base and	Contractor / all 'workers'	

		Lil	celiho		I	Resul	t	y			
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
overbalancing									top. Ensure workers face the ladder when climbing up and down. Provide and maintain barricades to restrict access to work area. Limit the use of ladders		
Unsecured metal roofing products - Slips, trips, falls and accessibility - Inadequate fall prevention system - Windy or wet conditions - Overbalancing - Manual tasks	Slips, trips and falls from edge of roof, through framing, from work platform Fractures, bruises lacerations and personal injuries Struck by falling objects / debris.		>			>		2	Where practicable consider cutting roofing sheets on the ground  Secure roof sheeting and accessories  Off cuts to be weighed down or immediately removed from roof surface	Contractor / all 'workers'	
Cutting / fixing metal roof products using electrical powered /battery operated tools -  Electricity - RCD not installed on mains supply or portable generator	Electric shock or electrocution		<b>√</b>		<b>√</b>			1	Identify the risks and plan the task in consultation with the 'workers'  Protect power lead from damage - power saw blade / sharp edges on roofing products  Use stands and hooks for leads in trafficable areas  RCD installed on mains supply / portable generator  Training 'workers' in the safe use of electrical powered tools	Contractor / all 'workers'	
Site clean up including roof surfaces on completion of work  Manual tasks  Exposure to dust -  Hazardous chemicals Biological -	Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries - cuts and abrasions.		<b>✓</b>			✓		3	Identify the risks and plan the tasks in consultation with the 'workers'  Provide perimeter guardrail to the roof surface  Use task specific trained 'workers' in the safe operation of plant and equipment used to clean down the roof surfaces  Use appropriate PPE including footwear Place all associated roofing	Contractor / all 'workers'	

		Lik	eliho	od	F	Resul	t	,			
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									waste and debris in the		
									designated waste area / skip bin		
									Leave site / work area in a clean and tidy condition		
									Remove any temporary barricades if no longer required from around work		
									area		

I / We have consulted with  $Cape\ Cod\ Australia\ Pty$ . Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this  $Cape\ Cod\ Australia\ Pty$ . Limited work site.

Company Name:	Signed by:	Jac Sprice
	for and on behalf of:	Cape Cod Australia Pty. Ltd
Signed by:		ABN: 54 000 605 407
(Contractor PCBU)		Builder's Licence No.: 5519
ABN:		
Address:		
Phone:		
Fax:		
Email:		