

SITE SPECIFIC Risk Assessment

| Date: | 13 November 2013 | New | ✓ | Revised | | Page | | |
|-------|------------------|-----|---|---------|--|------|--|--|
|-------|------------------|-----|---|---------|--|------|--|--|

TRADE: TEXTURE COATING APPLICATOR

| Job No: | 7477/13 | Client: | HAMPTON & GRULICH |
|----------|----------------------------------------|-------------|-------------------|
| Address: | 25 Bathurst Street, Woollahra NSW 2025 | Supervisor: | Dean Beringer |

- **Note 1:** Refer to the general Safety Plan and Safe Work Method Statement.
- **Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 Part 3.2

Note 3: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the tasks.

| | | Likelihood | | | F | Result | | | | | |
|--------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------|----------|----------|-------|----------|-------|----------|----------------------------------------------------------------------------------------------------------------------------------------|----------------------------|------|
| Job Step / Hazard | Potential Harm | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls | Responsible Person/s | Date |
| Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined | Slips, trips and falls | | ✓ | | | ✓ | | 3 | Ensure unobstructed access to site and work areas | Supervisor / all 'workers' | |
| Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined | Slips, trips and falls | | √ | | | √ | | 2 | Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas | Supervisor / all 'workers' | |
| Manual tasks | Muscle strain - back injuries Over exertion or repetitive movements | | ✓ | | | √ | | 2 | Use trained 'workers' Rotate 'workers' and vary tasks. | Contractor / all 'workers' | |
| Exposure to UV light / weather - UV light - glare Extreme temperatures | Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage | | √ | | | ✓ | | 2 | Reduce exposure where possible. Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE. | Contractor / all 'workers' | |

| | Likelihood Re | | Result | | | | | | | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|----------|----------|-------|----------|-------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|------|
| Job Step / Hazard | Potential Harm | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls | Responsible Person/s | Date |
| Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply -Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective | Electric shock or electrocution | | ✓ | | | ✓ | | 3 | Identify that the electrical service is isolated prior to work commencing. Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary | Licensed Electrical Contractor or Approved person Supervisor Contractor / all 'workers' | |
| Use of electrical powered plant and equipment - Electricity - Exposure to noise - | Electrical shock or electrocution Hearing loss Sight damage | | √ | | | ✓ | | 2 | RCD installed on mains supply / portable generator Guards to plant and equipment fully operational. Use of appropriate PPE. | Contractor/ all 'workers' | |
| Working at height Slips, trips, falls and accessibility - Inadequate fall arrest system /work platform - Windy and or wet conditions - Pitch of roof and roofing material - Gravity - overbalancing | Slips, trips and falls from scaffold or work platform / roof surface Fractures, bruises lacerations and personal injuries | | ✓ | | | √ | | 3 | Scaffold deck complete - use of toe boards / dust screening Perimeter and edge protection when working from roof surface Maintain clean work area Train 'workers' in safe working at heights. Limit the use of ladders | Contractor / all 'workers' | |
| Application of coating - Manual tasks - Hazardous chemicals - Biological - | Muscle strain - back injuries and cuts Over exertion or repetitive movements Inhalation of fumes - respiratory problems. Eye and skin irritations/ allergies | | ✓ | | | ✓ | | 3 | Use trained and experienced 'workers' Rotate 'workers' and vary tasks. Ensure adequate ventilation. Use of appropriate PPE and provide SDS. | Contractor / all 'workers' | |
| Work from extension ladder | Fall from ladder | | ✓ | | ✓ | | | 3 | Use scaffold as working platform. | Contractor / all 'workers' | |

| | Likelihood | | Result | | lt | | | | | | |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|--------|----------|----------|-------|--------|-------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|------|
| Job Step / Hazard | Potential Harm | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls | Responsible Person/s | Date |
| Slips, trips, falls and accessibility - Gravity - overbalancing Finishing of sills architraves - Slips, trips, falls and accessibility - Inadequate fall arrest system /work platform - Windy and or wet conditions - Gravity - overbalancing Manual tasks | Slips, trips and falls from scaffold / work platform / roof surface Fall from ladder Muscle sprains /strains | | ✓ | | | | | 2 | Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure 'workers' face the ladder when climbing up and down ladder. Provide and maintain barricades to restrict access to work area. Limit the use of ladders Use scaffold as working platform. Perimeter and edge protection when working from roof surface. Use trained 'workers'. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure 'workers' face the ladder when climbing up and down. Limit the use of ladders | Contractor / all 'workers' | |
| Oil based coating and solvents - mixing and clean up - Hazardous chemicals - Biological | Inhalation of fumes - respiratory problems. Eye and skin irritations/ allergies | | ✓ | | | ✓ | | 3 | Substitute material and avoid contact with skin and eyes. Use trained 'workers'. Use appropriate PPE. Provide SDS. | Contractor / all 'workers' | |

I / We have consulted with Cape Cod Australia Pty. Ltd. and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Ltd. work site.

| Company Name: | Signed by: | Jac Square |
|-------------------|-----------------------|------------------------------------|
| | for and on behalf of: | Cape Cod Australia Pty. Limited |
| Signed by: | | ABN: 54 000 605 407 |
| (Contractor PCBU) | | Builder's Licence No.: 5519 |
| ABN: | | |
| Address: | | |
| | | |
| Phone: | | |
| Fax: | | |
| Email: | | |