

6 Premier Drive, Albion Park NSW 2527 Telephone: 0242574770 Mobile No: (Mark) 0417 064 161

(John) 0418 471 343

Email: jonspinbigpond.com.au

HAZARDOUS MATERIALS ASSESSMENT REPORT

Client: Cape Cod Australia Pty. Limited

Job details: Owner: Mrs. Rebecca Head.

Location: 10 Tipper Avenue, BRONTE.

Plans for Job No: 7746/16 Revision No: E Dated: 10-06-2016

Council area: WAVERLEY

Date of assessment: 7th July 2016

Our reference: HM04990716

The Client acknowledges that:

This report is provided for **the exclusive information of the Client**. It is a term and condition of the terms upon which this report is provided, that if the Client chooses to rely upon the report, that the Company and the Person making this report will not be liable to the Client or to any other Person who suffers personal or property damage or financial loss in respect of any cause of action or tort, contract or however the cause of action is said to arise.

This report is **not a guarantee or warranty** or an all-encompassing report dealing with the above property from every aspect. It is based on the condition of the property and the "Readily Accessible Areas" at the time of assessment. It is a reasonable attempt to identify as far as reasonably practicable, any significant hazardous materials i.e. materials "that may" contain asbestos [ACM] or [ACD], ceiling dusts "that may" contain lead, paints "that may" contain lead or synthetic mineral fibres [SMF], **visible** at the time of assessment.

This report, based on visual assessment, will not disclose hazardous materials in inaccessible areas, not readily accessible or obstructed at the time of assessment. Areas which are not normally accessible were not assessed and include but are not limited to – inside walls, the interior of a flat roof or beneath a suspended floor filled with earth.

This report is **not a Certificate of Compliance** with the requirements of the WHS Act 2011 and WHS Regulations 2011, relevant Codes of Practice or Australian Standards or NSW Office of Environment and Heritage [OEH] Regulations.



Front southern elevation of the residence

1. GENERAL DESCRIPTION OF THE EXISTING RESIDENCE

Estimated age:	Circa 1920 - 1930
Type of construction:	Single storey full brick construction built on a combination of sandstone block and brick pier footings supporting a suspended timber floor system and concrete slab.
External cladding:	Surface coated clay masonry brickwork
Roof:	Traditional cut and pitched gable ended structure with concrete roofing tiles.

Occupancy Status: Was the residence occupied at the time of assessment?

Yes

Orientation: For the purpose of this report the front of the residence faces:

East		West		North		South	✓	Northeast		Northwest		Southeast		Southwest	
------	--	------	--	-------	--	-------	---	-----------	--	-----------	--	-----------	--	-----------	--

2. AREAS ASSESSED

This assessment covers the following "Readily Accessible Areas" of the existing residence layout to identify as far as reasonably practicable any significant hazardous materials i.e. materials "that may" contain asbestos [ACM] or [ACD], ceiling dusts "that may" contain lead, paints "that may" contain lead or synthetic mineral fibre insulation [SMF].

	Under Floor Space	\	Exterior	✓	Roof Surfaces	✓	Roof Cavity	✓	Interior	✓	Garage	✓	
--	-------------------	----------	----------	---	---------------	---	-------------	---	----------	---	--------	---	--

3. ASSESSMENT OF THE EXISTING RESIDENCE LAYOUT FOR HAZARDOUS MATERIALS

Area Assessed	Description and Comment	Assessment / Action
Under Floor Space	Areas of groundwater seepage [dampness] noted. No evidence of hazardous materials was noted. Note: Existing plumbing, drainage and gas to be terminated as part of the proposed Contract works.	No action is required.
Exterior		
Cladding	Surface coated clay masonry brickwork Note 1: existing opening to be altered or created to Bathroom, Laundry as part of the proposed Contract works. Note 2: Rear external walls (eastern elevation) to be demolished to allow for extension.	Appropriate dust suppression measures to be provided. No further action is required.
Eave soffit lining	Timber lining boards to all eave soffits Note: not associated with the proposed Contract works, eave soffits to be retained.	Appropriate dust suppression measures to be provided. No further action is required.
Gable ends	Probable asbestos cement [ACM] sheeting to gable ends. Note: existing gable ends to be demolished as part of the proposed Contract works.	Remove and dispose of the ACM sheeting as required in a manner approved by Safe Work NSW, NSW OEH and Waverley Council. See attached Safe Work Method Statement for the removal of material that may contain asbestos [ACM]. Appropriate dust suppression measures to be provided. No further action is required
Roofing material	Existing residence Concrete roofing tiles to the roof surface. Note: 60% of the original roof structure to be removed to accommodate first floor addition as part of the proposed Contract works.	Remove and dispose of the concrete roofing tiles in a manner approved by NSW OEH and Waverley Council. Appropriate dust suppression measures to be provided. No further action is required.
	Garage Combination concrete roofing tiles and pan profile sheet metal roofing. Note: Garage to be demolished to ground level as part of the proposed Contract works.	Remove and dispose of the concrete roofing tiles and sheet metal roofing in a manner approved by NSW OEH and Waverley Council. Appropriate dust suppression measures to be provided. No further action is required.

Area Assessed	Description and Comment	Assessment / Action
Side Deck	Attached timber structure and stairs built in to strip brick footings Note: to be demolished to make way for the proposed extension as part of the Contract	Remove and dispose of the timber in a manner approved by NSW OEH and Waverley Council.
	works.	Appropriate dust suppression measures to be provided.
		No further action is required.
Front porch	Painted cement rendered brickwork with probable asbestos cement [ACM] sheeting to entry soffit lining Note: not associated with the proposed	All necessary steps are to be taken to protect the retained eaves from damage during the course of the works.
	Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Painting - general	Combination of oil based and acrylic based surface coating to the timber windows, gable ends, eaves and trims.	Appropriate dust suppression measures to be provided. No further action is required.
	No exposed lead based paints were observed.	
Interior Ground Flo	or	
Entry	Painted cement rendered brickwork with ornate plaster ceiling and decorative plaster cornice. Note: existing eastern elevation wall to be demolished to make way for staircase and storage as part of the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Hall	Painted cement rendered brickwork with ornate plaster ceiling and decorative plaster cornice.	Appropriate dust suppression measures to be provided.
	Note: not associated with the proposed Contract works.	No further action is required.
Bedroom 2	Painted cement rendered brickwork with ornate plaster ceiling and decorative plaster cornice.	Appropriate dust suppression measures to be provided.
	Note: not associated with the proposed Contract works.	No further action is required.
Verandah	Tiled suspended concrete slab floor. Painted cement rendered brickwork with timber lining board to ceiling lining. Note: not associated with the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.

Area Assessed	Description and Comment	Assessment / Action
Bedroom 1 Note: Fireplace	Painted cement rendered brickwork with ornate plaster ceiling and decorative plaster cornice. Note: not associated with the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required
Bedroom 3 Note: Fireplace	Painted cement rendered brickwork with ornate plaster ceiling and decorative plaster cornice. Note: not associated with the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Living	Painted cement rendered brickwork with plaster ceiling and cove profiled plaster cornice. Note: existing common walls with Bathroom, Laundry, WC, Dining and Kitchen to be demolished as part of proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Bathroom	Painted cement rendered brickwork tiled to 2.1 m with plaster ceiling and cove profiled plaster cornice. Note 1: existing common walls with Living, Laundry, WC, Dining and Kitchen to be demolished as part of proposed Contract works. Note 2: existing plumbing, drainage and gas to be terminated as part of the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Dining	Painted cement rendered brickwork with plaster ceiling and cove profiled plaster cornice. Note 1: existing common walls with Living, Laundry, Pantry and Kitchen to be demolished as part of proposed Contract works. Note 2: Rear external wall (eastern elevation) to be demolished to allow for extension.	Appropriate dust suppression measures to be provided. No further action is required.
Laundry	Painted cement rendered brickwork with plaster ceiling and cove profiled plaster cornice. Note 1: Probable asbestos cement [ACM] sheet to the wall lining common with WC. Note 2: existing common walls with Living, WC, and Dining to be demolished as part of proposed Contract works. Note 3: Rear external wall (eastern elevation) to be demolished to allow for extension. Note 4: Plasterboard lower section behind sink.	~ 1.9 m² Remove and dispose of the ACM sheeting as required in a manner approved by Safe Work NSW, NSW OEH and Waverley Council. See attached Safe Work Method Statement for the removal of material that may contain asbestos [ACM]. All necessary steps are to be taken to protect the retained eaves from damage during the course of the works.

Area Assessed	Description and Comment	Assessment / Action
WC	Painted cement rendered brickwork with plaster ceiling and cove profiled plaster cornice. Note 1: Probable asbestos cement [ACM] sheet to the wall lining common with Laundry. Note 2: Plasterboard lower section of wall. Note 3: existing common walls with Living, Bathroom, and Laundry to be demolished as part of proposed Contract works.	Remove and dispose of the ACM sheeting as required in a manner approved by Safe Work NSW, NSW OEH and Waverley Council. See attached Safe Work Method Statement for the removal of material that may contain asbestos [ACM]. All necessary steps are to be taken to protect the retained eaves from damage during the course of the works.
Kitchen	Painted cement rendered brickwork tiled to splashback with plaster ceiling and cove profiled plaster cornice. Note 1: existing common walls with Living, Pantry, Dining and Entry to be demolished as part of proposed Contract works. Note 2: existing plumbing, drainage and gas to be terminated as part of the proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Pantry	Painted cement rendered brickwork with plaster ceiling and cove profiled plaster cornice. Note: existing common walls with Dining and Kitchen to be demolished as part of proposed Contract works.	Appropriate dust suppression measures to be provided. No further action is required.
Painting - general	Combination of oil based and acrylic based surface coating to ceilings, walls, doors, timber windows and trims. No exposed lead based paints were observed.	Appropriate dust suppression measures to be provided. No further action is required.
Pitched Roof Cavity	Traditional cut and pitched timber roof structure and ceiling frame to roof cavity. Note 1: 60% of the roof structure to be removed to accommodate first floor addition as part of the proposed Contract works. Note 2: no sarking was observed to the underside of the sheet metal roofing. Note 3: Synthetic Mineral Fibre [SMF] insulation was noted overall roof space. Note 4: Moderate ceiling dust was noted.	In our opinion the air quality will not be generally affected during the course of the construction of the new first floor addition. Appropriate dust suppression measures to be provided. No further action is required

Area Assessed	Description and Comment	Assessment / Action
Garage	Front section (Timber framed)	~ 16.4 m ²
Note: to be demolished to ground level.	Probable asbestos cement [ACM] wall cladding to the front southern, side western and rear northern elevations and clay masonry brickwork to the right eastern elevation.	Remove and dispose of the ACM cladding as required in a manner approved by Safe Work NSW, NSW OEH and Waverley Council.
	Note: Pan profile sheet metal roofing is provided to the front section.	See attached Safe Work Method Statement for the removal of material <i>that may</i> contain asbestos [ACM].
		All necessary steps are to be taken to protect the retained sheeting from damage during the course of the works.
		Appropriate dust suppression measures to be provided.
		No further action is required.
	Rear section (Brick) Clay masonry brickwork to the rear section of garage with concrete roofing tiles.	Appropriate dust suppression measures to be provided. No further action is required.
	of materials "that may" contain asbestos ed as part of the proposed Contract works.	25.7 m ²

DEMOLITION WORK PLAN

The partial demolition of the residence and the removal, storage, handling and disposal of building materials must be carried out as far as *reasonably practicable* in accordance with the following Regulations;

- Work Health and Safety Act 2011 and Work Health and Safety Regulations 2011
- Safe Work NSW Code of Practice How to manage and control asbestos in the workplace
- Safe Work Australia Code of Practice How to safely remove asbestos
- NSW Work Health and Safety Regulation 2011 Chapter 4 Hazardous Work
- NSW Work Health and Safety Regulation 2011 Chapter 6 Construction Work
- NSW Work Health and Safety Regulation 2011 Chapter 7 Hazardous Chemicals
- NSW Work Health and Safety Regulation 2011 Chapter 8 Asbestos
- Australian Standard AS2601 [2001] Demolition of Structures
- NSW Protection of the Environment Operations Act [1997] or as amended
- NSW Protection of the Environment Operations [Waste] Regulation [2014]
- NSW Office of Environment and Heritage [OEH] Regulations and Guidelines

A Demolition Work Plan must be submitted to WAVERLEY Council and the Principal Certifying Authority (PCA) if WAVERLEY Council is not the PCA, not less than five [5] working days **before commencing any demolition works** involving products or materials "that may" contain asbestos [ACM].

A copy of the Demolition Work Plan must be maintained on site and be made readily accessible to the Council Officer or 'workers' upon request.

ASBESTOS [ACM] REMOVAL CONTROL PLAN

Safe Work Method Statement - Removal & Disposal of Materials that may contain Asbestos

Any work involving the demolition, storage and disposal of products or materials "that may" contain asbestos [ACM] must be carried out as far as is reasonably practicable to minimise the release of airborne asbestos dust and fibres [ACD] in accordance with the following requirements;

- Relevant Work Health and Safety legislation including but not limited to; Work Health and Safety Regulation 2011 Chapter 8 Asbestos; Safe Work NSW Code of Practice How to manage and control asbestos in the workplace; Safe Work Australia Code of Practice How to safely remove asbestos and NSW Office of Environment and Heritage [OEH] requirements.
- The person with Management Control of the workplace and the licensed Asbestos Removalist must, so far as is reasonably practicable, and before commencing the asbestos [ACM] removal work, consult with and inform the following people about the asbestos [ACM] removal work and when the work will commence, so as to eliminate or minimise the exposure of the risks associated with asbestos:
 - The person who commissioned the asbestos removal work [Site Management]
 - A person conducting a business or undertaking at the workplace [Contractors]
 - The occupants of the domestic premises [Owner or Tenant]

- Anyone occupying premises in the immediate vicinity of the workplace [Neighbours]
- All work procedures are to be devised as far as is reasonably practicable, to minimise the release of dust and fibres [ACD].
- Appropriate warning signage and barricades are to be erected to prevent as far as is reasonably practicable, entry of anyone not connected with the removal activity into the work area.
- The sign must be clearly displayed in a prominent visible position at the front of the site; containing the words "DANGER ASBESTOS REMOVAL IN PROGRESS" and including the details of the licensed Asbestos Removal Contractor [PCBU].
- When working with products and materials "that may" contain asbestos [ACM] all 'workers' are to wear personal protective equipment [PPE] including coveralls and approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 Respiratory Protection devices and AS/NZS1715- Selection, use and maintenance of respiratory protective devices.
- As far as is reasonably practicable, use non powered hand tools for the removal of the materials that may contain asbestos [ACM] as these generate much less dust [ACD]. Do not use abrasive cutters and sanders, scrub or water blast the surface of products and materials "that may" contain asbestos [ACM].
- All products and materials "that may" contain asbestos [ACM] are to be kept damp to minimise
 as far as is reasonably practicable the generation of airborne asbestos dust and fibres [ACD].
 Prevent and or contain excess run off water.
- Where it is reasonably practicable work in well ventilated areas.
- Use drop sheets to collect debris of materials that may contain asbestos [ACM]. Dispose of smaller products and materials "that may" contain asbestos [ACM] pieces and collected dust [ACD] in recommended heavy duty plastic bags which are clearly labelled "asbestos waste".
- Wet clean or use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69 Industrial vacuum cleaners. Household vacuum cleaners must never be used where asbestos [ACM] or [ACD] is or may be present, even if the unit has a HEPA filter.
- Wall cladding and ceiling lining sheets "that may" contain asbestos [ACM] are not to be reused.
- All products and materials "that may" contain asbestos [ACM] or [ACD] are to be stored, transported and disposed of in accordance with the NSW Protection of the Environment Operations Act [1997 or as amended] and NSW Protection of the Environment Operations [Waste] Regulation [2014]
- All products and materials "that may" contain asbestos [ACM] or [ACD] is to be either wrapped
 in recommended heavy duty plastic sheeting or placed in leak proof lined bins or vehicles and
 appropriately covered and sealed.
- All products and materials "that may" contain asbestos [ACM] or [ACD] are to be stored in a secure area and removed from site as soon as is reasonably practicable in a covered leak proof vehicle.
- A Clearance Certificate of Statement, prepared by a suitably competent person i.e. an Occupational Hygienist, Safe Work NSW licensed Asbestos Removalist, licensed Asbestos Assessor or a "competent person" must be provided to Council upon completion of the works prior to an Occupation Certificate being issued, which confirms that the material "that may" contain asbestos [ACM] or [ACD] has been removed appropriately and the relevant Conditions of Consent have been satisfied.

 All products and materials "that may" contain asbestos [ACM] or [ACD] are to be disposed of as soon as is reasonably practicable, at a licensed asbestos disposal site and in a manner approved by Safe Work NSW, NSW Office of Environment and Heritage [OEH] or WAVERLEY Council.

Safe Work Method Statement - Removal and Disposal of Ceiling Dust that may contain Lead

All Contractors [PCBU] and 'workers' involved in the cleaning, repairing or replacement of ceilings are to follow the following procedures in order to minimise as far as is reasonably practicable, health risks from the ceiling dust. These procedures include but are not limited to:

- Appropriate warning signage and barricades are to be erected to prevent as far as is reasonably practicable, entry of anyone not connected with the removal activity into the work area.
- When working with in ceiling voids containing ceiling dust all 'workers' are to wear personal protective equipment [PPE] including coveralls and approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 Respiratory Protection devices and AS/NZS1715 Selection, use and maintenance of respiratory protective devices. Eye protection, complying with AS/NZS1336 and AS/NZS1337 whenever full face respirators are not used
- Ceiling voids are to be cleaned of accumulated dust before commencing any work involving partial or complete removal of the ceiling sheets.
- The property Owner [Client] is to be advised to clear or cover personal effects in adjoining living spaces as far as is *reasonably practicable*.
- Any openings between living areas are to be sealed prior to the commencement of any removal work of ceiling dust "that may" contain lead to prevent as far as is reasonably practicable, dust entering the retained living areas.
- Use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69
 Industrial vacuum cleaners, to prevent the release as far as is reasonably practicable, of dust that may contain lead while it is being removed. Do not use household vacuum cleaners even if the unit has a HEPA filter.
- Dispose of the collected dust in approved plastic bags which are clearly labelled.
- All ceiling dust containing lead or other contaminants is to be disposed of as far as is reasonably practicable in a manner, and at as site, approved by the Safe Work NSW, NSW Office of Environment and Heritage [OEH], appropriate disposal Authority or WAVERLEY Council.
- To minimise as far as is reasonably practicable contamination of living areas of the residence, airless spraying of PVA to seal the cleaned surfaces is recommended whenever the ceiling is removed.

<u>Safe Work Method Statement – Removal and Disposal of Synthetic Mineral Fibre Insulation</u>

All Contractors [PCBU's] and 'workers' involved in the removal of suspected synthetic mineral fibre [SMF] insulation are to follow the following procedures in order to minimise as far as is reasonably practicable health risks from synthetic mineral fibre [SMF] insulation. These procedures include but are not limited to:

 Appropriate warning signage and barricades are to be erected to prevent as far as is reasonably practicable, entry of anyone not connected with the removal activity into the work area.

- When removing synthetic mineral fibre [SMF] insulation all 'workers' are to wear personal protective equipment [PPE] including coveralls and an approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 Respiratory Protection devices and AS/NZS1715 Selection, use and maintenance of respiratory protective devices. Eye protection, complying with AS/NZS1336 and AS/NZS1337 whenever full face respirators are not used.
- The property Owner [Client] is to be advised to clear or cover personal effects in adjoining living spaces as far as is reasonably practicable.
- Any openings between living areas are to be sealed prior to the commencement of any removal work of synthetic mineral fibre [SMF] insulation to prevent as far as is *reasonably* practicable, dust and fibres entering the retained living areas.
- Use approved vacuum cleaning equipment that complies with AS/NZS 603335.2.69 Industrial vacuum cleaners, to prevent as far as is reasonably practicable, the release of dust "that may" contain synthetic mineral fibres [SMF] while it is being removed. Do not use household vacuum cleaners even if the unit has a HEPA filter.
- Dispose of the synthetic mineral fibre [SMF] insulation in sealed approved plastic bags which are clearly labelled.
- All synthetic mineral fibre [SMF] insulation or other contaminants is to be disposed of as far as is reasonably practicable, in a manner, and at a site, approved by Safe Work NSW, NSW Office of Environment and Heritage [OEH], appropriate licensed disposal Authority or WAVERLEY Council.

<u>Safe Work Method Statement – Lead based Paints</u>

All Contractors [PCBU's] and 'workers' involved in the cleaning, repairing or replacement of suspected lead based paint are to follow the following procedures in order to minimise as far as is reasonably practicable, health risks from lead based paints. These procedures include but are not limited to:

- Appropriate warning signage and barricades are to be erected to prevent as far as is reasonably practicable, entry of anyone not connected with the removal activity into the work area
- When working with lead based paints all 'workers' are to wear personal protective equipment [PPE] including coveralls and an approved respiratory protective equipment [RPE] in accordance with the requirements of AS/NZS1716 Respiratory Protection devices and AS/NZS1715 Selection, use and maintenance of respiratory protective devices. Eye protection, complying with AS/NZS1336 and AS/NZS1337 whenever full face respirators are not used.
- The property Owner [Client] is to be advised to clear or cover personal effects in adjoining living spaces as much as is practical.
- Any openings between living areas are to be sealed prior to the commencement of any removal work of lead based paints to prevent as far as is reasonably practicable, dust entering the retained living areas.
- Use approved vacuum cleaning equipment [HEPA] which complies with AS/NZS 603335.2.69
 Industrial vacuum cleaners, to prevent as far as is reasonably practicable, the release of dust that may contain lead while it is being removed. Do not use household vacuum cleaners even if the unit has a HEPA filter.

- Dispose of collected lead based paint dust in sealed approved plastic bags which are clearly labelled.
- All dust containing lead or other contaminants is to be disposed of as far as reasonably practicable in a manner, and at a site, approved by Safe Work NSW, NSW Office of Environment and Heritage [OEH], appropriate disposal Authority or WAVERLEY Council.

4. AREAS NOT ASSESSED

All areas associated with the proposed Contract works were able to be assessed.

5. UNDETECTED HAZARDOUS MATERIALS

Due to the level of accessibility including the presence of obstructions the overall degree of risk of **undetected** hazardous materials is considered as far as *reasonably practicable* to be:

Low	✓	Moderate		Moderate to High		High		
-----	---	----------	--	------------------	--	------	--	--

CONFIRMATION

This document confirms that the existing residence layout described in this report has been assessed as far as *reasonably practicable* for the inclusion of hazardous materials i.e. materials "that may" contain asbestos [ACM] or [ACD], paints "that may" contain lead or synthetic mineral fibres [SMF] in the existing structure.

This assessment and report was carried out by: Mark Spindler

Signed for and on behalf of JONSPIN Building Services Pty. Limited

Mark Spindler Date of Issue: 9th July 2016