

## **SITE SPECIFIC Risk Assessment**

| Date:   New   ✓   Revised   Page |
|----------------------------------|
|----------------------------------|

## **TRADE: SHEETMETAL ROOFER**

| Job No:  | 7679/15                | Client:     | MCTEAR & DARROCH |
|----------|------------------------|-------------|------------------|
| Address: | 5 Melba Rd. LALOR PARK | Supervisor: | Shane Denny      |

| Key: | "1" action now | "2" action ASAP | "3" action ASAP |
|------|----------------|-----------------|-----------------|
|      |                |                 |                 |

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

**Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

**Note 3:** All *manual tasks* are to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 [or as amended] or WorkCover NSW Code of Practice - Hazardous manual tasks

**Note 4:** Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of Part 4.4 Falls Clauses 78-80 of WHS Regulation 2011

Note 5: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.

|   |   | Lil    | keliho   | od       |       | Resu   | lt    |          |  |                                 |      |
|---|---|--------|----------|----------|-------|--------|-------|----------|--|---------------------------------|------|
| Job Step / Hazard   | Potential Harm  | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls  | Responsible<br>Person/s         | Date |
| Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined | Slips, trips and falls  |        | ✓        |          |       | ✓      |       | 3        | Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.   | Site Supervisor / all 'workers' |      |
| Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined            | Slips, trips and falls  |        | ✓        |          |       | ✓      |       | 2        | Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access.  Provide designated waste areas | Site Supervisor / all 'workers' |      |
| Manual tasks -<br>lifting metal<br>roofing sheets<br>and accessories -<br>Manual tasks                | Muscle strain -<br>back injuries and<br>cuts  Over exertion or<br>repetitive<br>movements |        | ✓        |          |       | ✓      |       | 2        | Assess travel path and distance to work area  Ensure unobstructed access work areas.  Identify the risks and plan the task in consultation with the  | Contractor / all 'workers'      |      |

|  |  | Lil    | keliho   | od       |       | Resul    | t     | >        |  |  |      |
|--|--|--------|----------|----------|-------|----------|-------|----------|--|--|------|
| Job Step / Hazard  | Potential Harm                             | Likely | Possible | Unlikely | Major | Severe   | Minor | Priority | Possible Controls  | Responsible<br>Person/s  | Date |
|  |  |        |          |          |       |          |       |          | 'workers' Use task specific trained / experienced 'workers' - ensure 'workers' know their responsibility during the work process   |  |      |
|  |  |        |          |          |       |          |       |          | Rotate 'workers' and vary tasks  |  |      |
|  |  |        |          |          |       |          |       |          | Limit weights to manageable sizes.   |  |      |
|  |  |        |          |          |       |          |       |          | Use mechanical assistance where practicable to position roofing sheets   |  |      |
|  |  |        |          |          |       |          |       |          | Use appropriate PPE. Isolate plant and equipment.  | Contractor / all   |      |
| Exposure to noise Plant / equipment  | Hearing damage                             |        | ✓        |          |       | ✓        |       | 2        | Use appropriate PPE.   | 'workers'  |      |
| Exposure to UV light / weather -   | Skin cancer / sun<br>burn -                |        |          |          |       |          |       |          | Reduce exposure where possible   |  |      |
| UV light - glare  Extreme  | Dehydration -<br>heat stroke or<br>fatigue |        | ✓        |          |       | ✓        |       | 2        | Monitor 'workers' condition  Adequate fluid intake   | Contractor / all 'workers'   |      |
| temperatures   | Sight damage                               |        |          |          |       |          |       |          | Use appropriate sun screen.<br>Wear appropriate PPE.   |  |      |
| Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective | Electric shock or electrocution            |        | >        |          |       | <b>√</b> |       | 3        | Identify that the electrical service is isolated prior to work commencing  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold extended an appropriate distance past the boundary | Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers' |      |
| Location of<br>services -<br>Electricity -<br>insulation to old  | Electric shock or electrocution            |        | <b>√</b> |          | ✓     |          |       | 3        | Isolate electrical service / wiring.  RCD installed on mains supply  | Site Supervisor / all 'workers'  |      |
| wiring frayed or<br>brittle [conduit] or   | Inhalation and exposure to hazardous       |        |          |          |       |          |       |          | / portable generator Isolate gas service.  | all Workers  |      |

|  |   | Lil    | keliho   | od       | l     | Resul    | lt    | _        |  |                            |      |
|--|---|--------|----------|----------|-------|----------|-------|----------|--|----------------------------|------|
| Job Step / Hazard  | Potential Harm  | Likely | Possible | Unlikely | Major | Severe   | Minor | Priority | Possible Controls  | Responsible<br>Person/s    | Date |
| easily damaged -<br>water pipe electrified<br>Hazardous chemical<br>Biological   | chemicals.  |        |          |          |       |          |       |          |  |                            |      |
| Carry roofing materials and tools up ramp / scaffold - Slips, trips, falls and accessibility - Slope of ramp - Windy and or wet conditions - Manual tasks  | Slips, trips and falls  Muscle strain - back injuries and cuts  Over exertion or repetitive movements   |        | <b>✓</b> |          |       | <b>√</b> |       | 3        | Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp surface clean and dry.  Scaffold guardrails, work platform and toe boards is complete - clean and dry work platform.  Use task specific trained 'workers' - team lifting and carrying.  Limit weights to manageable sizes.   | Contractor / all 'workers' |      |
| Carry rolls of foil backed insulation up ramp /scaffold - Slips, trips, falls and accessibility - Inadequate fall protection system / work platform - Slope of ramp - Windy and or wet conditions - Manual tasks Exposure to dust - Hazardous chemicals - Biological | Slips, trips and falls from ramp or work platform  Muscle strain - back injuries and cuts  Dust inhalation - respiratory problems  Eye and skin irritations / allergies |        | <b>√</b> |          |       | ✓        |       | 3        | Identify the risks and plan the task in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp and work platform clean and dry.  Scaffold guardrails and work platform is complete - use of toe boards /dust screening.  Provide barricades to restrict access to around / under work areas.  Use task specific trained 'workers' - team lifting and carrying - rotate 'workers' and vary tasks.  Limit weights to manageable sizes. | Contractor / all 'workers' |      |

|  |  | Lik    | keliho   | od       | F        | Resul  | lt    |          |  |  |      |
|--|--|--------|----------|----------|----------|--------|-------|----------|--|--|------|
| Job Step / Hazard  | Potential Harm   | Likely | Possible | Unlikely | Major    | Severe | Minor | Priority | Possible Controls  | Responsible<br>Person/s                      | Date |
|  |  |        |          |          |          |        |       |          | Use appropriate PPE - disposable dust protection. SWMS   |  |      |
|  |  |        |          |          |          |        |       |          | Identify the risks and plan the tasks in consultation with the 'workers'   |  |      |
|  |  |        |          |          |          |        |       |          | Assess travel path and distance to work area   |  |      |
| Work at height -   |  |        |          |          |          |        |       |          | Ensure unobstructed access to work area  |  |      |
| cut and fix metal<br>barge / fascia,<br>eave and valley<br>gutter, fix roofing<br>battens and foil |  |        |          |          |          |        |       |          | Use mechanical assistance where practicable; provide training in the use of the equipment  |  |      |
| backed sarking /<br>insulation -   | Slips, trips and<br>falls from edge of<br>roof, through<br>framing, from |        |          |          |          |        |       |          | Provide perimeter guardrail / catch scaffold to roof surfaces including gable ends   | Cita Cupanipar                               |      |
| Slips, trips, falls<br>and accessibility -   | work platform.  Fractures, bruises lacerations and                       |        | ✓        |          | <b>✓</b> |        |       | 3        | Provide barricades to restrict access to work areas.  Use task specific trained  | Site Supervisor  Contractor / all  'workers' |      |
| prevention system / work platform -  Windy and or wet conditions -                                 | personal injuries  Cuts and abrasions  Sight damage                      |        |          |          |          |        |       |          | experienced 'workers' in<br>working at heights -<br>additional 'workers' to handle<br>long lengths of fascia / barge<br>capping, guttering, roofing<br>battens and accessories |  |      |
| Gravity -<br>overbalancing -   |  |        |          |          |          |        |       |          | Limit truss/rafter spacing to 600mm  |  |      |
| Manual tasks   |  |        |          |          |          |        |       |          | Use buckets to retain off cuts and tools on working deck.  |  |      |
|  |  |        |          |          |          |        |       |          | Use safety harness -use task specific trained 'workers'  |  |      |
|  |  |        |          |          |          |        |       |          | Don't work on roof in wet or windy conditions  |  |      |
|  |  |        |          |          |          |        |       |          | Monitor for airborne dust/<br>fibres from insulation<br>Use of PPE   |  |      |
| Use of pneumatic operated tools and equipment -  |  |        |          |          |          |        |       |          | Identify the risks and plan the task in consultation with the 'workers'  |  |      |
| Compressed air -<br>Exposure to noise -  | Hearing loss  Inhalation of dust - respiratory                           |        | ✓        |          |          | ✓      |       | 2        | Appropriate warning signage and barricades to restrict access into the work area   | Contractor / all 'workers'                   |      |
| Exposure to dust -<br>Hazardous<br>chemicals   | problems.  Eye and skin irritations /                                    |        |          |          |          |        |       |          | Ensure unobstructed access work areas  |  |      |

|   |  | Lil    | keliho   | od       |       | Resu   | lt    |          |   |                               |      |
|---|--|--------|----------|----------|-------|--------|-------|----------|---|-------------------------------|------|
| Job Step / Hazard   | Potential Harm   | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls   | Responsible<br>Person/s       | Date |
| Biological -<br>Plant / equipment   | allergies -<br>Sight damage  |        |          |          |       |        |       |          | Regularly monitor that air hoses are securely engaged and not damaged  Guards to tools fully operational  Protect air line from damage - power saw blade / sharp edges / vehicular traffic  Use of appropriate PPE.  Use task specific trained  |                               |      |
| Work at height - cut and fix metal roofing sheets, barge / fascia, hip and ridge capping - Slips, trips, falls and accessibility - Inadequate fall prevention system /work platform - Windy and or wet conditions - Pitch of roof - Gravity - overbalancing - Manual tasks Reflective surface of sarking and roofing sheets - glare | Slips, trips and falls from edge of roof, through framing, from work platform.  Fractures, bruises lacerations and personal injuries  Sharp edges - cuts and abrasions |        | ✓        |          |       | ✓      |       | 2        | 'workers'.  Identify the risks and plan the tasks in consultation with the 'workers'  Assess travel path and distance to work area  Ensure unobstructed access to work area  Provide perimeter guardrail / catch scaffold to roof surface.  Provide barricades to restrict access to work areas.  Use task specific trained experienced 'workers' in working at heights - additional 'workers' to handle long lengths of roofing sheets, barge / fascia, hip and ridge capping and accessories  Limit truss / rafter spacing to 600mm  Use safety harness - use task specific trained 'workers'.  Don't work on roof in wet or windy conditions  Use of appropriate PPE | Contractor / all<br>'workers' |      |
| Use of flexible sealants -  Hazardous chemicals -  Biological   | Inhalation of<br>fumes -<br>respiratory<br>problems.<br>Eye and skin<br>irritations/<br>allergies  | ✓      |          |          | ✓     |        | 3     | <b>✓</b> | Identify the risks / hazards<br>and plan the task in<br>consultation with the<br>'workers'  Avoid contact with skin and<br>eyes.  | Contractor / all<br>'workers' |      |

|   |  | Lik    | celiho   | od       | ı     | Resul  | lt    |          |  |                               |      |
|---|--|--------|----------|----------|-------|--------|-------|----------|--|-------------------------------|------|
| Job Step / Hazard   | Potential Harm   | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls  | Responsible<br>Person/s       | Date |
| Work from extension / step ladder - Slips, trips, falls and accessibility - Windy and or wet conditions Gravity - overbalancing                                       | Fall from ladder.  |        | ✓        |          | ✓     |        |       | 3        | Monitor air quality for chemical vapours  Use task specific trained 'workers'.  Use appropriate PPE. Provide SDS.  Identify the risks and plan the tasks in consultation with the 'workers'  Use scaffold as working platform.  Use task specific trained and experienced 'workers'. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure workers face the ladder when climbing up and down. Provide and maintain barricades to restrict | Contractor / all 'workers'    |      |
| Unsecured metal roofing products - Slips, trips, falls and accessibility - Inadequate fall prevention system - Windy or wet conditions - Overbalancing - Manual tasks | Slips, trips and falls from edge of roof, through framing, from work platform  Fractures, bruises lacerations and personal injuries  Struck by falling objects / debris. |        | ✓        |          |       | ✓      |       | 2        | Access to work area.  Limit the use of ladders  Where practicable consider cutting roofing sheets on the ground  Secure roof sheeting and accessories  Off cuts to be weighed down or immediately removed from roof surface  | Contractor / all 'workers'    |      |
| Cutting / fixing metal roof products using electrical powered /battery operated tools -  Electricity - RCD not installed on mains supply or portable generator        | Electric shock or electrocution  |        | ✓        |          | ✓     |        |       | 1        | Identify the risks and plan the task in consultation with the 'workers'  Protect power lead from damage - power saw blade / sharp edges on roofing products  Use stands and hooks for leads in trafficable areas  RCD installed on mains supply / portable generator   | Contractor / all<br>'workers' |      |

|   |   | Lik    | keliho   | od       | F     | Resul  | t     |          |   |                            |      |
|---|---|--------|----------|----------|-------|--------|-------|----------|---|----------------------------|------|
| Job Step / Hazard   | Potential Harm  | Likely | Possible | Unlikely | Major | Severe | Minor | Priority | Possible Controls   | Responsible<br>Person/s    | Date |
| Site clean up including roof surfaces on completion of work  Manual tasks  Exposure to dust -  Hazardous chemicals Biological - | Inhalation of dust - respiratory problems.  Eye and skin irritations / allergies  Personal injuries - cuts and abrasions. |        | <b>d</b> |          |       | ✓      |       | 3        | Training 'workers' in the safe use of electrical powered tools Identify the risks and plan the tasks in consultation with the 'workers'  Provide perimeter guardrail to the roof surface  Use task specific trained 'workers' in the safe operation of plant and equipment used to clean down the roof surfaces  Use appropriate PPE including footwear Place all associated roofing waste and debris in the designated waste area / skip bin  Leave site / work area in a clean and tidy condition  Remove any temporary barricades if no longer | Contractor / all 'workers' |      |
|   |   |        |          |          |       |        |       |          | required from around work area  |                            |      |

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this  $Cape\ Cod\ Australia\ Pty$ . Limited work site.

| Company<br>Name:  | Signed by:            | Joansprier                  |
|-------------------|-----------------------|-----------------------------|
|                   | for and on behalf of: | Cape Cod Australia Pty. Ltd |
| Signed by:        |                       | ABN: 54 000 605 407         |
| (Contractor PCBU) |                       | Builder's Licence No.: 5519 |
| ABN:              |                       |                             |
| Address:          |                       |                             |
|                   |                       |                             |
| Phone:            |                       |                             |
| Fax:              |                       |                             |

|        | <br> | <br> |
|--------|------|------|
| Email: |      |      |