

SITE SPECIFIC Risk Assessment

Date: New ✓ Revised Page

TRADE: TEXTURE COATING APPLICATOR

Job No:	7725/15	Client:	HANAFI / PRASIDHI
Address:	83 Maroubra Road, Maroubra NSW 2035	Supervisor:	Jonathan Stewart

Key:	"1" action now	"2" action ASAP	"3" action ASAP

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

Note 3: All *manual tasks* are to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 [or as amended] and /or WorkCover NSW Code of Practice - Hazardous manual tasks

Note 4: Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of Part 4.4 Falls Clauses 78-80 of WHS Regulation 2011

Note 5: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.

		Lik	elihoo	od	F	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed all weather access to site and work areas. Unload and move equipment and materials to designated area to keep footpath / work place access clear	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		√			√		2	Assess travel path and distance to work area Ensure unobstructed access to work area. Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back		\checkmark			\checkmark		2	Identify the risks and	Contractor / all	

	Likelihood		od	F	Resu	lt					
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
	injuries Over exertion or repetitive movements								plan the tasks in consultation with the 'workers' Use task specific trained 'workers' - rotate 'workers' and vary tasks.	'workers'	
Exposure to UV light / weather - UV light - glare Extreme temperatures	Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage		√			✓		2	Reduce exposure where possible. Monitor 'workers' condition Adequate fluid intake Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Exposure to dust/ chemical vapours - Hazardous chemical - Biological -	Dust and chemical vapour inhalation / skin and eye allergies/ irritations. Respiratory problems		✓			√		2	Use appropriate PPE - disposable dust / chemical vapour protection.	Contractor / all 'workers'	
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply -Strong winds causing power lines to swing close to work area Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing. Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all	
Use of battery operated / electrical powered plant and equipment - Electricity - Exposure to noise -	Electrical shock or electrocution Hearing loss Sight damage		✓			✓		2	RCD installed on mains supply / portable generator Protect power lead from damage sharp edges / vehicular traffic Use stands and hooks for leads in trafficable areas Guards to plant and equipment fully operational. Use of appropriate PPE.	Contractor/ all 'workers'	

		Lik	elihoo	od	F	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									Use task specific trained 'workers'		
Carry materials. tools to ground floor work area -									Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and distance to work area		
Slips, trips, falls and accessibility -	Slips, trips and falls from scaffold / work								Ensure unobstructed access to work areas.		
Inadequate work platform - Site and weather	platform or step ladder Muscle strain -back								Use task specific trained and experienced 'workers' - rotate 'workers and vary tasks.	Contractor/ all 'workers'	
conditions - Gravity - overbalancing	injuries and cuts Over exertion or repetitive movements.								Scaffold located on level ground or firm secure surface.		
Manual tasks									Guardrails to scaffold are in place - work platform is complete		
									Use approved step ladder Limit the use of step ladders		
									Identify the risks and plan the task in consultation with the 'workers'		
Carry materials and tools up ramp / scaffold -									Assess travel path and distance to work area Ensure unobstructed		
Slips, trips, falls and accessibility - Slope of ramp - Weather conditions - wet	Slips, trips and falls from ramp / scaffold. Back injuries - muscle sprains, strains and cuts		✓			✓		2	access to work areas. Guardrails to ramp are in place - ramp and work platform clean and dry.	Contractor / all 'workers'	
Manual tasks									Scaffold guardrails and work platform complete - use of toe boards /dust screening.		
									Use task specific trained 'workers' - rotate 'workers and vary tasks.		
Working at height from scaffold / work platform / roof surface -	Slips, trips and falls from scaffold or work platform / roof surface Fractures, bruises lacerations and		✓			✓		3	Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and	Contractor / all 'workers'	
Slips, trips, falls and accessibility -	personal injuries								distance to work area	Page 3 o	

		Lik	elihoo	od	F	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Inadequate fall arrest system									Ensure unobstructed access to work area		
/work platform - Windy and or wet conditions -									Scaffold deck complete - use of toe boards / dust screening		
Pitch of roof and roofing material -									Perimeter and edge protection when working from roof		
Gravity - overbalancing									surface		
									Maintain clean work area		
									Train 'workers' in safe working at heights.		
									Don't use step ladder to		
									gain extra height from		
									scaffold work platform.		
									Limit the use of ladders		
Application of the	Muscle strain - back injuries and cuts								Identify the risks and plan the tasks in consultation with the 'workers'		
texture coating -	Over exertion or								Use task specific trained		
Manual tasks -	repetitive movements		,						and experienced 'workers	Contractor / all	
Wallual tasks -	Inhalation of fumes -		✓			√		3	- rotate 'workers' and vary	'workers'	
Hazardous	respiratory problems.								tasks.		
chemicals - Biological -	Eye and skin								Ensure adequate		
Biological -	irritations/ allergies								ventilation. Use of appropriate PPE		
									and provide SDS.		
									Identify the risks /		
									hazards and plan the task in consultation with		
									the 'workers'		
Use of gap filling											
flexible fillers /	Inhalation of fumes -								Avoid contact with skin		
sealants -	respiratory problems.				,				and eyes.	Contractor / all 'workers'	
Hazardous chemicals -	Eye and skin irritations/ allergies	√			✓		3	√	Monitor air quality for chemical vapours	WUIKEIS	
Biological									Use task specific trained 'workers'.		
									Use appropriate PPE. Provide SDS.		
Work from									Identify the risks and plan the task in		
extension ladder									consultation with the		
Slips, trips, falls and accessibility -	Fall from ladder		✓		✓			3	'workers' Use scaffold as working platform.	Contractor / all 'workers'	
Gravity - overbalancing									Ensure ladders are at 4:1 slope.		
									Secure ladder at base and top.		

		Lik	elihoo	od	F	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									Ensure 'workers' face the ladder when climbing up and down ladder. Provide and maintain barricades to restrict access to work area. Limit the use of ladders		
Finishing to window sills and reveals and corbels - Slips, trips, falls and accessibility - Inadequate fall arrest system /work platform - Windy and or wet conditions - Gravity - overbalancing Manual tasks	Slips, trips and falls from scaffold / work platform / roof surface Fall from ladder Muscle sprains /strains		✓		\			2	Identify the risks and plan the tasks in consultation with the 'workers' Use scaffold as working platform. Perimeter and edge protection when working from roof surface. Use task specific trained 'workers'. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure 'workers' face the ladder when climbing up and down. Limit the use of ladders	Contractor / all 'workers'	
Oil based coating and solvents - mixing and clean up - Hazardous chemicals - Biological	Inhalation of fumes - respiratory problems. Eye and skin irritations/ allergies		√			\		3	Identify the risks and plan the task in consultation with the 'workers' Substitute material with safer low to no volatile organic compounds [VOC] and avoid contact with skin and eyes. Use task specific trained 'workers'. Use appropriate PPE. Provide SDS.	Contractor / all 'workers'	
Site clean up on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Inhalation of dust - respiratory problems. Eye and skin irritations / allergies Personal injuries - cuts and abrasions.		✓			✓		3	Place all associated waste and rubbish in the designated waste area / skip bin Leave site / work area including scaffold work platform in a clean and tidy condition Remove any temporary barricades if no longer required	Contractor / all 'workers'	

Company Name:

Signed by:

for and on behalf of: Cape Cod Australia Pty. Limited

ABN: 54 000 605 407

Builder's Licence No.: 5519

Address:

Phone:

Email:

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod

Australia Pty. Limited work site.