SAFE WORK METHOD STATEMENT

Page 1 of 6

| Company [PCBU]: | Mark Bartley Roofing | Project Name/No: | All Jobs |
|-----------------------|---------------------------|--------------------------|----------------------------|
| Work Activity / Task: | SCAFFOLDER - DISMANTLE | Principal Contractor: | Cape Cod Australia Pty Ltd |
| Prepared by: | Bay Majon MBayle | y Date: 17-9-14 | A La Tank Powtalk |
| Signature: | 1 Post | Note: Sign off to be pro | vided at 1001 Box talk |

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

| Item | ment to carry out a spe | Potential Hazard | Controls | Responsible Person/s |
|---------------------------------|-------------------------|--|---|-------------------------|
| tem | Access to site. | Slips, trips, falls and | Site specific induction. | Cape Cod |
| Access to the | | tathan | All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site. | Contractor |
| | | | Tool box talk to highlight any WHS concerns relative to the site. | Contractor |
| | | | Ensure that the site and work place access is unobstructed. | Cape Cod |
| | | Ensure all weather access to work areas. | Contractor | |
| | | Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible. | Contractor | |
| | | | Storage of materials /plant in designated areas. | Contractor |
| | | Provide and maintain barricades to all materials stored on footpath and on site. | Cape Cod | |
| | | | Regular site clean ups. | Cape Cod |
| | | Manual handling | Team lifting and carrying. | Contractor |
| 2 Unloading tools and equipment | Oliforating 40-1- | Training of "workers" in correct lifting and carrying methods. | Contractor | |
| | Proximity of "workers". | Proximity of other | Unload and move the tools and equipment to a designated area to keep footpath / work place access clear. | Contractor |

Reviewed by:

Gary Klomp

Principal Contractor's Representative

Construction Manager **Position**

Date

Page 2 of 6

| item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|---------------|--|---|--|-------------------------|
| 3 Dismantling | Slips, trips, falls and accessibility. Fall from heights. | Assess the site conditions including the weather and conduct a Risk Assessment before commencing. | Contractor | |
| | | Falling objects.Manual handling | Set up in a clear area and maintain a clear travel path. | Contractor |
| | | injuries. • Sprains and strains. | Identify the location of the electrical service. | Contractor |
| | | Cuts and abrasions. Electrocution. Exposure to noise. Exposure to dust UV / weather | Identify that electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing. | Cape Cod |
| | | exposure.Proximity of other "workers". | All scaffolding is to be dismantled by WorkCover NSW certified Scaffolders. | Cape Cod |
| | | Public access. | Ensure "workers" have safety glasses, noise and dust protection, appropriate protective footwear, hard hat and gloves. | Contractor |
| | | | Training of "workers" in the setting up of ladders, electrical equipment and use of fall arrest systems [harnesses]. | Contractor |
| | | | Ensure the proper use by "workers" of all safety guards and fall arrest systems provided. | Contractor |
| | | Ensure Scaffolder ["worker"] is harnessed up to scaffold at all times when dismantling components. | Contractor | |
| | | Ensure that all power tools and electrical leads have current tagging. | Contractor | |
| | | Ensure that power tools are attached to a residual current device [RCD]. | Contractor | |
| | | Provide "Restricted Access" warning signage. | Cape Cod | |

Reviewed by:

Gary Klomp

Principal Contractor's Representative

Signature

Construction Manager

Position

Page 3 of 6

| tem | Job Step | Potential Hazard | Controls | Responsible Person/s |
|-----|--|--|--|-------------------------|
| | | | Establish a "No access area" to work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. | Contractor |
| | | | Ensure working platforms [decks] are clean. | Contractor |
| | | | Dismantle shade cloth and mesh by undoing from bottom to top. | Cape Cod |
| | | | Pull shade cloth and mesh into scaffold and pass down to man ["worker"] on ground. | Cape Cod |
| | | | Ensure that the dismantling of scaffold components is only undertaken once shade cloth and mesh has been removed to reduce wind loading on the scaffold. | Cape Cod |
| | | | Clearly display "Scaffold incomplete" sign to incomplete scaffold if scaffold is left unattended. | Cape Cod |
| 4 | Dismantling Kickboards Handrails | Slips, trips, falls and accessibility. Fall from heights. | Assess the site conditions including the weather and conduct a Risk Assessment before commencing. | Contractor |
| ļ | Dismantle deck or wait until | Falling objects. Manual handling | Set up in a clear area and maintain a clear travel path. | Contractor |
| | access to lift below | injuries. • Sprains and strains. | Identify the location of the electrical services. | Contractor |
| | | Cuts and abrasions. Electrocution. Exposure to noise. | Identify that the electrical service has been isolated or safely recommissioned before commencing work. | Compacion |
| | | Exposure to dust. UV / weather exposure. Proximity of other "workers". | Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before | |
| | | • Public access. | commencing. | d Cape Cod |
| | į | | All scaffolding is to be dismantle | Cape Cou |

Gary Klomp Reviewed by: Principal Contractor's Representative Signature

Construction Manager Position

Page 4 of 6

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|----------|------------------|---|----------------------|
| | | | by WorkCover NSW certified Scaffolders. | |
| | | | Ensure "workers" have safety glasses, noise and dust protection, appropriate protective footwear, hard hat and gloves. | Contractor |
| | | | Training of "workers" in the setting up of ladders, electrical equipment and use of fall arrest systems [harnesses]. | Contractor |
| | | | Ensure the proper use by "workers" of all safety guards and fall arrest systems provided. | Contractor |
| | | | Ensure Scaffolder ["worker"] is harnessed up to scaffold at all times when dismantling components | Cape Cod |
| | | | Ensure Scaffolder ["worker"] only disconnects when working on two [2] planks and protected by handrail. | Cape Cod |
| | | | Ensure that all power tools and electrical leads have current tagging. | Contractor |
| | | | Ensure that power tools are attached to a residual current device [RCD]. | Contractor |
| | | | Provide "Restricted Access" warning signage. | Cape Cod |
| | | | Establish a "No access area" to work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. | Contractor |
| | | | Ensure working platforms [decks are clean. | |
| | | | Dismantle shade cloth and mesh by undoing from bottom to top | Cape Cod |
| | | | Pull shade cloth and mesh into scaffold and pass down to man | Cape Cod |

Gary Klomp Reviewed by: Principal Contractor's Representative

Signature

Construction Manager **Position**

Page 5 of 6

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|--------|--|---|--|-------------------------|
| | | | Ensure scaffold ties are only removed when shade cloth and mesh has been dismantled and only once stripping has reached the level of the tie. | Cape Cod |
| | | | Clearly display "Scaffold incomplete" sign to incomplete scaffold if scaffold is left unattended. | Cape Cod |
| 5 | Continue to dismantle scaffold. | Slips, trips, falls and accessibility. Fall from heights. | Assess the site conditions including the weather and conduct a Risk Assessment before commencing. | Contractor |
| | Scaffolder to work back | Falling objects. Manual handling injuries. Sprains and strains. | Set up in a clear area and maintain a clear travel path. | Contractor |
| | towards scaffold access. Once access is disconnected then dismantle next lift. Sprains and strain the Electrocution. Exposure to descript the Exposure the Exposure to descript the Exposure the Exposur | | Identify the location of the electrical service. | Contractor |
| | | , | Identify that electrical services have been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing. | Cape Cod |
| | | Proximity of other | All scaffolding is to be dismantled by WorkCover NSW certified Scaffolders. | Cape Cod |
| | | Public access. | Ensure "workers" have safety glasses, noise and dust protection, appropriate protective footwear, hard hat and gloves. | Contractor |
| | | | Training of "workers" in the setting up of ladders, electrical equipment and use of fall arrest systems [harnesses]. | Contractor |
| | | | Ensure the proper use of all safety guards and fall arrest systems provided. | Contractor |
| } i | | | Ensure that all power tools and electrical leads have current | Contractor |

Reviewed by:

Gary Klomp

Principal Contractor's Representative

Signature

Construction Manager
Position

17 10, 2014
Date

Page 6 of 6

| Item | Job Step | Potential Hazard | Controls | Responsible Person/s |
|------|----------|------------------|--|-------------------------|
| | | | tagging. Ensure Scaffolder ["worker"] is harnessed up to scaffold at all times when dismantling components Ensure Scaffolder ["worker"] only disconnects when working on two [2] planks and protected by handrail. | Cape Cod |
| | | | Ensure that power tools are attached to a residual current device [RCD]. | Contractor |
| | | | Provide "Restricted Access" warning signage. | Cape Cod |
| | | | Establish a "No access area" to work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. | Contractor |
| į | | | Ensure working platforms [decks] are clean. | Contractor |
| | | | Ensure scaffold ties are only removed when shade cloth and mesh has been dismantled and only once stripping has reached the level of the tie. | Cape Cod |
| | | | Clearly display "Scaffold incomplete" sign to incomplete scaffold if scaffold is left unattended. | Cape Cod |

Reviewed by:

Gary Klomp

Principal Contractor's Representative

Signature

Construction Manager

Position

17/19 2014 Date