#### SAFE WORK METHOD STATEMENT

Page 1 of 9

Company Name:	MAXX'S Phumbing	Project Name/No:	Ahh
Work Activity / Task:	PLUMBER / DRAINER / GAS FITTER	1	Cape Cod Australia Pty Ltd
Prepared by:		Date:	11/8/13
Signature:	Com	Note: Sign off to be pro	ovided at Tool Box talk

Note: Review of Control Measures

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

Task/Problem	Hazard	Lik	eliho	od	R	esu	İt		Possible Control	Action By	Date
Variation to plan Change of Brief	Unknown	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Tool Box Talk Work Method Statement	Contractor Supervisor	
		٧			٧			1			
						17 - va.es					
						_	_	-			

ltem	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site	<ul> <li>Slips, trips, falls and accessibility.</li> <li>UV / weather exposure.</li> </ul>	<ul> <li>Site specific induction.</li> <li>All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site.</li> </ul>	deman y
			<ul> <li>Tool box talk to highlight any WHS concerns relative to the site.</li> </ul>	`
			<ul> <li>Ensure that the site and work place access is unobstructed.</li> </ul>	The state of the s
			<ul> <li>Ensure all weather access to work areas.</li> </ul>	
			<ul> <li>Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses, and fluids and</li> </ul>	

Reviewed by: Gary Klom P
Principal Contractor's Representative

Elatham as per GK

Construction Manager Position

Date

Page 2 of 9

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
-	and the state of t	Applied to the construction of the constructio	reduce exposure where possible.	
			<ul> <li>Provision of designated waste areas.</li> </ul>	, is
			<ul> <li>Storage of materials in designated areas.</li> </ul>	is in
			Provide and maintain     barricades to all materials     stored on footpath and on site.	San
		<u></u>	Regular site clean ups.	
2	Unloading	Manual handling	Team lifting and carrying.	
	plant, equipment and	injuries  Slips, trips and	<ul> <li>Training of "workers" in correct lifting and carrying methods.</li> </ul>	Chi.
	materials	falls.  • Proximity of other "workers".	Unload and move the equipment to designated area to keep footpath / work place	not be supplied to the supplined to the supplied to the supplied to the supplied to the suppli
		Public access.	access clear.	
3	Setting up equipment	<ul> <li>Manual handling injuries.</li> </ul>	Set up in a clear area and maintain a clear travel path.	
		<ul> <li>Slips, trips and falls.</li> </ul>	<ul> <li>Training of employees in setting up of electrical leads and power tools.</li> </ul>	حق.
		Proximity of other "workers".	Ensure the proper use of all safety guards provided.	The state of the s
		Public access.	<ul> <li>Ensure that all power tools and electrical leads have current tagging.</li> </ul>	The One
			<ul> <li>Ensure that all power tools are attached to a residual current device [RCD].</li> </ul>	
4	Excavation for sewer and	Slips, trips, falls and accessibility.	Assess the site conditions including the weather and	
	stormwater	Manual handling.	conduct a Risk Assessment before commencing.	in the
1		Sprains and	Observe safe working	The right
		strains.  • Cuts and	processes when working around minor excavations.	Mary Shappay
		<ul><li>abrasions.</li><li>Exposure to dust / fumes.</li></ul>	<ul> <li>Training of "workers" in correct lifting and excavation methods.</li> </ul>	
		<ul> <li>Exposure to noise.</li> </ul>	<ul> <li>Rotate "workers" and monitor</li> </ul>	

Reviewed by: Gay Ywy Principal Contractor's Representative

Elotham as Per GK Signature 19,8,1A

Construction Manager
Position

Page 3 of 9

item	Job Step	Potential Hazard	Controls	Responsible Person/s
	·	<ul> <li>Hazardous substances.</li> <li>Proximity of other "workers".</li> <li>Public access.</li> </ul>	air quality when connecting sewer at manholes [mains] and when working in confined spaces.  Systematic safe removal and storage of excavation materials.	
			<ul> <li>Establish barricading to the excavations to prevent access to the area of work. Provide a spotter where necessary.</li> </ul>	Gembeir
			<ul> <li>Provide "Restricted Access" warning signage to excavated trenches.</li> </ul>	
į			<ul> <li>Ensure that the excavation is adequately shored, supported, battered or benched.</li> </ul>	Maxis
			<ul> <li>Ensure plant / equipment used and excess spoil from the excavation is positioned outside the zone of influence.</li> </ul>	
			<ul> <li>Provide MSDS for hazardous substances –adhesives for Pvc pipes.</li> </ul>	
ļ			<ul> <li>Training of "workers" in the safe handling and use of adhesives.</li> </ul>	
			<ul> <li>Ensure that adequate lighting and ventilation is available in confined spaces.</li> </ul>	
			<ul> <li>Backfill or cover the excavation immediately after plumbing and inspection is complete.</li> </ul>	
			<ul> <li>Ensure that "workers" have safety glasses, noise protection, dust / fume protection [disposable], protective footwear and gloves.</li> </ul>	
			<ul> <li>Use appropriate PPE – safety glasses, footwear, noise / hearing protection, dust / fume</li> </ul>	

Reviewed by: Gary Clomp

Principal Contractor's Representative

E-latham as per GK

Construction Manager
Position

19,8,1**%** Date

Page 4 of 9

ltem	Job Step	Potential Hazard	Controls	Responsible Person/s
5	Ground floor	Slips, trips, falls	protection [disposable] and protective footwear.  Reduce frequency of manual excavation work.  Team lifting and carrying.  Regular work area clean ups.	"Mary Smarkers"
		and accessibility  Hazardous materials  Identification of services  Electrocution.  Gas explosions.  Falling objects.  Exposure to dust / fumes.  Exposure to noise.  Manual handling.  Sprains and strains.  Cuts and abrasions.  Proximity of other "workers".  Public access.	conduct a Risk Assessment before commencing.  Identify any products or materials that may contain asbestos.  Identify services and make sure all electrical, gas, water and sewerage services have been isolated or safely relocated before commencing.  Use Licensed Electrician to isolate, disconnect and relate existing services.  Use appropriate PPE when chasing in pipes to brickwork or timber — safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves and hard hats.  Training of "workers" in the safe use of power tools, gas welding and cutting equipment.  Ensure all gas cylinders and equipment is regularly check and maintained.  Ensure all power tools have working safety guards.  Provide MSDS for hazardous substances —adhesives for Pvc pipes.  Training of employees in the safe handling and use of	Maxx3 Himbung

Reviewed by: Cavy Clow Principal Contractor's Representative

E-latham as per Gk

Construction Manager
Position

Page 5 of 9

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
-+			adhesives.	
			<ul> <li>Training of "workers" in correct lifting and carrying method.</li> </ul>	, A
			<ul> <li>Use team lifting and carrying when installing / building in spa or bath.</li> </ul>	x 5 Limbs
			<ul> <li>Ensure that openings / voids in wet area floors are covered.</li> </ul>	Sea Co
			<ul> <li>Storage of materials in designated areas.</li> </ul>	8
			<ul> <li>Regular work area clean ups.</li> </ul>	

Reviewed by: Gavu Klom Principal Contractor's Representative

Page 6 of 9

Item Job Step	Potential Hazard	Controls	Responsible Person/s
6 Upper floor	<ul> <li>Stips, trips, falls and accessibility</li> <li>UV / weather exposure</li> <li>Fall from height</li> <li>Manual handling injuries</li> <li>Exposure to dust / fumes</li> <li>Exposure to noise</li> <li>Proximity of other "workers".</li> <li>Public access.</li> </ul>	<ul> <li>Assess the site conditions including the weather and conduct a Risk Assessment before commencing.</li> <li>Ensure that the guard rails to the ramp are in place and that the surface of ramp is clean before commencing.</li> <li>Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.</li> <li>Ensure that all openings and voids in the floor platform are covered or protected by a guard rail.</li> <li>Identify any products or materials in the existing roof void that may contain asbestos.</li> <li>Identify services and make sure all electrical, gas, water and sewerage services have been isolated or safely relocated before commencing.</li> <li>Use Licensed Electrician to isolate, disconnect and relate existing services.</li> <li>Use appropriate PPE— safety glasses, footwear, noise / hearing protection, dust / fume protection [disposable] and gloves.</li> <li>Ensure that "workers" have safety glasses, noise protection [disposable], protective footwear.</li> <li>Training of "workers" in the safe use of power tools, gas welding and cutting</li> </ul>	Maxx's Thimburg

Reviewed by: Gave Comp

Principal Contractor's Representative

Elatham as per GK Signature

Construction Manager
Position
19,8,13

Page 7 of 9

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			equipment.	
ļ			<ul> <li>Ensure all gas cylinders and equipment are regularly check and maintained.</li> </ul>	
			<ul> <li>Ensure all power tools have working safety guards.</li> </ul>	«X
			<ul> <li>Provide MSDS for hazardous substances –adhesives for Pvc pipes.</li> </ul>	Merch .
			<ul> <li>Training of "workers" in the safe handling and use of adhesives.</li> </ul>	Waxs.
<u> </u>			<ul> <li>Training of "workers" in correct lifting and carrying method.</li> </ul>	131
			<ul> <li>Use team lifting and carrying when installing / building in spa or bath.</li> </ul>	
			<ul> <li>Ensure correct lifting and carrying techniques are used at all times.</li> </ul>	
			<ul> <li>Training of "workers" in the safe use of power tools.</li> </ul>	
			<ul> <li>Ensure that all power tools have working safety guards.</li> </ul>	
			Check suitability of the access ladder for purpose before use.	
			Check the ladder for damage / defect before use.	
			Check that the ladder is stable and is secured at the base and top before use.	
į			<ul> <li>Storage of materials in designated areas</li> </ul>	
	3		Maintain clean and tidy work area.	

Reviewed by: Gary Klomp

Principal Contractor's Representative

E-latham as per GK Signature Construction Manager
Position

7 / 6 15 Date

Page 8 of 9

item Job St	Potential Hazard	Controls	Responsible Person/s
Roof mount solar water heater installation	<ul> <li>Slips, trips, falls and accessibility.</li> <li>UV / weather exposure.</li> <li>Fall from height.</li> <li>Manual handling injuries.</li> <li>Proximity of other "workers".</li> <li>Public access.</li> </ul>	<ul> <li>Assess the site conditions including the weather and conduct a Risk Assessment before commencing.</li> <li>Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.</li> <li>Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.</li> <li>Ensure that the edge protection to the roof surface [roof rail] and level work platforms are in place before commencing work from roof surface</li> <li>Training of "workers" in safe working at heights from roof surfaces.</li> <li>Training of "workers" in correct lifting methods.</li> <li>Team lifting and carrying</li> <li>Ensure that correct lifting and carrying techniques are used at all times.</li> <li>Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible</li> <li>Ensure that "workers" have safety glasses, noise protection, dust / fume protection [disposable], protective footwear and gloves.</li> <li>Use of mechanical aids to lift</li> </ul>	Max's Runburg

Reviewed by: Gary Klomp

Principal Contractor's Representative

Elauham as per GK

Page 9 of 9

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			Check suitability of the access ladder for purpose before use.	
			Check the ladder for damage / defect before use.	The same of the sa
			Check that the ladder is stable and is secured at the base and top before use.	Marx's
			Maintain a clean and tidy work area.	

Reviewed by: Cary Camp Principal Contractor's Representative

Elatham as per GK.
Signature