SAFE WORK METHOD STATEMENT

Page 1 of 12 v1.13

Company Name:	Dagash Holdings	Project Name/No:	All Jobs
Work Activity / Task:	CARPENTER	Principal Contractor:	Cape Cod Australia Pty. Ltd.
Prepared by:	Shane Patrick	Date:	12-楼9-14
Signature:	Mare lasmb	Note: Sign off to be pr	ovided at Tool Box talk

Note: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "Specific Risk Assessment" for the tasks.

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site	Slips, trips, falls and	Site specific induction.	Cape Cod
		accessibility. UV light / weather exposure.	 All "workers" to register before entering the site; to read the General Construction Safety Plan signage; and to read the Site Specific Risk Assessment form. 	Shane Patrick
			Tool box talk to highlight any WHS concerns relative to the site.	Cape Cod & Shane Patrick
			Ensure that the site and work place access is unobstructed.	Cape Cod
			Ensure all weather access to work areas.	Shane Patrick
	long sleeves, s sunglasses, an	Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses, and fluids and reduce exposure where possible.	Cape Cod	
			Provision of designated waste areas.	
			Storage of materials in designated areas.	Shane Patrick
			Provide and maintain barricades to all materials stored on	Cape Cod
			footpath and on site.	Cape Cod
			Regular site clean ups.	
2	Unloading plant,	Manual task injuries	Team lifting and carrying.	SHANE PATRICK
equipment and tools		onpo, cripo aria rano.	 Training of "workers" in correct lifting methods. 	SHANE PATRICK
	"workers". • Public access.	 Unload and move the plant and equipment to designated area to keep footpath / work place access clear. 	SHANE PATRICK	

Reviewed by:	Gary Klomp
	On behalf of Cape Cod
	1

171914 Date

Page 2 of 12 v1.13

3	Setting up equipment	 Manual task injuries Slips, trips and falls. Proximity of other "workers". Public access. 	 Set up in a clear area and maintain a clear travel path. Training of "workers" in setting up of electrical leads, power tools and nail guns. Ensure the proper use of all safety guards provided. Ensure that all power tools and electrical leads have current tagging. Ensure that all power tools are attached to a residual current device [RCD]. 	SHANE PATRICK SHANE PATRICK SHANE PATRICK SHANE PATRICK SHANE PATRICK
4	Setting up access ramp	 Slips, trips, falls and accessibility. Fall from height. Manual task injuries Proximity of other "workers". Public access. 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. Team lifting and carrying. Training of "workers" in correct lifting and carrying methods. Ensure that workers have protective footwear and gloves. Check the ladder for damage / defects before use. Check that the ladder is stable and secured top and bottom before use. Install handrail and ensure adequate bracing to ramp. Provide a gate to the ramp with warning signage. 	SHANE PATRICK
5	Stripping of existing roof frame and covering	 Slips, trips, falls and accessibility. UV light / weather exposure. Fall from height. Hazardous materials. Identification of services. Electrocution Gas explosions Falling objects Exposure to dust Exposure to noise 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. Identify any products or materials that may contain asbestos [ACM]. Identify services and make sure all electrical, gas, water and sewerage services have been isolated or safely relocated before commencing. Use Licensed Electrician and Plumber to isolate, disconnect and relocate existing services. 	SHANE PATRICK SHANE PATRICK Cape Cod SHANE PATRICK & Cape Cod

Reviewed by:

Gary Klomp
On behalf of Cape Cod

Construction Manager

Manual task injuries	Training of "workers" in safe SHANE PATRICK working at heights and safe
Sprains and strainsCuts and abrasionsProximity of other	working at heights and safe movement on roof. • Provide "Demolition in Progress" and "Restricted Access" warning
"workers". • Public access.	signage. • Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a
	spotter where necessary. • Ensure that the scaffolding is safe and erected by a qualified Scaffolder. Cape Cod & SHANE PATRICK
	Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. SHANE PATRICK
	Check the access ladder for damage / defects before use. SHANE PATRICK
	Check that the ladder is stable and secured top and bottom before use. SHANE PATRICK
	Correct use of access ladder. SHANE PATRICK
	Limit use of ladders as working platforms. SHANE PATRICK
	Use appropriate PPE - safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves and hard hats. SHANE PATRICK
	Systematic safe removal of Cape Cod
	materials. SHANE PATRICK
	 Team lifting and carrying. Ensure that the stairwell and openings / voids in floor are covered.
	Ensure all roof tarps are tied down and not weighted with tiles. SHANE PATRICK
	Ensure that materials are not stored on roof or scaffold. SHANE PATRICK
	Provide a Shute for materials

Gary Klomp
On behalf of Cape Cod

Construction Manager

				required. Provide a 'spotter' where necessary. Provide shade cloth around work area and wet down dust as required to prevent wind borne dust. Storage of materials in designated waste area. Regular site clean ups.	Cape Cod SHANE PATRICK Cape Cod
6	Cut out existing roof structure	 Slips, trips, falls and accessibility Fall from height Sharp and penetrating objects Manual task injuries Exposure to dust Exposure to noise 	***	Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. Identify that the electrical services have been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing installation work.	SHANE PATRICK Cape Cod & SHANE PATRICK
		Proximity of other "workers".Public access.		Training of "workers" in safe working at heights and safe movement on roof.	SHANE PATRICK
			•	Provide "Demolition in Progress" and "Restricted Access" warning signage.	Cape Cod
			•	Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a spotter where necessary.	SHANE PATRICK
			0	Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.	SHANE PATRICK
			6	Check the access ladder for damage / defects before use.	SHANE PATRICK
			•	Check that the ladder is stable and secured top and bottom before use.	SHANE PATRICK
				Correct use of access ladder.	SHANE PATRICK
			0	Limit use of ladders as working platforms.	SHANE PATRICK
			0	Use appropriate PPE - safety glasses, footwear, noise / hearing protection, dust protection	SHANE PATRICK SHANE PATRICK

Gary Klomp
On behalf of Cape Cod

Construction Manager

		 [disposable], gloves, and hard hats. Training of "workers" in safe use of power tools, chain saws and reciprocating saws. Ensure all power tools have working safety guards. Systematic safe removal of materials. Ensure that correct lifting and carrying techniques are used. Ensure that the existing stairwell and openings in floor are covered and / or protected by guard rails. Ensure that materials are not stored on roof or scaffold. Ensure that all exposed nails are removed. Storage of materials in designated waste areas. Regular site clean ups. 	SHANE PATRICK SHANE PATRICK
7 Carry mate up ramp - Installation floor platfor members	accessibility. of UV light / weather	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. Ensure that the guard rails to the ramp are in place and that the surface of ramp is clean before commencing. Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. Ensure that all openings and voids in the floor platform are covered or protected by a guard 	SHANE PATRICK SHANE PATRICK SHANE PATRICK SHANE PATRICK

Reviewed by: Gar On b

Gary Klomp
On behalf of Cape Cod

Construction Manager

Position

17/9/14 Date

			rail.	
			Training of "workers" in correct lifting and carrying methods.	SHANE PATRICK
			 Ensure correct lifting and carrying techniques are used at all times. 	SHANE PATRICK
			Team lifting and carrying	SHANE PATRICK
			 Ensure that "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. 	SHANE PATRICK
			 Provide MSDS for chemically treated timber floor framing and sheet particleboard flooring. 	Cape Cod & SHANE PATRICK
			 Training of "workers" in the safe handling and use of chemically treated timber products and sheet particleboard flooring. 	SHANE PATRICK
			• Training of "workers" in the safe use of power tools and nail guns.	SHANE PATRICK SHANE PATRICK
			 Ensure that all power tools have working safety guards. 	
			Storage of materials in designated areas	SHANE PATRICK
			 Maintain a clean and tidy work area. 	SHANE PATRICK
8	Carrying structural steel members up ramp -	 Slips, trips and falls. UV light / weather exposure. 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. 	SHANE PATRICK
	Installation of steel beams and posts.	 Fall from height. Manual task injuries Proximity of other "workers". Public access. 	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Cape Cod & SHANE PATRICK
			Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.	SHANE PATRICK
			Ensure that the perimeter protection is in place [scaffolding]	Cape Cod & SHANE PATRICK

Gary Klomp
On behalf of Cape Cod

Signature

			and edge protection] before commencing. Training of "workers" in correct lifting and carrying methods Ensure that correct lifting and carrying techniques are used at all times Ensure that "workers" have protective footwear and gloves. Use of mechanical aids to lift and place steel beams and posts. Team lifting and carrying Use short beams where possible. Maintain a clean and tidy work area.	SHANE PATRICK SHANE PATRICK SHANE PATRICK SHANE PATRICK SHANE PATRICK SHANE PATRICK SHANE PATRICK
9	Carry frames and components up ramp Erection of timber wall frames	 Slips, trips, falls and accessibility. UV light / weather exposure. Fall from height. Manual task injuries Sprains and strains. Exposure to noise. Hazardous materials. Proximity of other "workers". Public access. 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. Ensure that the guard rails to the ramp are in place and that the 	Cape Cod & SHANE PATRICK SHANE PATRICK
		F UDITE access.	surface of the ramp is clean before commencing. • Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. • Provide MSDS for chemically treated timber framing.	SHANE PATRICK SHANE PATRICK
			 Training of "workers" in the safe handling and use of chemically treated timber products. Training of "workers" in correct 	SHANE PATRICK SHANE PATRICK
			lifting and carrying methods. • Ensure correct lifting and carrying techniques are used at all times.	SHANE PATRICK

Gary Klomp
On behalf of Cape Cod

Construction Manager

SAFE WORK METHOD STATEMENT [cont.]

Page 8 of 12 v1.13

			Team lifting and carrying.	SHANE PATRICK
			 Ensure "workers" have safety glasses, noise protection, protective footwear and gloves. 	SHANE PATRICK
			Limit use of ladders as working platforms.	SHANE PATRICK
			 Training of "workers" in safe use of power tools and nail guns. 	SHANE PATRICK
			Ensure all power tools have working safety guards.	SHANE PATRICK
			Storage of materials in designated areas	SHANE PATRICK
			Maintain a clean and tidy work area.	SHANE PATRICK
10	Carry up materials and components up ramp	 Slips, trips, falls and accessibility UV light / weather exposure 	Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing.	SHANE PATRICK
	Installation of structural timber beams	 Fall from height Manual task injuries Exposure to noise Proximity of other "workers". Public access. 	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Cape Cod & SHANE PATRICK
		T done decess.	Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.	SHANE PATRICK
			 Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. Training of "workers" in correct 	SHANE PATRICK
			lifting and carrying methods. • Ensure correct lifting and	SHANE PATRICK
			carrying techniques are used at all times.	SHANE PATRICK
			Ensure "workers" have protective footwear and gloves.	SHANE PATRICK
			Use of mechanical aids to lift and place hangers and beams.	SHANE PATRICK
			Limit use of ladders as working platforms.	

Reviewed by:

Gary Klomp
On behalf of Cape Cod

Construction Manager

			Team lifting and carrying	SHANE PATRICK
			Maintain a clean and tidy work	SHANE PATRICK
			area.	SHANE PATRICK
11	Carry trusses up ramp Erection of timber roof trusses	 Slips, trips, falls and accessibility. UV light / weather exposure. Fall from height. Manual task injuries Exposure to noise. Proximity of other "workers". Public access. 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. 	SHANE PATRICK Cape Cod & SHANE PATRICK
			Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.	SHANE PATRICK
			Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.	SHANE PATRICK
			 Training of "workers" in safe working at heights and safe movement on roof. 	SHANE PATRICK
			• Training of "workers" in correct lifting and carrying methods.	SHANE PATRICK
			 Ensure correct lifting and carrying techniques are used at all times. 	SHANE PATRICK
			Team lifting and carrying	
			 Ensure "workers" have safety glasses, noise protection, protective footwear and gloves. 	SHANE PATRICK SHANE PATRICK
			Limit use of ladders as working platforms.	
			 Training of "workers" in the safe use of power tools and nail guns. 	SHANE PATRICK SHANE PATRICK
			Ensure all power tools have working safety guards.	SHANE PATRICK
			Storage of materials in designated areas	SHANE PATRICK
			Maintain a clean and tidy work area.	

Gary Klomp
On behalf of Cape Cod Reviewed by:

				SHANE PATRICK
12	Carrying materials up ramp. Installation of timber fascia, eaves and associated timber trims.	 Slips, trips, falls and accessibility. UV light / weather exposure. Fall from height. Manual task injuries Exposure to dust. Exposure to noise. Proximity of other 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. 	SHANE PATRICK Cape Cod & SHANE PATRICK
		"workers". • Public access.	 Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] 	Cape Cod & SHANE PATRICK
		 Team lifting and carrying Ensure "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. 	SHANE PATRICK SHANE PATRICK	
			 Training of "workers" in the safe use of power tools and nail guns. Ensure all power tools have working safety guards. Storage of materials in designated areas 	SHANE PATRICK SHANE PATRICK
			 Maintain a clean and tidy work area. 	SHANE PATRICK SHANE PATRICK
13	Carrying materials up ramp. Installation of	 Slips, trips, falls and accessibility. UV light / weather exposure. 	Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing.	SHANE PATRICK
external wall cladding.	external wall cladding.	 Fall from height. Manual task injuries Exposure to dust. Exposure to noise. Proximity of other "workers". 	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Cape Cod & SHANE PATRICK
		Public access.	Ensure that the perimeter protection is in place before commencing. [Scaffold as	SHANE PATRICK

Reviewed by:	Gary Klomp
	On behalf of Cape Cod
	Signature

			 Ensure workers have safety glasses, noise protection, dust protection [disposable], protective footwear. Limit use of ladders as working platforms. Training of "workers" in safe use of power tools and nail guns. Ensure all power tools have working safety guards. Storage of materials in designated areas. SHANE 	PATRICK PATRICK PATRICK PATRICK PATRICK PATRICK PATRICK
14	Carrying window and door assemblies up ramp. Installation of window and door assemblies.	 Slips, trips, falls and accessibility. UV light / weather exposure. Fall from height. Manual task injuries Exposure to noise. Proximity of other "workers". Public access. 	including the weather and conduct a Site Specific Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	PATRICK od & SHANE
			 Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] Training of "workers" in correct lifting and carrying methods. Ensure that correct lifting and carrying techniques are used at all times. 	
			 Team lifting and carrying Ensure "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. Training of "workers" in the safe use of power tools and nail guns. 	PATRICK

Gary Klomp
On behalf of Cape Cod

Construction Manager

SAFE WORK METHOD STATEMENT [cont.]

Page 12 of 12 v1.13

			Ensure all power tools have working safety guards.	SHANE PATRICK
			Maintain a clean and tidy work area.	SHANE PATRICK
15	Positioning of external timber stairs.	 Slips, trips, falls and accessibility. UV light / weather exposure. 	 Assess the site conditions including the weather and conduct a Site Specific Risk Assessment before commencing. 	SHANE PATRICK
		 Fall from height. Manual task injuries Exposure to noise. Proximity of other "workers". Public access. 	Training of "workers" in correct lifting and carrying methods.	SHANE PATRICK
			 Ensure correct lifting and carrying techniques are used at all times. 	SHANE PATRICK
			 Ensure "workers" have protective footwear and gloves. 	SHANE PATRICK
			Use of mechanical aids to lift and place stairs.	SHANE PATRICK
		 Limit use of ladders as working platforms. 	SHANE PATRICK	
]	 Team lifting and carrying. Provide MSDS for chemically treated timber framing. 	SHANE PATRICK SHANE PATRICK
			 Training of "workers" in the safe handling and use of chemically treated timber products. 	SHANE PATRICK
			 Maintain a clean and tidy work area. 	SHANE PATRICK
16	Site clean up on completion of work	hazardous substances-	 Remove any temporary barricades if no longer required 	SHANE PATRICK
			 Place all rubbish / debris in designated waste storage area 	SHANE PATRICK
			 Leave site / work area in a clean and tidy condition 	SHANE PATRICK

Reviewed by:	Gary Klomp	Construction Manager
	On behalf of Cape Cod	Position
		17/9/14

17 9 4 Date