

## **SITE SPECIFIC Risk Assessment**

Date:   New   ✓   Revised   Page
----------------------------------

## **TRADE:** SHEETMETAL ROOFER

Job No:	7596/14	Client:	WEEDING
Address:	3 Irvine Street, Kingsford NSW 2032	Supervisor:	DAVID WAHBA

Kev:	"1" action now	"2" action ASAP	"3" action ASAP
- 3			

- Note 1: Refer to the general Safety Plan and Safe Work Method Statement.
- **Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 Part 3.2
- **Note 3:** all *manual tasks* to comply with the requirements of Safe Work Australia National Code of Practice for Manual Handling 2009 or WorkCover NSW Code of Practice Hazardous manual tasks

Note 4: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the tasks.

		Lil	keliho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			<b>√</b>		3	Assess travel path and distance to work area  Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access.  Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks - lifting metal roofing sheets and accessories - Manual tasks	Muscle strain - back injuries and cuts  Over exertion or repetitive movements		<b>√</b>			<b>√</b>		2	Assess travel path and distance to work area  Ensure unobstructed access work areas.  Use trained 'workers' and team lifting.  Rotate 'workers' and vary tasks.	Contractor / all 'workers'	

		Lil	keliho	od	ı	Result					
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									Limit weights to manageable sizes. Use appropriate PPE.		
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE.	Contractor / all 'workers'	
Exposure to UV light / weather -	Skin cancer / sun burn -								Reduce exposure where possible.		
UV light - glare	Dehydration - heat stroke or fatigue		✓			✓		2	Monitor 'workers' condition  Adequate fluid intake	Contractor / all 'workers'	
Extreme temperatures	Sight damage								Use appropriate sun screen. Wear appropriate PPE.		
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		✓			✓		3	Identify that the electrical service is isolated prior to work commencing.  Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers'	
Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified Hazardous chemical Biological	i UliciliiGais.		✓		✓			3	Isolate electrical service / wiring.  RCD installed on mains supply / portable generator Isolate gas service.	Site Supervisor / all 'workers'	
Carry roofing materials and tools up ramp /scaffold - Slips, trips, falls and accessibility - Slope of ramp - Windy and or wet	Slips, trips and falls  Muscle strain - back injuries and cuts  Over exertion or repetitive movements		✓			✓		3	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp surface clean and dry.  Scaffold guardrails, work platform and toe boards is	Contractor / all 'workers'	

		Lil	keliho	od		Resu	t				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Carry rolls of foil backed insulation up ramp /scaffold - Slips, trips, falls and accessibility - Inadequate fall	Slips, trips and falls from ramp or work platform								complete - clean and dry work platform.  Team lifting and carrying.  Limit weights to manageable sizes.  Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Guardrails to ramp are in place - ramp and work platform clean and dry.  Scaffold guardrails and work		
protection system / work platform - Slope of ramp - Windy and or wet conditions - Manual tasks Exposure to dust - Hazardous chemicals - Biological	Muscle strain - back injuries and cuts  Dust inhalation - respiratory problems  Eye and skin irritations / allergies		<b>✓</b>			✓		3	platform is complete - use of toe boards /dust screening.  Provide barricades to restrict access to around / under work areas.  Team lifting and carrying.  Rotate 'workers' and vary tasks.  Limit weights to manageable sizes.  Use appropriate PPE - disposable dust protection.  SWMS	Contractor / all 'workers'	
Work at height - cut and fix metal barge, eave and valley gutter, fix roofing battens and foil backed sarking / insulation - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Windy and or wet conditions - Gravity - overbalancing -	Slips, trips and falls from edge of roof, through framing, from work platform.  Fractures, bruises lacerations and personal injuries  Cuts and abrasions  Sight damage		✓		✓			3	Assess travel path and distance to work area  Ensure unobstructed access to work area . Provide perimeter guardrail / catch scaffold to roof surfaces including gable ends  Provide barricades to restrict access to work areas.  Use experienced/ trained 'workers' - additional 'workers' to handle long lengths of capping, guttering and accessories  Limit truss/rafter spacing to 600mm  Use buckets to retain off cuts and tools on working deck.	Site Supervisor Contractor / all 'workers'	

		Lik	celiho	od	ı	Resu	t				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	ate
Manual tasks									Use safety harness. Use of PPE		
Work at height - cut and fix metal roofing sheets, hip and ridge capping - Slips, trips, falls and accessibility - Inadequate fall prevention system /work platform - Windy and or wet conditions - Pitch of roof - Gravity - overbalancing - Manual tasks Reflective surface of sarking and roofing sheets – glare Unsecured metal	Slips, trips and falls from edge of roof, through framing, from work platform.  Fractures, bruises lacerations and personal injuries  Sharp edges - cuts and abrasions		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work area.  Provide perimeter guardrail / catch scaffold to roof surface.  Provide barricades to restrict access to work areas.  Use experienced/ trained 'workers' - additional 'workers' to handle long lengths of roofing sheets and accessories  Limit truss / rafter spacing to 600mm  Use safety harness.  Use of appropriate PPE	Contractor / all 'workers'	
roofing products - Slips, trips, falls and accessibility - Inadequate fall prevention system - Windy or wet conditions - Overbalancing - Manual tasks	Slips, trips and falls from edge of roof, through framing, from work platform Fractures, bruises lacerations and personal injuries Struck by falling objects / debris.		<b>✓</b>			<b>√</b>		2	Where practicable consider cutting roofing sheets on the ground  Secure roof sheeting and accessories.  Off cuts to be weighed down or immediately removed from roof surface	Contractor / all 'workers'	
Cutting / fixing metal roof products using electrical power tools - Electricity - RCD not installed on mains supply or portable generator Site clean up on	Electric shock or electrocution		✓		✓	✓		1	Protect power lead from damage - power saw blade / sharp edges  RCD installed on mains supply / portable generator  Training 'workers' in the safe use of electrical powered tools  Remove any temporary	Contractor / all 'workers'  Contractor / all	

		Lil	keliho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
completion of work	Hazardous								barricades if no longer	'workers'	
	chemicals -								required		
Manual tasks	Biological –								Place all associated waste		
Exposure to dust -	Personal injuries -								material and rubbish in the		
Hazardous	cuts and abrasions.								designated waste area		
chemicals									Leave site / work area in a		
									clean and tidy condition		
Biological -									oloan and day condition		

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company Name:	Signed by:	Jaa Square
	for and on behalf of:	Cape Cod Australia Pty.Ltd
Signed by:		ABN: 54 000 605 407
(Contractor PCBU)		Builder's Licence No.: 5519
ABN:		
Address:		
Phone:		
Fax:		
Email:		