SAFE WORK METHOD STATEMENT

Ulof

Page 1 of 15

Company PCBU:	Sapper Constructions PTY Ltd	Project Name/No:	All Jobs	
Work Activity / Task:	CARPENTER	Principal Contractor:	Cape Cod Australia Pty Ltd	
Prepared by:	Matthew Johnson	Date: 28/04/2015		
Signature:	Mathleman	Note: Sign off to be provided at Tool Box talk		

Note: Review of Control Measures -

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

Task/Problem	Hazard	Likel	ihood	R	≀esu	lt		Possible Control	Action By	Date
Variation to plan Change of Brief	Unknown	Likely	Possible Unlikely	Major	Severe	Minor	Priority	Tool Box Talk Work Method Statement	Contractor Supervisor	And to Louis Annie Andrews Annie
- 1		3.00		, C., C., K.			*			
										A CONTRACTOR OF THE CONTRACTOR

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site	 Slips, trips, falls and accessibility. UV / weather exposure. 	 Site specific induction. All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site. 	Builder Contractor
			 Tool box talk to highlight any WHS concerns relative to the site. 	Contractor
			 Ensure that the site and work place access is unobstructed. 	Builder & Contractor
			 Ensure all weather access to work areas. 	
			 Wear appropriated PPE—hat, long sleeves, sun screen, sunglasses, and fluids and 	Contractor

		-201
Reviewed by:	Gary Klomp	
	Principal Contractor's Representat	ive
	1	

Construction Manager
Position

Page 2 of 15


Item	Job Step	Potential Hazard	Controls	Responsible Person/s
2	Unloading plant, equipment and tools Setting up equipment	 Manual handling injuries Slips, trips and falls. Proximity of other "workers". Public access. Manual handling injuries. Slips, trips and 	reduce exposure where possible. Provision of designated waste areas. Storage of materials in designated areas. Provide and maintain barricades to all materials stored on footpath and on site. Regular site clean ups. Team lifting and carrying. Training of "workers" in correct lifting methods. Unload and move the plant and equipment to designated area to keep footpath / work place access clear. Set up in a clear area and maintain a clear travel path.	Builder Contractor Builder & Contractor Builder Contractor Contractor Contractor Contractor
		 Slips, trips and falls. Proximity of other "workers". Public access. 	 Training of "workers" in setting up of electrical leads, power tools and nail guns. Ensure the proper use of all safety guards provided. Ensure that all power tools and electrical leads have current tagging. Ensure that all power tools are attached to a residual current device [RCD]. 	Contractor Contractor Contractor Contractor
4	Setting up access ramp	 Slips, trips, falls and accessibility. Fall from height. Manual handling. Proximity of other "workers". 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Team lifting and carrying. Training of "workers" in correct 	Builder Contractor

Reviewed by:	Gary Klomp
	Principal Contractor's Representative

Page 3 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
		Public access.	lifting and carrying methods.	Contractor
			 Ensure that workers have protective footwear and gloves. 	Contractor
			 Check the ladder for damage / defects before use. 	Contractor
			 Check that the ladder is stable and secured top and bottom before use. 	Contractor
			Install handrail and ensure adequate bracing to ramp.	Builder
			 Provide a gate to the ramp with warning signage. 	Contractor
5	Stripping of existing roof frame and covering	 Slips, trips, falls and accessibility. UV / weather exposure. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. 	Builder
		Fall from height.Hazardous	 Identify any products or materials that may contain asbestos. 	Builder
		materials. Identification of services. Electrocution	 Identify services and make sure all electrical, gas, water and sewerage services have been isolated or safely 	Builder
		 Gas explosions Falling objects Exposure to dust 	 relocated before commencing. Use Licensed Electrician and Plumber to isolate, disconnect 	Builder
		Exposure to noiseManual handlingSprains and	 and relate existing services. Training of "workers" in safe working at heights and safe movement on roof. 	Contractor
	• C	strainsCuts and abrasions	 Provide "Demolition in Progress" and "Restricted Access" warning signage. 	Builder
TO THE		Proximity of other "workers".Public access.	Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a	Builder & Contractor

Reviewed by: Gary Klomp
Principal Contractor's Representative



Page 4 of 15

item	Job Step	Potential Hazard	Controls	Responsible Person/s
			spotter where necessary.	
			 Ensure that the scaffolding is safe and erected by a qualified Scaffolder. 	Builder
			 Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. 	Builder & Contractor
111111111111111111111111111111111111111			 Check the access ladder for damage / defects before use. 	Contractor
			 Check that the ladder is stable and secured top and bottom before use. 	Contractor
			 Correct use of access ladder. 	Contractor
.,			 Limit use of ladders as working platforms. 	Contractor
			 Use appropriate PPE – safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves and hard hats. 	Contractor
A C. C. SPERMIN SP. LOCAL COMMON.			 Systematic safe removal of materials. 	Contractor
TARIBUTO ANTALONG			Team lifting and carrying.Ensure that the stairwell and	Contractor
Print of the control to the control			openings / voids in floor are covered.	Contractor
ALLA ALLA ALLA ALLA ALLA ALLA ALLA ALL			 Ensure all roof tarps are tied down and not weighted with tiles. 	Contractor
			 Ensure that materials are not stored on roof or scaffold. 	Contractor
A COMPANY OF THE PROPERTY OF T			 Provide a shute for materials into designated waste area as required. Provide a spotter where necessary. 	Builders
<u> </u>			 Provide shade cloth around 	

Reviewed by: Gary Klomp
Principal Contractor's Representative

Signature

NG

Page 5 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			work area and wet down dust as required to prevent wind borne dust.	Builder & Contractor
			 Storage of materials in designated waste area. 	Contractor
			Regular site clean ups.	Builder
6	Cut out existing roof structure	Slips, trips, falls and accessibility Fall from height Sharp and	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
 Sharp and penetrating objects Exposure to dust Exposure to noise Proximity of other "workers". Public access. 	 Identify that the electrical services have been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing installation work. 	Builder		
			 Training of "workers" in safe working at heights and safe movement on roof. 	Contractor
			 Provide "Demolition in Progress" and "Restricted Access" warning signage. 	Builder
			 Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a spotter where necessary. 	Builder & Contractor
			 Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. 	Builder & Contractor
			Check the access ladder for damage / defects before use.	Contractor
			 Check that the ladder is stable and secured top and bottom before use. 	Contractor

Reviewed by:	Gary Klomp
	Principal Contractor's Representative
	Signature

Construction Manager
Position

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			 Correct use of access ladder. 	Contractor
			 Limit use of ladders as working platforms. 	Contractor
			 Use appropriate PPE – safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves, and hard hats. 	Contractor
			 Training of "workers" in safe use of power tools, chain saws and reciprocating saws. 	Contractor
			 Ensure all power tools have working safety guards. 	Contractor
			 Systematic safe removal of materials. 	Contractor Contractor
Andrew A Language Arrange and			Ensure that correct lifting and carrying techniques are used.	- Contractor
The state of the s			 Ensure that the existing stairwell and openings in floor are covered and / or protected by guard rails. 	Contractor
The state of the s			Ensure that materials are not stored on roof or scaffold.	Contractor
Annana de la companya			 Ensure that all exposed nails are removed. 	Contractor
	Account of the second of the s		 Storage of materials in designated waste areas. 	Contractor Builder
	Time de de constant de constan		 Regular site clean ups. 	Dulluei
7	Carry materials up ramp. Installation of floor platform	 Slips, trips, falls and accessibility. UV / weather exposure. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. 	Builder
	members	 Fall from height. Manual handling injuries. Exposure to dust. 	 Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the 	Builder

Reviewed	by:	Gary Klomp
	-	Principal Contractor's Representative

Signature

Page 7 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
		 Exposure to noise. Proximity of other "workers". Public access. 	installation work. • Ensure that the guard rails to the ramp are in place and that the surface of ramp is clean before commencing.	Builder & Contractor
			 Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. 	Builder & Contractor
			Ensure that all openings and voids in the floor platform are covered or protected by a guard rail.	Contractor
			• Training of "workers" in correct lifting and carrying methods.	Contractor
a mandel to mandel and a second a second and			 Ensure correct lifting and carrying techniques are used at all times. 	Contractor
			Team lifting and carrying	Contractor
			 Ensure that "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. 	Contractor
			 Provide MSDS for chemically treated timber floor framing and sheet particleboard flooring. 	Builder
PROPERTY AND THE PROPER			 Training of "workers" in the safe handling and use of chemically treated timber products and sheet particleboard flooring. 	Contractor
			 Training of "workers" in the safe use of power tools and nail guns. 	Contractor
***************************************			 Ensure that all power tools 	Contractor

Reviewed	by:	Gary Klomp
		Principal Contractor's Representative

Signature

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			 have working safety guards. Storage of materials in designated areas Maintain a clean and tidy work area. 	Contractor
8	Carrying structural steel members up ramp.	 Slips, trips and falls. UV / weather exposure. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
	Installation of steel beams and posts. • Fall from • Manual injuries. • Proximit	 Fall from height. Manual handling injuries. 	 Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. 	Builder
			 Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing. 	Builder & Contractor
			 Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. 	Builder & Contractor
		9	 Training of "workers" in correct lifting and carrying methods 	Contractor
			 Ensure that correct lifting and carrying techniques are used at all times 	Contractor
			 Ensure that "workers" have protective footwear and gloves. 	Contractor
			 Use of mechanical aids to lift and place steel beams and posts. 	Contractor
	TO SECONDARY AND		 Team lifting and carrying Use short beams where 	Contractor

Reviewed by:	Gary Klomp
_	Principal Contractor's Representative
	Signature

Construction Manager
Position

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			possible. Maintain a clean and tidy work area.	Contractor Contractor
9	Carry frames and components up ramp	 Slips, trips, falls and accessibility. UV / weather exposure. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
	Erection of timber wall frames	 Fall from height. Manual handling injuries. Sprains and strains. Exposure to noise. 	 Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. 	Builder
		 Hazardous materials. Proximity of other "workers". 	Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.	Builder & Contractor
		Public access.	 Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. 	Builder & Contractor
			 Provide MSDS for chemically treated timber framing. 	Builder
			 Training of "workers" in the safe handling and use of chemically treated timber products. 	Contractor
			Training of "workers" in correct lifting and carrying methods.	Contractor
			 Ensure correct lifting and carrying techniques are used at all times. 	Contractor
			 Team lifting and carrying. Ensure "workers" have safety glasses, noise protection, protective footwear and 	Contractor Contractor

Reviewed	by:	Gary Klomp	
		Principal Contractor's	Representative

Signature

M

Page 10 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			 gloves. Limit use of ladders as working platforms. Training of "workers" in safe use of power tools and nail guns. Ensure all power tools have working safety guards. 	Contractor Contractor Contractor
			 Storage of materials in designated areas Maintain a clean and tidy work area. 	Contractor Contractor
10	Carry up materials and components up ramp	 Slips, trips, falls and accessibility UV / weather exposure 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
	Installation of structural timber beams	 Fall from height Manual handling injuries Exposure to noise Proximity of other "workers". 	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Builder
THE PROPERTY OF THE PROPERTY O		Public access.	Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.	Builder & Contractor
			Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.	Builder & Contractor
			Training of "workers" in correct lifting and carrying methods.	Contractor
- And			Ensure correct lifting and carrying techniques are used at all times.	Contractor
			Ensure "workers" have	Contractor

Reviewed by: Gary Klomp
Principal Contractor's Representative

Cineratura

Construction Manager

Position

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			protective footwear and gloves. Use of mechanical aids to lift and place hangers and beams. Limit use of ladders as working platforms. Team lifting and carrying Maintain a clean and tidy work area.	Contractor Contractor Contractor Contractor
11	Carry trusses up ramp Erection of timber roof trusses	 Slips, trips, falls and accessibility. UV / weather exposure. Fall from height. Manual handling injuries. Exposure to noise. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment 	Builder
		 Proximity of other "workers". Public access. 	 before commencing the installation work. Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing. Ensure that the perimeter protection is in place [scaffolding and edge protection] before 	Builder & Contractor Builder & Contractor
			 commencing. Training of "workers" in safe working at heights and safe movement on roof. 	Contractor
			 Training of "workers" in correct lifting and carrying methods. Ensure correct lifting and carrying techniques are used at all times. 	Contractor

Reviewed by:	Gary Klomp	Cc
_	Principal Contractor's Representative	*******
	-Signature	

my

Page 12 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s	
			Team lifting and carrying	Contractor	
			 Ensure "workers" have safety glasses, noise protection, protective footwear and gloves. 	Contractor	
			Limit use of ladders as working platforms.	Contractor	
			 Training of "workers" in the safe use of power tools and nail guns. 	Contractor	
			Ensure all power tools have working safety guards.	Contractor	
			Storage of materials in designated areas	Contractor	
			Maintain a clean and tidy work area.	Contractor	
12	Carrying materials up ramp. Installation of	Slips, trips, falls and accessibility. UV / weather	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder	
	timber fascia, eaves and associated timber trims.	 exposure. Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. 	Manual handling injuries.Exposure to dust.	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Builder
		"workers". • Public access.	 Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] 	Builder & Contractor	
			Team lifting and carrying	Contractor	
			 Ensure "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. 	Contractor	
		SOUTH AND THE STATE OF THE STAT	 Training of "workers" in the safe use of power tools and 	Contractor	

Reviewed by: Gary Klomp
Principal Contractor's Representative

_Signature

Construction Manager

Position

23 (3)

rvy

Page 13 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s		
			 nail guns. Ensure all power tools have working safety guards. Storage of materials in designated areas Maintain a clean and tidy work area. 	Contractor Contractor Contractor		
13	Carrying materials up ramp. Installation of	 Slips, trips, falls and accessibility. UV / weather 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. 	Builder		
	external wall cladding.	 exposure. Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. Proximity of other "workers". Public access. 	 Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. 	external wall cladding. Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. Identify service that 'the protect wires before install		Builder
	"workers".		 Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] 	Builder & Contractor		
	TO THE PARTY OF TH		 Team lifting and carrying. 	Contractor		
			Ensure workers have safety glasses, noise protection, dust protection [disposable], protective footwear.	Contractor		
			 Limit use of ladders as working platforms. 	Contractor		
manus recognit de la propertie		 Training of "workers" in safe use of power tools and nail guns. 	Contractor			
			 Ensure all power tools have working safety guards. Storage of materials in 	Contractor		
			 Storage of materials in designated areas. Maintain a clean and tidy work 	Contractor Contractor		

Reviewed by: Gary Klomp
Principal Contractor's Representative

∠Signature

Construction Manager

Position

Datè

Page 14 of 15

ltem	Job Step	Potential Hazard	Controls	Responsible Person/s
			area.	
14	Carrying window and door assemblies up ramp. Installation of window and door assemblies.	 Slips, trips, falls and accessibility. UV / weather exposure. Fall from height. Manual handling injuries. Exposure to noise. Proximity of other "workers". Public access. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] Training of "workers" in correct lifting and carrying methods. Ensure that correct lifting and carrying techniques are used at all times. Team lifting and carrying Ensure "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. Training of "workers" in the safe use of power tools and nail guns. Ensure all power tools have working safety guards. 	Builder Builder & Contractor Contractor Contractor Contractor Contractor Contractor Contractor
			Maintain a clean and tidy work area.	Contractor
15	Positioning of external timber stairs.	 Slips, trips, falls and accessibility. UV / weather exposure. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder

Reviewed by: Gary Klomp
Principal Contractor's Representative

Construction Manager

Position

MY

Page 15 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
		 Fall from height. Manual handling injuries. Exposure to noise. Proximity of other "workers". Public access. 	 Training of "workers" in correct lifting and carrying methods. Ensure correct lifting and carrying techniques are used at all times. Ensure "workers" have protective footwear and gloves. Use of mechanical aids to lift and place stairs. Limit use of ladders as working platforms. Team lifting and carrying. Provide MSDS for chemically treated timber framing. Training of "workers" in the safe handling and use of chemically treated timber products. Maintain a clean and tidy work area. 	Contractor Contractor Contractor Contractor Contractor Contractor Contractor Contractor Contractor
				Contractor

Reviewed by: Gary Klomp
Principal Contractor's Representative

Signature

Construction Manager

Position

l late