

## **SITE SPECIFIC Risk Assessment**

Date:	New ✓ Revised	Page
-------	---------------	------

## **TRADE:** PLUMBER / DRAINER / GASFITTER

Job No:	7624/14	Client:	NEEDS
Address:	6 Jodie Place, Quakers Hill NSW 2763	Supervisor:	CRAIG BENNETT

- Note 1: Refer to the general Safety Plan and Safe Work Method Statement.
- **Note 2:** Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the material data sheet recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 Part 3.2
- **Note 3:** all *manual tasks* to comply with the requirements of Safe Work Australia National Code of Practice for Manual Handling 2009 or WorkCover NSW Code of Practice Hazardous manual tasks

Note 4: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.

		Lil	keliho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			<b>√</b>		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area  Ensure unobstructed access to work areas.  Provide and maintain barricades to isolate material and to restrict access  Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers'  Use task specific trained 'workers' and team lifting.  Rotate 'workers' and vary tasks.	Contractor / all 'workers'	
Exposure to dust/	Dust inhalation /		<b>√</b>			✓		3	Use appropriate PPE -	Contractor / all	

		Lil	keliho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
chemical vapours- Hazardous chemical - Biological -	skin and eye allergies/ irritations - respiratory problems.								disposable dust / chemical vapour protection.  Appropriate procedures to contain dust / chemical vapours	'workers'	
Exposure to lead based paints -  Hazardous chemicals - Biological	Dust inhalation - respiratory problems Skin and eye allergies/ irritations.		<b>√</b>			✓		2	Identify the risks and plan the tasks in consultation with the 'workers'  Apply appropriate procedures necessary to contain dust / flaking paint surfaces.  Use appropriate PPE - disposable contact / dust protection.  Regularly monitor for airborne dust	Contractor / all 'workers'	
Exposure to noise Plant / equipment.	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE	All 'workers'	
Exposure to UV light / weather - UV light - glare Extreme temperatures	Skin cancer / sun burn - Dehydration - heat stroke or fatigue Sight damage		✓			<b>√</b>		2	Reduce exposure where possible.  Monitor 'workers' condition  Adequate fluid intake  Use appropriate sun screen. Wear appropriate PPE.	Contractor / all 'workers'	
Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified Gas service - Hazardous chemical Biological	Electric shock or electrocution  Gas explosion  Inhalation and exposure to hazardous chemicals.		✓		✓			3	Identify that the electrical supply is isolated prior to work commencing.  RCD installed on mains supply / portable generator  Isolate gas service.	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers'	
Access to and work in confined space - under floor Hazardous chemicals - Biological - Ergonomic	Dust and chemical exposure - respiratory problems  Skin and eye irritations / allergies  'Worker' trapped in confined space  Dehydration		<b>√</b>			✓		3	Identify the risks / hazards and plan the task in consultation with the 'workers'  Use task specific trained, experienced 'workers and rotate 'workers'.  Train 'workers' in safe working in confined spaces.  Use of appropriate PPE	Contractor / all 'workers'	

		Lil	keliho	od	I	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									Monitor the air quality for chemical vapours		
									Regularly monitor the condition of the 'workers' within the work area		
									Adequate fluid intake.		
									Adequate ventilation and lighting.		
Carry materials and tools to ground									Identify the risks and plan the task in consultation with the relevant 'workers'		
floor work area - relocation of hot water unit	Slips, trips and falls								Assess travel path and distance to work area	Contractor / all	
Slips, trips, falls and accessibility -	Muscle strain - back injuries and cuts		✓			✓		2	Ensure unobstructed access work area	'workers'	
Access ways not clearly defined -	oute								Use task specific trained 'workers' - team lifting and carrying		
Manual tasks									SWMS		
									Identify the risks and plan the task in consultation with the relevant 'workers'		
Gluing PVC pipes in confined spaces									Use task specific trained and experienced 'workers'.	Site Supervisor	
Hazardous chemical Biological	exposure to hazardous chemicals; respiratory and		<b>√</b>			<b>√</b>		2	Regularly monitor 'workers' condition and air quality for chemical vapours	Contractor / all 'workers'	
	sight damage								Adequate ventilation and lighting Use appropriate PPE. Provide SDS.		
Use of electrical powered / battery operated tools and	Electrical shock or electrocution								Identify the risks and plan the task in consultation with the 'workers'		
equipment -	Hearing loss								RCD installed on mains supply / portable generator		
Electricity - Exposure to noise -	Inhalation of dust - respiratory problems.		✓			✓		2	Guards to plant and equipment fully operational	Contractor/ all 'workers'	
Exposure to dust - Hazardous	Eye and skin irritations / allergies -								Protect power lead from damage - power saw blade / sharp edges / vehicular		
chemicals - Biological -	Sight damage								traffic Use stands and hooks for		

		Lil	keliho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Equipment									leads in trafficable areas  Adequate ventilation and lighting  Use task specific trained 'workers'.  Use of appropriate PPE.		
Chasing pipes in brickwork or timber using electrical power tools -  Electricity - Exposure to noise - Exposure to dust - Hazardous chemicals - Biological	Electric shock or electrocution  Hearing damage.  Dust inhalation / skin and eye allergies / irritations - respiratory problems.		<b>√</b>			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers'  RCD installed on mains supply / portable generator Appropriate procedures to contain dust  Monitor air quality for airborne dust/ fibres  Use task specific trained and experienced 'workers' -rotate 'workers' and vary tasks.  Use appropriate PPE Use of maintained / sharp tools	Site Supervisor Contractor / all 'workers'	
Cutting concrete / brickwork with petrol driven saw- Exposure to noise - Exposure to dust - Hazardous chemicals - Biological - Tools and equipment Struck by flying objects	Hearing loss - Inhalation of exhaust fumes/ dust - respiratory problems - Sight damage		<b>√</b>			✓		2	Identify the risks and plan the task in consultation with the relevant 'workers'  Guards to equipment fully operational  Monitor for airborne dust  Use task specific trained 'workers'.  Use appropriate PPE.	Contractor / all 'workers'	
Hand excavation for sewer and storm water - Manual tasks - Stability of the excavation material	Muscle strain - back injuries and cuts Collapse of excavation sides		<b>√</b>			<b>✓</b>		2	Identify the risks / hazards and plan the task in consultation with the 'workers'  Use task specific trained and experienced 'workers' -rotate 'workers' and vary tasks.  Regularly monitor the stability of the excavation works Use appropriate PPE.	Site Supervisor Contractor / all 'workers'	

		Lil	keliho	od		Resul	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									SWMS		
Site clean up on completion of work Manual tasks Exposure to dust -	Exposure to dust - Hazardous chemicals - Biological -		✓			✓		3	Remove any temporary barricades if no longer required  Place all associated waste and rubbish in the	Contractor / all 'workers'	
Hazardous chemicals Biological -	Personal injuries - cuts and abrasions.								designated waste area  Leave site / work area in a clean and tidy condition		

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company Name:	Signed by:	Jac Sprain
	for and on behalf of:	Cape Cod Australia Pty. Limited
Signed by:		ABN: 54 000 605 407
(Contractor PCBU)		Builder's Licence No.: 5519
ABN:		
Address:		
Phone:		
Fax:		
Email:		