

SITE SPECIFIC Risk Assessment

Date:	New	✓	Revised	Page	

TRADE: SHEETMETAL ROOFER

Job No:	7700/15	Client:	KING & LYONS
Address:	13 Fourth Avenue, Lane Cove NSW 2066	Supervisor:	Matt Saunders

Key: "1" action now "2" action ASAP "3" action ASAP
--

Note 1: Refer to the general Safety Plan and Safe Work Method Statement.

Note 2: Safe work procedures shall be implemented for the supply and use of a *hazardous chemical / substance/s* on site that complies with the *current material safety data sheet* recommendations and also complies with the requirements of WHS Regulation 2011 Chapter 3 - Part 3.2

Note 3: All *manual tasks* are to comply with the requirements of Safe Work Australia – National Code of Practice for Manual Handling 2009 [or as amended] or WorkCover NSW Code of Practice - Hazardous manual tasks

Note 4: Management of the risk of fall from one level to another must comply with Part 3.1 and the requirements of Part 4.4 Falls Clauses 78-80 of WHS Regulation 2011

Note 5: Review of Control Measures - If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task, it is a requirement to carry out a "specific Risk Assessment" for the task or tasks.

		Lik	celiho	od		Resu	lt	,			
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
Access to site / work areas - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			√		3	Assess travel path and distance to work area Ensure unobstructed access to site and work areas.	Site Supervisor / all 'workers'	
Stored materials - Slips, trips, falls and accessibility - Access ways not clearly defined	Slips, trips and falls		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access to work areas. Provide and maintain barricades to isolate material and to restrict access. Provide designated waste areas	Site Supervisor / all 'workers'	
Manual tasks - lifting metal roofing sheets and accessories - Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements		✓			✓		2	Assess travel path and distance to work area Ensure unobstructed access work areas. Identify the risks and plan the task in consultation with the 'workers'	Contractor / all 'workers'	

		Lil	celiho	od		Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									Use task specific trained / experienced 'workers' - ensure 'workers' know their responsibility during the work process		
									Rotate 'workers' and vary tasks		
									Limit weights to manageable sizes.		
									Use mechanical assistance where practicable to position roofing sheets		
									Use appropriate PPE.		
Exposure to noise Plant / equipment	Hearing damage		✓			✓		2	Isolate plant and equipment. Use appropriate PPE.	Contractor / all 'workers'	
Exposure to UV light / weather -	Skin cancer / sun burn -								Reduce exposure where possible		
UV light - glare	Dehydration - heat stroke or		✓			✓		2	Monitor 'workers' condition Adequate fluid intake	Contractor / all 'workers'	
Extreme temperatures	fatigue Sight damage								Use appropriate sun screen. Wear appropriate PPE.		
Contact with o/head electrical services / point of attachment - Power lines not isolated, covered or enclosed - Working to close to electrical supply - Strong winds causing power lines to swing close to work area - Wet conditions making 'tiger tails' ineffective	Electric shock or electrocution		√			√		3	Identify that the electrical service is isolated prior to work commencing Provide 'tiger tails' [insulation] - adequately boxed adjacent to scaffold - extended an appropriate distance past the boundary	Licensed Electrical Contractor or Approved person Site Supervisor Contractor / all 'workers'	
Location of services - Electricity - insulation to old wiring frayed or brittle [conduit] or easily damaged - water pipe electrified Hazardous chemical Biological	Electric shock or electrocution Inhalation and exposure to hazardous chemicals.		✓		✓			3	Isolate electrical service / wiring. RCD installed on mains supply / portable generator Isolate gas service.	Site Supervisor / all 'workers'	
Carry roofing	Slips, trips and falls		✓			✓		3	Identify the risks and plan the tasks in consultation with the	Contractor / all 'workers'	

		Lik	keliho	od		Resul	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
materials and tools up ramp / scaffold - Slips, trips, falls and accessibility - Slope of ramp - Windy and or wet conditions - Manual tasks	Muscle strain - back injuries and cuts Over exertion or repetitive movements								'workers' Assess travel path and distance to work area Ensure unobstructed access to work areas. Guardrails to ramp are in place - ramp surface clean and dry. Scaffold guardrails, work platform and toe boards is complete - clean and dry work platform. Use task specific trained 'workers' - team lifting and carrying. Limit weights to manageable		
Carry rolls of foil backed insulation up ramp /scaffold - Slips, trips, falls and accessibility - Inadequate fall protection system / work platform - Slope of ramp - Windy and or wet conditions - Manual tasks Exposure to dust - Hazardous chemicals - Biological	Slips, trips and falls from ramp or work platform Muscle strain - back injuries and cuts Dust inhalation - respiratory problems Eye and skin irritations / allergies		✓			✓		3	Identify the risks and plan the task in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to work areas. Guardrails to ramp are in place - ramp and work platform clean and dry. Scaffold guardrails and work platform is complete - use of toe boards /dust screening. Provide barricades to restrict access to around / under work areas. Use task specific trained 'workers' - team lifting and carrying - rotate 'workers' and vary tasks. Limit weights to manageable sizes. Use appropriate PPE - disposable dust protection. SWMS	Contractor / all 'workers'	
Work at height - cut and fix metal barge / fascia, eave and valley gutter, fix roofing battens and foil	Slips, trips and falls from edge of roof, through framing, from work platform. Fractures, bruises lacerations and		✓		✓			3	Identify the risks and plan the tasks in consultation with the 'workers' Assess travel path and distance to work area	Site Supervisor Contractor / all 'workers'	

		Lik	celiho	od	F	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
backed sarking / insulation - Slips, trips, falls and accessibility - Inadequate fall prevention system / work platform - Windy and or wet conditions - Gravity - overbalancing - Manual tasks	personal injuries Cuts and abrasions Sight damage								Ensure unobstructed access to work area Use mechanical assistance where practicable; provide training in the use of the equipment Provide perimeter guardrail / catch scaffold to roof surfaces including gable ends Provide barricades to restrict access to work areas. Use task specific trained experienced 'workers' in working at heights - additional 'workers' to handle		
									long lengths of fascia / barge capping, guttering, roofing battens and accessories Limit truss/rafter spacing to 600mm Use buckets to retain off cuts and tools on working deck. Use safety harness -use task specific trained 'workers' Don't work on roof in wet or windy conditions Monitor for airborne dust/ fibres from insulation Use of PPE		
Use of pneumatic operated tools and equipment - Compressed air - Exposure to noise - Exposure to dust - Hazardous chemicals Biological - Plant / equipment	Impact injury from projectiles Hearing loss Inhalation of dust - respiratory problems. Eye and skin irritations / allergies - Sight damage		✓			✓		2	Identify the risks and plan the task in consultation with the 'workers' Appropriate warning signage and barricades to restrict access into the work area Ensure unobstructed access work areas Regularly monitor that air hoses are securely engaged and not damaged Guards to tools fully operational Protect air line from damage - power saw blade / sharp edges / vehicular traffic Use of appropriate PPE. Use task specific trained 'workers'.	Contractor / all 'workers'	
Work at height -	Slips, trips and		✓			√		2	Identify the risks and plan the	Contractor / all	

		Lil	keliho	od	I	Resu	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
cut and fix metal roofing sheets, barge / fascia, hip and ridge capping. Slips, trips, falls and accessibility - Inadequate fall prevention system /work platform - Windy and or wet conditions - Pitch of roof - Gravity - overbalancing - Manual tasks Reflective surface of sarking and roofing sheets - glare	falls from edge of roof, through framing, from work platform. Fractures, bruises lacerations and personal injuries Sharp edges - cuts and abrasions								tasks in consultation with the 'workers' Assess travel path and distance to work area Ensure unobstructed access to work area Provide perimeter guardrail / catch scaffold to roof surface. Provide barricades to restrict access to work areas. Use task specific trained experienced 'workers' in working at heights - additional 'workers' to handle long lengths of roofing sheets, barge / fascia, hip and ridge capping and accessories Limit truss / rafter spacing to 600mm Use safety harness - use task specific trained 'workers'. Don't work on roof in wet or windy conditions	'workers'	
Use of flexible sealants - Hazardous chemicals - Biological	Inhalation of fumes - respiratory problems. Eye and skin irritations/ allergies	✓			✓		3	√	Use of appropriate PPE Identify the risks / hazards and plan the task in consultation with the 'workers' Avoid contact with skin and eyes. Monitor air quality for chemical vapours Use task specific trained 'workers'. Use appropriate PPE. Provide SDS.	Contractor / all 'workers'	
Work from extension / step ladder - Slips, trips, falls and accessibility - Windy and or wet conditions Gravity - overbalancing	Fall from ladder.		√		✓			3	Identify the risks and plan the tasks in consultation with the 'workers' Use scaffold as working platform. Use task specific trained and experienced 'workers'. Ensure ladders are at 4:1 slope. Secure ladder at base and top. Ensure workers face the	Contractor / all 'workers'	

		Lil	keliho	od	F	Resul	t				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									ladder when climbing up and down. Provide and maintain barricades to restrict access to work area. Limit the use of ladders		
Unsecured metal roofing products - Slips, trips, falls and accessibility - Inadequate fall prevention system - Windy or wet conditions - Overbalancing - Manual tasks	Slips, trips and falls from edge of roof, through framing, from work platform Fractures, bruises lacerations and personal injuries Struck by falling objects / debris.		√			\		2	Where practicable consider cutting roofing sheets on the ground Secure roof sheeting and accessories Off cuts to be weighed down or immediately removed from roof surface	Contractor / all 'workers'	
Cutting / fixing metal roof products using electrical powered /battery operated tools - Electricity - RCD not installed on mains supply or portable generator	Electric shock or electrocution		\		✓			1	Identify the risks and plan the task in consultation with the 'workers' Protect power lead from damage - power saw blade / sharp edges on roofing products Use stands and hooks for leads in trafficable areas RCD installed on mains supply / portable generator Training 'workers' in the safe use of electrical powered tools	Contractor / all 'workers'	
Site clean up including roof surfaces on completion of work Manual tasks Exposure to dust - Hazardous chemicals Biological -	Inhalation of dust - respiratory problems. Eye and skin irritations / allergies Personal injuries - cuts and abrasions.		✓			√		3	Identify the risks and plan the tasks in consultation with the 'workers' Provide perimeter guardrail to the roof surface Use task specific trained 'workers' in the safe operation of plant and equipment used to clean down the roof surfaces Use appropriate PPE including footwear Place all associated roofing waste and debris in the designated waste area / skip bin Leave site / work area in a clean and tidy condition	Contractor / all 'workers'	

		Lik	keliho	od		Resul	lt				
Job Step / Hazard	Potential Harm	Likely	Possible	Unlikely	Major	Severe	Minor	Priority	Possible Controls	Responsible Person/s	Date
									Remove any temporary barricades if no longer required from around work area		

I / We have consulted with Cape Cod Australia Pty. Limited and have mutually agreed on the above procedures. This risk assessment provides details on how I / we will manage my / our work on this Cape Cod Australia Pty. Limited work site.

Company Name:	Signed by:	Jan Square
	for and on behalf of:	Cape Cod Australia Pty. Ltd
Signed by:		ABN: 54 000 605 407
(Contractor PCBU)		Builder's Licence No.: 5519
ABN:		
Address:		
Phone:		
Fax:		
Email:		