Company PCBU:	D M Waters Constructions Pty Ltd	Project Name/No:	All Jobs
Work Activity / Task:	CARPENTER	Principal Contractor:	Cape Cod Australia Pty Ltd
Prepared by:	Daniel Waters	Date: 21 /4/2015	
Signature:	Matic	Note: Sign off to be pro	ovided at Tool Box talk

Note: Review of Control Measures -

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

Task/Problem	Hazard	Lik	eliho	ood	F	esu	lt		Possible Control	Action By	Date
Variation to plan Change or seef	Unknown	Likely	Possible	Umilkely	Major	Severe	Minor	Priority	Tool Box Talk Work Method Statement	Contractor Supervisor	
1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-		V			٧			1			
			•	ennenne traperanti							
											to distance de la constitución d

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site	 Slips, trips, falls and accessibility. UV / weather exposure. 	 Site specific induction. All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site. 	Builder Contractor
			Tool box talk to highlight any WHS concerns relative to the site.	Contractor
			Ensure that the site and work place access is unobstructed.	Builder & Contractor
			 Ensure all weather access to work areas. 	
			Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses, and fluids and	Contractor

Reviewed by: Gary Klomp
Principal Contractor's Representative

Signature

Construction Manager

Position

Date

Page 2 of 15

SAFE WORK METHOD STATEMENT [cont.]

ltem	Job Step	Potential Hazard	Controls	Responsible Person/s
2	Unloading plant, equipment and tools	 Manual handling injuries Slips, trips and falls. Proximity of other "workers". 	reduce exposure where possible. Provision of designated waste areas. Storage of materials in designated areas. Provide and maintain barricades to all materials stored on footpath and on site. Regular site clean ups. Team lifting and carrying. Training of "workers" in correct lifting methods. Unload and move the plant and equipment to designated area to keep footpath / work	Builder Contractor Builder & Contractor Builder Contractor Contractor Contractor
3	Setting up equipment	 Public access. Manual handling injuries. Slips, trips and falls. Proximity of other "workers". Public access. 	 Set up in a clear area and maintain a clear travel path. Training of "workers" in setting up of electrical leads, power tools and nail guns. Ensure the proper use of all safety guards provided. Ensure that all power tools and electrical leads have current tagging. Ensure that all power tools are attached to a residual current device [RCD]. 	Contractor Contractor Contractor Contractor Contractor
4	Setting up access ramp	 Slips, trips, falls and accessibility. Fall from height. Manual handling. Proximity of other "workers". 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Team lifting and carrying. Training of "workers" in correct 	Builder Contractor

Reviewed by:	Gary Klomp
•	Principal Contractor's Representative
	Signature

Construction Manager
Position

22,415

Date

Page **3** of **15**

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
•		Public access.	lifting and carrying methods. • Ensure that workers have	Contractor
			protective footwear and gloves.	Contractor
			Check the ladder for damage / defects before use.	Contractor
			 Check that the ladder is stable and secured top and bottom before use. 	Contractor
			 Install handrail and ensure adequate bracing to ramp. 	Builder
			Provide a gate to the ramp with warning signage.	Contractor
5	Stripping of existing roof frame and covering	 Slips, trips, falls and accessibility. UV / weather exposure. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. 	Builder
		Fall from height.Hazardous	 Identify any products or materials that may contain asbestos. 	Builder
		 materials. Identification of services. Electrocution 	Identify services and make sure all electrical, gas, water and sewerage services have	Builder
		Gas explosions	been isolated or safely relocated before commencing.	
		Falling objectsExposure to dust	Use Licensed Electrician and Plumber to isolate, disconnect and relate existing services.	Builder
		Exposure to noiseManual handlingSprains and	 Training of "workers" in safe working at heights and safe movement on roof. 	Contractor
		strains • Cuts and abrasions	Provide "Demolition in Progress" and "Restricted Access" warning signage.	Builder
		Proximity of other "workers".Public access.	Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a	Builder & Contractor

Reviewed by:	Gary Klomp
-	Principal Contractor's Representative
	Signature

Construction Manager
Position

W Sulley

Page 4 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			 spotter where necessary. Ensure that the scaffolding is safe and erected by a qualified 	Builder
			Scaffolder. • Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.	Builder & Contractor
one i redicion chere e dibididados.			Check the access ladder for damage / defects before use.	Contractor
***************************************			Check that the ladder is stable and secured top and bottom before use.	Contractor
A Company of the Comp			Correct use of access ladder.	Contractor
			 Limit use of ladders as working platforms. 	Contractor
			Use appropriate PPE – safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves and hard hats.	Contractor
			Systematic safe removal of materials.	Contractor
			Team lifting and carrying. Ensure that the stairwell and	Contractor
especial company of the company of t			openings / voids in floor are covered.	Contractor
			Ensure all roof tarps are tied down and not weighted with tiles.	Contractor
			Ensure that materials are not stored on roof or scaffold.	Contractor
			Provide a shute for materials into designated waste area as required. Provide a spotter where necessary.	Builders
Assessment			Provide shade cloth around	

Reviewed by:	Gary Klomp
-	Principal Contractor's Representative
	Signature
	2

Construction Manager
Position

22,415 Date

PUETER

Page 5 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			work area and wet down dust as required to prevent wind borne dust.	Builder & Contractor
			Storage of materials in designated waste area.	Contractor
			Regular site clean ups.	Builder
6	Cut out existing roof structure	 Slips, trips, falls and accessibility Fall from height 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
		 Sharp and penetrating objects Exposure to dust Exposure to noise Proximity of other "workers". Public access. 	Identify that the electrical services have been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing installation work.	Builder
		, using uses.	Training of "workers" in safe working at heights and safe movement on roof.	Contractor
			Provide "Demolition in Progress" and "Restricted Access" warning signage.	Builder
			Establish a "No access area" below overhead work areas by barricading to prevent access to the area of work. Provide a spotter where necessary.	Builder & Contractor
			Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.	Builder & Contractor
			Check the access ladder for damage / defects before use.	Contractor
			Check that the ladder is stable and secured top and bottom before use.	Contractor

Reviewed by:	Gary Klomp
•	Principal Contractor's Representative
	Signature

Construction Manager
Position

Water)

Page **6** of **15**

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			Correct use of access ladder.	Contractor
	n Avenue and a state of the sta		 Limit use of ladders as working platforms. 	Contractor
			 Use appropriate PPE – safety glasses, footwear, noise / hearing protection, dust protection [disposable], gloves, and hard hats. 	Contractor
			 Training of "workers" in safe use of power tools, chain saws and reciprocating saws. 	Contractor
	The state of the s		 Ensure all power tools have working safety guards. 	Contractor
			 Systematic safe removal of materials. 	Contractor
			 Ensure that correct lifting and carrying techniques are used. 	Contractor
			 Ensure that the existing stairwell and openings in floor are covered and / or protected by guard rails. 	Contractor
	* D TO TO TO THE PROPERTY OF T		 Ensure that materials are not stored on roof or scaffold. 	Contractor
			 Ensure that all exposed nails are removed. 	Contractor
			 Storage of materials in designated waste areas. 	Contractor Builder
			Regular site clean ups.	Dulluel
7	Carry materials up ramp. Installation of floor platform	 Slips, trips, falls and accessibility. UV / weather exposure. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. 	Builder
	members	 Fall from height. Manual handling injuries. Exposure to dust. 	 Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the 	Builder

Reviewed by:	Gary Klomp
~	Principal Contractor's Representative
	Signature

Construction Manager
Position

22/4/5 Date



Page 7 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
		 Exposure to noise. Proximity of other "workers". Public access. 	 installation work. Ensure that the guard rails to the ramp are in place and that the surface of ramp is clean before commencing. 	Builder & Contractor
			Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.	Builder & Contractor
			Ensure that all openings and voids in the floor platform are covered or protected by a guard rail.	Contractor
			• Training of "workers" in correct lifting and carrying methods.	Contractor
			 Ensure correct lifting and carrying techniques are used at all times. 	Contractor
A AMERICA			Team lifting and carrying	Contractor
			 Ensure that "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. 	Contractor
d Constitution and the state of			Provide MSDS for chemically treated timber floor framing and sheet particleboard flooring.	Builder
			Training of "workers" in the safe handling and use of chemically treated timber products and sheet particleboard flooring.	Contractor
			Training of "workers" in the safe use of power tools and nail guns.	Contractor
**************************************			Ensure that all power tools	Contractor

Reviewed by: Gary Klomp
Principal Contractor's Representative

Construction Manager

Position

Signature

Date

May

Page **8** of **15**

ltem	Job Step	Potential Hazard	Controls	Responsible Person/s
			 have working safety guards. Storage of materials in designated areas Maintain a clean and tidy work area. 	Contractor
8	Carrying structural steel members up ramp.	 Slips, trips and falls. UV / weather exposure. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
	Installation of steel beams and posts.	 Fall from height. Manual handling injuries. Proximity of other "workers". Public access. 	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Builder
			Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.	Builder & Contractor
			Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.	Builder & Contractor
d under any control design of the control de			Training of "workers" in correct lifting and carrying methods	Contractor
NATIONAL PROPERTY OF THE PROPE			 Ensure that correct lifting and carrying techniques are used at all times 	Contractor
Talasa a sa a sa a sa a sa a sa a sa a s			Ensure that "workers" have protective footwear and gloves.	Contractor
Constitution of the Consti			Use of mechanical aids to lift and place steel beams and posts.	Contractor
			Team lifting and carryingUse short beams where	Contractor

Reviewed by:	Gary Klomp
·	Principal Contractor's Representative
	Signature

Construction Manager
Position

22 /4/15 Date

VIVAUUE

SAFE WORK METHOD STATEMENT [cont.]

Page 9 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			possible.Maintain a clean and tidy work area.	Contractor Contractor
9	Carry frames and components up ramp	 Slips, trips, falls and accessibility. UV / weather exposure. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
	Erection of timber wall frames	 Fall from height. Manual handling injuries. Sprains and strains. Exposure to noise. 	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Builder
	 Hazardous materials. Proximity of other "workers". 	Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.	Builder & Contractor	
		Public access.	 Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. 	Builder & Contractor
			 Provide MSDS for chemically treated timber framing. 	Builder
			Training of "workers" in the safe handling and use of chemically treated timber products.	Contractor
	- A CONTRACT OF THE PROPERTY O		• Training of "workers" in correct lifting and carrying methods.	Contractor
			Ensure correct lifting and carrying techniques are used at all times.	Contractor
			 Team lifting and carrying. Ensure "workers" have safety glasses, noise protection, protective footwear and 	Contractor Contractor

Reviewed by:	Gary Klomp
•	Principal Contractor's Representative
	O snatura

Construction Manager
Position

224 15 Date

MANUP

Page **10** of **15**

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			gloves. Limit use of ladders as working platforms. Training of "workers" in safe use of power tools and nail guns. Ensure all power tools have working safety guards. Storage of materials in designated areas Maintain a clean and tidy work	Contractor Contractor Contractor Contractor Contractor Contractor
10	Carry up materials and components up ramp Installation of structural timber beams	 Slips, trips, falls and accessibility UV / weather exposure Fall from height Manual handling injuries Exposure to noise Proximity of other "workers". Public access. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing. 	Builder Builder Builder & Contractor
			 Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing. Training of "workers" in correct lifting and carrying methods. Ensure correct lifting and carrying techniques are used at all times. Ensure "workers" have 	Builder & Contractor Contractor Contractor Contractor

Reviewed by:	Gary Klomp
	Principal Contractor's Representative
	Signature

Construction Manager
Position

22/4/15 Date

Vialet

Page **11** of **15**

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			protective footwear and gloves. Use of mechanical aids to lift and place hangers and beams. Limit use of ladders as working platforms. Team lifting and carrying Maintain a clean and tidy work area.	Contractor Contractor Contractor Contractor
11	Carry trusses up ramp Erection of	 Slips, trips, falls and accessibility. UV / weather exposure. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
	 Erection of timber roof trusses Fall from height. Manual handling injuries. Exposure to noise. Proximity of other "workers". 	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Builder	
		Public access.	Ensure that the guard rails to the ramp are in place and that the surface of the ramp is clean before commencing.	Builder & Contractor
			Ensure that the perimeter protection is in place [scaffolding and edge protection] before commencing.	Builder & Contractor
			Training of "workers" in safe working at heights and safe movement on roof.	Contractor
			Training of "workers" in correct lifting and carrying methods.	Contractor
			 Ensure correct lifting and carrying techniques are used at all times. 	Contractor

Reviewed by:	Gary Klomp
•	Principal Contractor's Representative
	Signature

Construction Manager
Position

22,4(5 Date

Page 12 of 15

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
_			Team lifting and carrying	Contractor
			 Ensure "workers" have safety glasses, noise protection, protective footwear and gloves. 	Contractor
			 Limit use of ladders as working platforms. 	Contractor
			 Training of "workers" in the safe use of power tools and nail guns. 	Contractor
			Ensure all power tools have working safety guards.	Contractor
			Storage of materials in designated areas	Contractor
			 Maintain a clean and tidy work area. 	Contractor
12	 Carrying materials up ramp. Installation of timber fascia, eaves and associated timber trims. Slips, trips, falls and accessibility. UV / weather exposure. Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. Proximity of other "workers". Public access. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder	
		• Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Builder	
		Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform]	Builder & Contractor	
		 Team lifting and carrying 	Contractor	
			 Ensure "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. 	Contractor
			Training of "workers" in the safe use of power tools and	Contractor

Reviewed by:	Gary Klomp
-	Principal Contractor's Representative
	A
	Signature

Construction Manager
Position

22,415 Date

Marie

Page **13** of **15**

ltem	Job Step	Potential Hazard	Controls	Responsible Person/s
			nail guns.	
			Ensure all power tools have working safety guards.	Contractor
			 Storage of materials in designated areas 	Contractor
			Maintain a clean and tidy work area.	Contractor
13	Carrying materials up ramp. Installation of external wall cladding. Slips, trips, falls and accessibility. UV / weather exposure. Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. Proximity of other "workers". Public access.	and accessibility.UV / weather	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder
		 Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. 	Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work.	Builder
		"workers".	Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform]	Builder & Contractor
		Team lifting and carrying.	Contractor	
		 Ensure workers have safety glasses, noise protection, dust protection [disposable], protective footwear. 	Contractor	
		 Limit use of ladders as working platforms. 	Contractor	
			Training of "workers" in safe use of power tools and nail guns.	Contractor
			Ensure all power tools have working safety guards.	Contractor
			Storage of materials in designated areas.	Contractor
			Maintain a clean and tidy work	Contractor

Reviewed by:	Gary Klomp	
-	Principal Contractor's Representativ	е

Signature

Construction Manager
Position

22/1/15 Date

Page **14** of **15**

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			area.	
14	Carrying window and door assemblies up ramp. Installation of window and door assemblies.	 Slips, trips, falls and accessibility. UV / weather exposure. Fall from height. Manual handling injuries. Exposure to noise. Proximity of other "workers". 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing. Identify that the electrical service has been isolated and that 'tiger tails' are in place as protection from overhead wires and points of attachment before commencing the installation work. 	Builder
		• Public access.	 Ensure that the perimeter protection is in place before commencing. [Scaffold as working platform] 	Builder & Contractor
			Training of "workers" in correct lifting and carrying methods.	Contractor\
			 Ensure that correct lifting and carrying techniques are used at all times. 	Contractor
			Team lifting and carrying	Contractor
			 Ensure "workers" have safety glasses, noise protection, dust protection [disposable], protective footwear. 	Contractor
			Training of "workers" in the safe use of power tools and nail guns.	Contractor
			 Ensure all power tools have working safety guards. Maintain a clean and tidy work area. 	Contractor
				Contractor
15	Positioning of external timber stairs.	 Slips, trips, falls and accessibility. UV / weather exposure. 	Assess the site conditions including the weather and conduct a Risk Assessment before commencing.	Builder

Reviewed by:	Gary Klomp	
•	Principal Contractor's Representative	
	Signature	

Construction Manager
Position

MANK

Page **15** of **15**

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
		 Fall from height. Manual handling injuries. Exposure to noise. Proximity of other "workers". Public access. 	 Training of "workers" in correct lifting and carrying methods. Ensure correct lifting and carrying techniques are used at all times. Ensure "workers" have protective footwear and gloves. Use of mechanical aids to lift and place stairs. Limit use of ladders as working platforms. Team lifting and carrying. Provide MSDS for chemically treated timber framing. Training of "workers" in the safe handling and use of chemically treated timber products. Maintain a clean and tidy work area. 	Contractor Contractor Contractor Contractor Contractor Contractor Contractor Contractor Contractor
				Contractor

Reviewed by:	Gary Klomp
•	Principal Contractor's Representative
	Signature

Construction Manager
Position

22,4, \S Date