RELEVANT LEGISLATION:SECTION299(HIGH RISK); SECTION 44 (PPE) WORKPLACE HEALTH AND SAFETY 2011. PART 4.7 ELECTSAFETY CLAUSE328 2b HAZARDOUS CHEMICALS Trades involved with undertaking this work activity: AIR CONDITIONING AND REFRIGERATION MECHANICS, ELECTRICIAN, TRADE ASSISTANT DATE: 28/9/12 SAFE WORK METHOD S. ATEMENT (SWMS) REMOVAL AND DISPOSAL OF OLD UNITS Person responsible for supervising and implementing, the WHS controls associated with each step of this work activity. 28/9/12 AUTHORISED BY: Date DESCRIPTION OF WORK ACTIVITY: REMOVAL AND DISPOSAL OF OLD AIR CONDITIONING UNITS PROJECT DESCRIPTION: REMOVAL OF OLD UNIT ANDREW PEACOCK POSITION: DIRECTOR DIRECTOR DATE: 28/9/12 Signature Position Name CONTACT NAME: SIGNATURE: SITE ADDRESS: 13 MEMORIAL AVE. LIVERPOOL 256020C This SWMS was reviewed by: This SWMS is submitted to: 94150C COMPANY: MIDSON CONSTRUCTIONS ABN: 61 854 960 294 AU29262 LICEMSE CONTACT NAME: GABE FARRUGIA ICOOLM Air Conditioning Pty. Ltd. NAME: ANDREW PEACOCK NAME: MARK PEACOCK 3/276 New Line Road DURAL, NSW 2158 P: 02 9651 6222 F: 02 9651 6400 SIGNATURE:

SIGNATURE:	DATE: 30.7.12	7.12	TOTAL	
List plant, equipment and tools to be used	List PPE to be used	(Tick)	List hazards to consider	(Tick)
Battery Drill	Safety glasses/ear muffs		Dust in eyes, noisy tools.	
Hand tools	Safety glasses/ear muffs		Dust in eyes, noisy tools.	
Reclaim Unit	Safety glasses/ Gloves		Refrigerant Leakage	
Mechanical Lifter	Safety glasses		Dust in eves	
R410a Refrigerant Gauges	Safety glasses		Leakage to atmosphere	
R22 Refrigerant Gauges	Safety glasses		Leakage to atmosphere	
Reclaim Bottle - Small, Medium or Large	Trolley		Back strain	
Electronic Scales	As required			
Extension lead – tested and tagged	Safety Switch	The state of the s	Flectrocution	
Oxyacetalene				į
	How to complete the following form	lowing form		
 List the step-by-s List the s List what co List what co List the names or po 	 List the step-by-step sequence of tasks required to carry out a work activity from start to finish. List the potential hazards associated with each step, and the related OHS risks. List what controls you will implement to reduce the risks to the lowest possible level. List the names or positions of the persons responsible for ensuring that the controls are implemented. 	carry out a work actich step, and the relative risks to the lover for ensuring that the	tivity from start to finish. ated OHS risks. /est possible level.	

	Person responsible	All on site, Supervisor & driver of vehicle.	All on site, Supervisor	Supervisor & all on site.	Supervisor & all on site.
	Contromplemented Decide what controls to use to eliminate or minimise the risks.	-Drive carefully to work areas, observe speed regulations and parking regulationsAvoid accessing a tight work area all at the same timeWalk to work areas, no running.	-Avoid accessing a tight work area all at the same timeWalk to work areas, no runningDon't work in hazardous weather conditions.	-Ensure materials are stored adequately during the work processClean work area prior to commencing works if necessaryDe-water work area if necessary.	-Ensure materials are stored adequately during the work processClean work area prior to commencing works if necessaryDe-water work area if necessary.
(Herds Identification Identify any potential hazards associated with each step – and any related risks.	- Obstruction with other site personnel or other vehicle.	 Obstruction with other site personnel or other vehicle. -slips, trips, falls 	-Storage of materials & excess ground water. -falls & trips -tools falling	-Storage of materials & excess ground water.
	Activity step Break the activity down into steps. List the steps in this column.	Access/arrival to work site.	Assess access to area and weather conditions.	Check work area below & equipment.	Set up work area.
	STEP		8	r	4

· · · · · · · · · · · · · · · · · · ·		
Person responsible	Supervisor & all on site.	Supervisor & all on site. Delivery personnel.
Contro. Implemented Decide what controls to use to eliminate or minimise the risks.	-Persons not involved in unloading materials to stay clear of the areaUnload as close to worksite as possibleLift loads correctly. Team to lift materials over 25Kgensure safe loading and lowering of tools,	-Guide trucks into work space if area is tightEnsure remaining materials on the delivery vehicle are secured and safe during the unloading of required materialsPersons not involved in unloading materials to stay clear of the areaUnload as close to worksite as possibleLift loads correctly. Team to lift materials over 25Kg.
Hirds Identification Identify any potential hazards associated with each step – and any related risks.	-falling objects	-Unsecured loads. -Working above others. -Protruding objects. -Pipe and pipe covers could fall. -Heavy lifting.
Activity step Break the activity down into steps. List the steps in this column.	Set up tools and equipment.	Delivery of materials.
STEP	ις	φ

	Person responsible	Supervisor & all on site.	Supervisor & all on site.
	Contro. Implemented Decide what controls to use to eliminate or minimise the risks.	-Team to lift any materials over 25KgLift loads correctly to minimize back strainWhen carrying loads, make sure path is visible and cleared of any objects which could cause a person to trip.	-Ensure all personnel are trained in the use of tools & equipment, or if necessary are licensedWear all necessary PPEEnsure all work area is cleaned regularlyEnsure all power tools are used in the correct manner.
	H. ,rds Identification Identify any potential hazards associated with each step – and any related risks.	-Heavy loads. -Back strain/personal injury. -Obstruction	-Electric shock. -Personal injury. -Dust inhalation. -Noise.
The state of the s	Activity step Break the activity down into steps. List the steps in this column.	Materials handling.	Using tools & equipment.
	43T8	7	~

	Person responsible	Supervisor & all on site.	Supervisor & all on site.
	Contromplemented Decide what controls to use to eliminate or minimise the risks.	-Ensure all personnel are trained in the use of tools and equipmentsWear all necessary PPETeam to lift any objects over 25KgLift loads correctly (bend knees)Safety Glasses.	-Ensure all personnel are trained in the use of tools and equipment. -Ensure necessary PPE is worn. - Safety Glasses -Gloves
Name of Street, Street	Hards Identification Identify any potential hazards associated with each step – and any related risks.	-Injury using tools & equipment. -Back strain/personal injury. -Emission of refrigerant if gauges are not connected properly.	-Injury due to incorrect use of tools & equipmentInhalation of refrigerant if gauges not fitted properly Inhalation of refrigerant if reclaim unit has not had enough time to decant the refrigerant.
A sharp to the state of the sta	Activity step Break the activity down into steps. List the steps in this column.	Connection of reclaim unit to condensing unit.	Disconnection at Reclaim unit once refrigerant has been decanted safely.
-	d3T8	s,	9

Person responsible	Supervisor & all on site.	Supervisor & all on site.	Supervisors & all on site.
Contro. Implemented Decide what controls to use to eliminate or minimise the risks.	-Ensure all personnel are trained in the use of tools & equipmentTeam to lift any objects over 25Kg or use necessary trolley to cart heavy objectsWear all necessary PPEEnsure all personnel are aware of all authorized agents.	-Ensure all personnel are trained in the use of tools & equipmentTeam to lift any objects over 25Kg or use necessary trolley to cart heavy objectsWear all necessary PPESafety Glasses	-Stack units in safe and neat location
Hrds Identification Identify any potential hazards associated with each step – and any related risks.	-Incorrect disposal of reclaimed refrigerant if not sent to authorized agent.	-Injury due to incorrect use of tools and equipmentBack strain/ personal injury -Debris in CDU, spiders, leaves, contaminants	- Unstable stacking - Falling objects
Activity step Break the activity down into steps. List the steps in this column.	Sending Reclaimed Refrigerant to Authorised Agent as per Arctick regulations eg. Heatcraft	Disposal Of Units	Storage of Units
SLEP	7	72	23

	Person responsible	Supervisor & all on site.	Managers & ARC Contact
	Contro. Implemented Decide what controls to use to eliminate or minimise the risks.	-Remove all waste material & ensure the site is left clean. - Safety Glasses - Gloves	-All return receipts/ reclaim receipts handed to Manager / or ARC ContactRecording of weight and reclaim cylinder serial numbers used on a monthly basis.
	hrds Identification Identify any potential hazards associated with each step – and any related risks.	-Trips hazards	- Non authorized agents used for disposal of reclaimed refrigerant.
	Activity step Break the activity down into steps. List the steps in this column.	Clean site.	Recording of all Refrigerants Recovered
ļ	STEP	4	52

Declaration by contractors and workers		
I have read and understood how I am to carry out the activities listed in this SWMS.	he activities listed in this SWMS.	
I have been given training in the safe use of the equipment.	uipment.	
I have read and understood the requirements set out in this SWMS.	ut in this SWMS.	
NAME	SIGNATURE	DATE
	The state of the s	Local Control