SAFE WORK METHOD STATEMENT



Company [PCBU]:	Solid Foundations Carpentry	Project Name/No:	All Jobs
Work Activity / Task:	SITE CLEANER - MANUAL	Principal Contractor:	Cape Cod Australia Pty Ltd
Prepared by:	Liam McDonagh	Date: 1919/2014	
Signature:	LMCOnde	Note: Sign off to be prov	vided at Tool Box talk

Note: Review of Control Measures -

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

Task/Problem	Hazard	Lik	elih	00	R	esu	lt	ļ	Possible Control	Action By	Date
Variation to plan	Unknown		d					rity	Tool Box Talk	Contractor	
Change of Brief			e	<u>~</u>		a	_	Priority	Work Method	Supervisor	
	:	Likely	Possible	Unlikely	Major	Severe	Minor		Statement		:
		٧			٧			1			
							·				

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site	 Slips, trips, falls and accessibility UV / weather exposure. 	 Site specific induction. All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site. 	Contractor
			 Tool box talk to highlight any WHS concerns relative to the site. 	Contractor
			Ensure that the site and work place access is unobstructed.	Contractor
			 Ensure all weather access to work areas. 	Cape Cod
			Wear appropriated PPE - hat,	

Reviewed by:	Gary Klomp	Construction Manager
	Principal Contractor's Representative	Position
	Signature	Date .

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible.	Contractor
			 Provision of designated waste areas. 	Cape Cod
			Storage of materials in designated areas.	Contractor
2	Unloading plant, equipment and	Public accessManual handling	 Identify traffic management requirements. 	Cape Cod
	tools	injuriesSlips, trips and falls.	 Provide as a minimum, low level basic requirements signage and 	Cape Cod
		 Proximity of other "workers". Public access. 	barriers / witches hats.Provide a spotter where	Contractor
			 unload and move the equipment to designated area to keep 	Contractor
			to designated area to keep footpath / work place access clear.	Contractor
		Team lifting and carrying.	Contractor	
			• Training of "workers" in correct lifting and carrying methods.	Contractor
3	Setting up equipment	 Manual handling injuries. Slips, trips and falls. 	 Set up in a clear area and maintain a clear and barricaded travel path. 	Contractor
		 Failure of mechanic to plant. Proximity of other "workers". Public access. 	 Training of "workers" in setting up of safe work travel areas. 	Contractor
			 Ensure the proper use of all safety guards provided to plant and equipment. 	Contractor
			 Plant to be fully maintained and serviced. 	Contractor
4	Site Clean	 Slips, trips, falls and accessibility. UV / weather exposure. Electrocution. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing installation work. Identify any products or 	Contractor

Reviewed by:	Gary Klomp	Construction Manager
·	Principal Contractor's Representative	Position
		17/2,204.
	Signature	Date

ltem	Job Step	Potential Hazard	Controls	Responsible Person/s
		 Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. Proximity of other "workers". 	materials that <i>may</i> contain asbestos. Identify services and make sure all the electrical, gas, water and sewerage services have been isolated or safely relocated before commencing work.	Cape Cod & Cape Cod & Contractor
		Public access.	 Use Licensed Electrician and Plumber to isolate, disconnect and relate existing services. 	Cape Cod
			 Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible 	Contractor
ļ			 Training of "workers" in safe working and safe movement on site. 	Contractor
			 Training of "workers" in correct lifting and carrying methods. 	
			 Ensure that correct lifting and carrying techniques are used at all times. 	Contractor
			 Team lifting and carrying - limiting weights to manageable sizes. 	Contractor
			 Ensure workers have safety glasses, noise protection, dust protection [disposable], protective footwear. 	Contractor
f			 Training of "workers" in safe use of power tools. 	Contractor
			 Ensure all power tools have working safety guards. Maintain a clean and tidy work 	Contractor
			area.	Contractor

Reviewed by:	Gary Klomp	Construction Manager
-	Principal Contractor's Representative	Position
		1

nature Date