Company [PCBU]:	D M Waters Constructions Pty Ltd	Project Name/No:	All Jobs
Work Activity / Task:	SITE CLEANER - MANUAL	Principal Contractor:	Cape Cod Australia Pty Ltd
Prepared by:	Daniel Waters	Date: 21/4/2015	
Signature:	Water	Note: Sign off to be provided at Tool Box talk	

Note: Review of Control Measures -

If there are any tasks that may be included by way of variation to the plans or an alternative approach to the set task. It is a requirement to carry out a specific Risk Assessment for the tasks.

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
1	Access to site	 Slips, trips, falls and accessibility UV / weather exposure. 	 Site specific induction. All "workers" to read the General Construction Safety Plan signage and Risk Assessment form before entering site. 	Builder Contractor
			 Tool box talk to highlight any WHS concerns relative to the site. 	Contractor
			 Ensure that the site and work place access is unobstructed. 	Contractor
			 Ensure all weather access to work areas. 	Contractor
			 Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible. 	Contractor
		 Provision of designated waste areas. 	Builder	
			 Storage of materials in designated areas. 	Contractor
2	Unloading plant, equipment and tools	Public accessManual handling injuries	 Identify traffic management requirements. Provide as a minimum, low level 	Builder & Contractor
	Slips, trips and falls.	basic requirements signage and barriers / witches hats.	Contractor	
		 Proximity of other "workers". 	Provide a spotter where necessary.	Contractor

Reviewed by:	Gary Klomp	Construction Manager
	Principal Contractor's Representative	Position
	Principal Contractor's Representative	Position

Signature Date

SAFE WORK METHOD STATEMENT [cont.]

Page 2 of 3

	Job Step	Potential Hazard	Controls	Responsible Person/s
		Public access.	 Unload and move the equipment to designated area to keep footpath / work place access clear. Team lifting and carrying. Training of "workers" in correct 	Contractor
			lifting and carrying methods.	Contractor
	Setting up equipment	 Manual handling injuries. Slips, trips and falls. 	 Set up in a clear area and maintain a clear and barricaded travel path. 	Contractor
		Failure of mechanic to plant.	 Training of "workers" in setting up of safe work travel areas. 	Contractor
		 Proximity of other "workers". 	 Ensure the proper use of all safety guards provided to plant and equipment. 	Contractor
		Public access.	 Plant to be fully maintained and serviced. 	Contractor
4	Site Clean	 Slips, trips, falls and accessibility. UV / weather exposure. Electrocution. Fall from height. Manual handling injuries. Exposure to dust. Exposure to noise. 	 Assess the site conditions including the weather and conduct a Risk Assessment before commencing installation work. Identify any products or materials that may contain asbestos. Identify services and make sure all the electrical, gas, water and sewerage services have been 	Builder Builder
	• Proximity of other "workers".	isolated or safely relocated before commencing work.	Builder	
		Public access.	 Use Licensed Electrician and Plumber to isolate, disconnect and relate existing services. 	Builder
			 Wear appropriated PPE - hat, long sleeves, sun screen, sunglasses and fluids and reduce exposure where possible Training of "workers" in safe 	Contractor

Reviewed by:	Gary Klomp	
	Principal Contractor's Representative	
	Signature	

Construction Manager

Position

SAFE WORK METHOD STATEMENT [cont.]

Page 3 of 3

Item	Job Step	Potential Hazard	Controls	Responsible Person/s
			working and safe movement on site.	Contractor
			 Training of "workers" in correct lifting and carrying methods. 	Contractor
			 Ensure that correct lifting and carrying techniques are used at all times. 	Contractor
			 Team lifting and carrying - limiting weights to manageable sizes. 	Contractor
			 Ensure workers have safety glasses, noise protection, dust protection [disposable], protective footwear. 	Contractor
na - mini - mini de coma accompanione.			 Training of "workers" in safe use of power tools. 	Contractor
Telegoroma de la companio de la comp			 Ensure all power tools have working safety guards. 	Contractor
trapped annual section of CD (common approximate)			 Maintain a clean and tidy work area. 	Contractor

Reviewed by:

Gary Klomp
Principal Contractor's Representative

Construction Manager

Position

Signature