## ASBESTOS REGISTER



SITE: 7700 King.Lyons 13 Fourth Avenue, Lane Cove LAST UPDATED: 27/03/2017

JOB NUMBER CLIENT ADDRESS

Date Identified	Location of ACM	Туре	Friable / Non-Friable	Quantity	Condition	Assessment / Action
16/12/2015	Under floor space	Asbestos cement sheet	Non-friable	Unknown	Broken	Remove and dispose of the ACM as part of the contract works
16/12/2015	Cladding (above window to front elevation of bedroom 1)	Asbestos cement panel	Non-friable	Unknown	Good/stable	Protect and retain the ACM from damage during the course of the works
16/12/2015	Cladding (door/window assemblies abutting the front patio to bedroom 1 and lounge room)	Asbestos cement panel	Non-friable	Unknown	Good/stable	Protect and retain the ACM from damage during the course of the works
16/12/2015	Cladding (western end of rear patio treat lattice wall)	Asbestos cement panel	Non-friable	3 sqm	Good/stable	Remove and dispose of the ACM as part of the contract works
16/12/2015	Eave soffit lining	Asbestos cement sheet	Non-friable	16 sqm	Good/stable	Remove and dispose of the ACM as part of the contract works





16/12/2015	Rear patio	Asbestos cement sheet	Non-friable	13 sqm	Good/stable	Remove and dispose of the ACM as part of the contract works
16/12/2015	Bedroom 2	Asbestos cement lining	Non-friable	1 sqm	Good/stable	Remove and dispose of the ACM as part of the contract works
16/12/2015	Bathroom 1	Asbestos cement wall lining	Non-friable	5 sqm	Good/stable	Remove and dispose of the ACM as part of the contract works
16/12/2015	Laundry	Asbestos cement sheet	Non-friable	4.3 sqm	Good/stable	Remove and dispose of the ACM as part of the contract works
16/12/2015	Roof cavity	Asbestos cement sheet	Non-friable	Unknown	Good/stable	Remove and dispose of the ACM as part of the contract works
16/12/2015	Electrical meter board	Asbestos cement sheet	Non-friable	Unknown	Good/stable	Protect and retain the ACM from damage during the course of the works

Page 2 of 2

Issued: February 2017 Version: 1.0 Approved by: WHS & Human Resources Coordinator Printed: 27/03/2017 12:13 PM